



Filing Receipt

Received - 2022-07-18 03:42:51 PM
Control Number - 52947
ItemNumber - 206

Entergy Texas, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July 2022

Public Utility Commission of Texas
Project No. **52947**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TLAD01	New Heights 230kV Substation	Montgomery	Construct new 230kV double circuit cut-in to new Heights Substation from existing 230kV Line #822	07/02/18	06/07/19	06/20/19	5,336,463 T-line 14,510,804 Substation	27,694,983			100%	na	230	2.8	666 ACSS Flamingo	Concrete or Steel	na	na	175	1.4	46408	Working on final cost
TLH100	Garden to Legend New 230kV Line	Jefferson County, TX	Construct new 230kV line from proposed new Garden Substation to proposed new Legend Substation	07/02/18	05/29/20	08/12/20	34,772,442 to 46,355,987 T-line 32,915,077 Substation	69,584,588			100%	na	230	11.4 to 15.8	1272 ACSS Bittern	Concrete or Steel	225	0.3 to 2.7	62.5 to 125	10.4 to 15.4	47003	Final project cost dependent on potential pipeline AC mitigation spend in 2022. Mitigation study is currently underway.
TLY011	Hull to sour Lake 69kV Rebuild	Liberty and Hardin Counties, TX	Rebuild existing 69kV line from existing Hull Substation to existing Sour Lake Substation	01/02/19	12/01/20		47,478,583	48,679,887			98%	69	na	27.57	666 ACSR Flamingo	Concrete or Steel	25 to 50	27.57	na	na	25.101(c)(5)(B)(i)(ii)	
LLV013	New Timberland 230kV Substation	Liberty and Harris Counties, TX	Construct new 230kV double circuit cut-in to new Timberland Substation from existing 230kV Line #822	04/01/21	04/29/22		33,997,858 to 37,334,542 T-line 23,348,490 Substation					na	230	15.4 to 23.4	666 ACSR Flamingo	Concrete or Steel	na	na	125	7.7 to 11.7	49715	
TLH090	Lewis Creek to Porter New 230kV Line	Montgomery County, TX	Construct new 230kV Line from existing Lewis Creek Substation to existing Porter Substation	09/23/19	07/10/21	07/10/21		36,440,000			100%	na	230	27.3	1272 ACSS Bittern	Concrete or Steel	100 to 275	27.3	na	na	25.101(c)(5)(A)(i)(ii) and 25.101(c)(5)(B)(i)(ii)	Working on final cost
TLH089	Lewis Creek to Sheawill to Fort Worth Pipe Rebuild	Montgomery County, TX	Rebuild existing 138 kV Line 503 from existing Lewis Creek Substation to existing Sheawill Substation to existing Fort Worth Pipe Substation	07/18/20	07/21/21	07/21/21		9,320,000			100%	138	na	14.8	666 ACSS Flamingo	Concrete or Steel	150	14.8	na	na	25.101(c)(5)(B)(i)(ii)	Working on final cost
TLH095	Lewis Creek to Goree to Rivtrn Rebuild	Montgomery and Walker Counties, TX	Rebuild existing 138 kV Line 487 from existing Lewis Creek Substation to existing Gorree Substation to existing Rivtrn Substation Substation	10/12/19	12/22/20	12/22/20		20,160,000			100%	138	na	35.6	666 ACSS Flamingo	Concrete or Steel	150 to 275	35.6	na	na	25.101(c)(5)(B)(i)(ii)	Working on final cost
TLZ500	Panorama to Longmire Rebuild	Montgomery County, TX	Rebuild existing 138kV Line 596 from existing Panorama Substation to existing Longmire Substation	09/16/19	04/21/20	04/21/20		3,948,663			100%	138	na	2.7	1272 ACSS Bittern	Concrete or Steel	100	2.7	na	na	25.101(c)(5)(B)(i)(ii)	Working on final cost
TLH050	Longmire to Ponderosa Rebuild	Montgomery County, TX	Rebuild existing 138kV Line 106 from existing Longmire Substation to existing Ponderosa Substation	09/09/19	09/21/20	09/21/20		4,666,842			100%	138	na	3.1	1272 ACSS Bittern	Concrete or Steel		3.1	na	na	25.101(c)(5)(B)(i)(ii)	Working on final cost
TLH091	Alden to Lewis Creek Rebuild	Montgomery County, TX	Rebuild existing 138kV Line 569 from existing Alden Substation to existing Lewis Creek Substation	09/16/19	09/21/20	09/21/20		3,080,956			100%	138	na	5.4	1272 ACSS Bittern	Concrete or Steel		5.4	na	na	25.101(c)(5)(B)(i)(ii)	Working on final cost

Entergy Texas, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July 2022

Public Utility Commission of Texas
Project No. 52947

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
PSJ7385	Hurricane Laura Emergency Restoration		Emergency restoration of the ETI Transmission System caused by Hurricane Laura	08/27/20					9,030,122												25.83(d)	
PSJ7388	Hurricane Delta Emergency Restoration		Emergency restoration of the ETI Transmission System caused by Hurricane Delta	10/09/20					3,487,885												25.83(d)	
STL006	New High Island 138kV Substation	Galveston County, TX	Construct new 138kV High Island Substation	05/01/20	06/08/21	06/08/21		8,846,918			100%										25.83(a)(3)	Working on final cost
TLAF12	Stowell to High Island L-89 voltage upgrade	Chambers and Galveston Counties, TX	Upgrade existing 69kV Stowell to High Island Line 89 voltage to 138kV	03/01/21	06/08/21	06/08/21		3,044,338			100%	69	138	0.29	ACSR 666 Flamingo	Steel			N/A	N/A	25.101(c)(5)(B)(i)(ii)	Working on final cost
DSJ000	New Veteran 230kV Substation	Walker County, TX	Construct new 230kV Veteran Substation	06/21/21	03/30/22	04/26/22		21,330,748			100%										25.83(a)(3)	Working of final cost
TLJ021	Veteran to Rocky Creek 139	L- Walker County, TX	New 230kV transmission circuit cut-in to new Veteran Substation from existing 230 kV line from Lewis Creek to Rocky Creek	01/10/22	03/30/22	04/26/22		712,599			100%		230	0.3	1272 ACSS Bittern	Concrete or Steel			N/A	N/A	25.101(c)(5)(A)(i)(ii)	Working of final cost
TLJ020	Veteran to Lewis Creek 123	L- Walker County, TX	New 230kV transmission circuit cut-in to new Veteran Substation from existing 230 kV line from Lewis Creek to Rocky Creek	01/20/22	03/30/22	04/26/22		743,619			100%		230	0.3	1272 ACSS Bittern	Concrete or Steel			N/A	N/A	25.101(c)(5)(A)(i)(ii)	Working of final cost
STJ007	New Commerce 138kV Substation	Montgomery County, TX	Construct new 138kV Commerce Substation	08/19/20	07/30/21	08/26/21		14,113,910			100%										25.83(a)(3)	Working on final cost
LTJ999	L-587 New Commerce 138kV Substation Cut-In	Montgomery County, TX	New 138kV doouble circuit transmission line from new Commerce 138kV Substation to existing 138kV transmission line 587	07/08/21	07/30/21	08/26/21		1,229,544			100%		138	0.1	649.5 ACAR Dove	Steel			N/A	N/A	25.101(c)(5)(A)(i)(ii)	Working on final cost
U75983	CPChem L-584 Relocation	Orange County, TX	At customer's request, relocate a 2.5 miles section of 138kV T-line that runs through customer's property to the outer extents of the property as directed by customer. Relocated line section will be approximately 3 miles. This project is fully funded by the customer.	08/12/21	01/10/22	01/10/22		12,000,000			100%	138	N/A	3	1272 ACSR Bittern	Steel	100	2.5	140	3	25.101(c)(5)(B)(i)(ii)	Working on final cost
DSJ138	New Millbend 138kV Substation	Montgomery County, TX	Construct new 138kV transmission line from existing 138kV line 92 or 586 to new Millbend Substation	04/01/23	03/31/24		41,514,951 to 62,378,730 T-Line 22,353,621 to 23,879,295 Substation					na	138	10.8 to 17.88	666 ACSS Flamingo	Concrete or Steel	na	na	60 to 100	5.4 to 8.94	52241	
DSJ230	New Castle 230kV Substation	Montgomery and Grimes Counties, TX	Construct new230kV transmission line from existing 230kV line 136 to new Castle Substation	04/01/23	03/31/24		31,429,246 to 39,233,765 T-Line 16,861,754 to 18,146,771 Substation					na	230	12.46 to 16.46	1272 ACSS Bittern	Concrete or Steel	na	na	72.5 to 125	6.23 to 8.23	52304	

The following files are not convertible:

52947 2022_0718 ETI Monthly
Construction Report ETI07.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.