



Filing Receipt

Received - 2022-08-12 02:23:13 PM
Control Number - 52947
ItemNumber - 221

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2022

Public Utility Commission of Texas
Project No. 52947

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1115	Bailey-Jones Creek	Old Ocean, Sweeny, Brazoria, Jones Creek, Freeport, Brazoria, Matagorda, Wharton	Construct a new double-circuit 345 kV transmission line	01/04/21	12/30/22	11/13/21	Transmission \$469,480,000 to \$682,961,000 Substation \$12,240,000	\$463,818,000			98%	N/A	345	110.40-188.6	3-969.6 ACSS	Steel Poles, Steel Towers	150-300, Substation Property	0.09-1.80	100-150	53.40-62.50	48629	CCN filed 09/12/18. Final order signed 11/21/19. Final Estimated Project Cost is Transmission Cost only. Final Estimated Substation Cost is \$16,550,000. Anticipated energization dates of 11/23/21 for Circuit 57 and 12/02/21 for Circuit 62.
997.2	Rosenberg-Needville	Needville, Fairbanks, Rosenberg, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 45A. Upgrade of 69kV Ckt. 45A to 138 kV	01/03/19	10/30/22	01/25/21	N/A	\$17,568,000			98%	69	138	15.05	795 AC SR, 795 AC C	Wood Poles, Concrete Poles, Steel Poles	19-80, Steel, Substation Property	15.05	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1216.2	S.R. Bertron-Texas	Baytown, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 87F, 88B, and 88E	09/09/19	07/21/22	11/16/21	N/A	\$3,706,000			99%	138	N/A	2.92	2-969.6 ACSS	Steel Towers, Concrete Poles, Steel Poles	65-100, Substation Property	1.98	N/A	N/A	25.101(c)(6)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
25.1	South Texas-W.A. Parish (Structures #00705 and #19032)	Fort Bend, Wharton	Partial Rebuild of 345 kV Ckt. 39A	03/23/20	10/30/22	10/01/21	N/A	\$7,573,000			98%	345	N/A	0.47	2-795 AC SR	Steel Poles	300, Substation Property	0.47	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1282	East River Relocation	Houston, Harris	Relocation of a portion of 69 kV Ckt. 12A at the request and expense of KERN GP, LP on ROW provided by KERN GP, LP	11/01/19	10/30/22	09/30/21	N/A	\$2,509,000			98%	345	N/A	0.54	956.6 ACSS	Concrete Poles, Steel Poles	N/A	N/A	25-50	0.54	25.101(c)(5)(D)	Actual cost to be paid by KERN GP, LP.
1216.4	Cedar Bayou-TEX&AS	Baytown, Harris	Partial Rebuild of 138 kV Ckts. 83A and 87E	05/01/20	10/30/22	12/18/20	N/A	\$3,642,000			98%	138	N/A	2.18	2-795 AC SR, 2-795 AC C, 2-969.6 AC SS, 2000 AAC	Steel Towers	65-80	1.09	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
11157	DOW345-Jones Creek	Freeport, Lake Jackson, Brazoria	Partial Rebuild and Partial Reconstructor of 345 kV Ckts. 18D and 27A	03/02/20	10/30/22	04/30/21	N/A	\$17,975,000			98%	345	N/A	6.12	3-969.6 ACSS	Steel Poles, Steel Towers	80-160, Substation Property	3.06	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1281	US-90 Crossing	Rosenberg, Fort Bend	Alteration of 69 kV Ckt. 192 as requested by TxDOT for road construction	02/08/21	10/05/21	04/06/21	N/A	\$931,000			99%	69	N/A	0.36	40 AC SR, 795 AC C	Wood Poles, Concrete Poles	65, Steel, Railroad	0.36	N/A	N/A	25.101(c)(6)(F)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1347	BOGGY, Substation	Deer Park, Harris	138 kV Service to BOGGY, Substation within one mile of Ckts. 95C and 98D	03/02/20	11/02/22		N/A	\$4,761,000			85%	138	N/A	0.51	2-969.6 ACSS	Steel Poles, Steel Towers	22-30	0.19	40-182	0.24	25.101(c)(6)(A)	Actual cost to be paid by Shell.
1022	SH 249 Relocation	Grimes	Alteration of 345 kV Ckts. 98D and 99D as requested by TxDOT for road construction	05/01/20	05/24/21	11/06/20	N/A	\$10,009,000			99%	345	N/A	1.92	3-969.6 ACSS	Steel Poles	270	0.96	N/A	N/A	25.101(c)(6)(F)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1400.1	Colorado River Crossing	Matagorda	Partial Rebuild and Partial Reconstructor of 345 kV Ckts. 18A and 27C	10/29/20	10/30/22	08/03/21	N/A	\$7,224,000			98%	345	N/A	1.08	3-995 ACSS	Steel Poles	100	0.54	0-64	0.15	25.101(c)(6)(B)	
1399.2	GEBHRT-Sealy	Sealy, Austin	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 65A	02/01/21	11/30/22	11/03/21	N/A	\$10,774,000			98%	138	N/A	2.49	2-969.6 ACSS	Concrete Poles, Steel Poles	80, Substation Property	2.49	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1337.1	Jones Creek Substation	Freeport, Brazoria	138 kV Service to Jones Creek Substation within one mile of Ckt. C2H	12/08/20	11/30/22	03/23/22	N/A	\$539,000			98%	138	N/A	0.95	2-969.6 ACSS	Steel Poles, Steel Towers	430-635, Substation Property	0.95	N/A	N/A	25.101(c)(6)(A)	
1029.1	ENCO, Substation	Webster, Harris	138 kV Service to ENCO, Substation within one mile of Ckt. 91A. Partial Rebuild of 69 kV Ckt. 53B. Partial Rebuild of 138 kV Ckts. 01B, 06K, 63D and 91A	09/14/20	11/11/21	05/11/21	N/A	\$3,215,000			99%	69, 138	N/A	1.21	2-795 AAC, 927.2 AC SR, 2-969.6 ACSS	Concrete Poles, Steel Towers	150-160	0.40	153, Substation Property	0.04	25.101(c)(6)(A), 25.101(c)(6)(B)	Construction complete. Actual cost to be paid by ExxonMobil.
2020.5	Crosby-Mont Belvieu	Baytown, Mont Belvieu, Harris, Chambers	Routine maintenance of 69 kV Ckt. 43Z	08/06/20	07/28/22	08/06/21	N/A	\$640,000			99%	69	N/A	15.59	397 AC SR, 2-397 AC SR, 795 AAC, 927.2 AC SR, 2-927.2 AC SR	Wood H-Frames, Wood Poles, Concrete Poles, Steel Poles, Steel Towers	20-160, Steel, Substation Property	15.59	N/A	N/A	25.83(a)(3)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1426.2	H.O. Clarke Approach Spans	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 05A and 26A	10/05/20	10/30/22	10/30/20	N/A	\$924,000			98%	138	N/A	0.21	2-969.6 ACSS	Concrete Poles	645, Substation Property	0.11	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1415	Jordan-BENDER-CONNER	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86J	05/15/21	08/03/22	08/17/21	N/A	\$6,142,000			99%	138	N/A	1.49	2-969.6 ACSS	Concrete Poles, Steel Towers	65-340, Substation Property	1.40	N/A	N/A	25.101(c)(6)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1416	Jordan Loop	Chambers	345 kV Service to Jordan Substation within one mile of Ckts. 97C and 99B	01/04/21	10/30/22	11/02/21	N/A	\$6,596,000			98%	345	N/A	0.50	3-969.6 ACSS	Steel Poles, Steel Towers	340, Substation Property	0.25	N/A	N/A	25.101(c)(6)(A)	
1448	Jordan-CITIES DALTON	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86I	04/05/21	10/30/22	01/03/22	N/A	\$5,003,000			98%	138	N/A	0.60	3-969.6 ACSS	Concrete Poles, Steel Towers	170-340, Substation Property	0.57	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1034	Wallisville Road Relocation	Baytown, Harris	Alteration of 69 kV Ckt. 43Z as requested by Harris County for road construction	05/03/21	10/30/22	10/11/21	N/A	\$3,803,000			98%	69	N/A	0.91	397 AC SR	Concrete Poles	Street	0.91	N/A	N/A	25.101(c)(6)(F)	No GIS information required - No segment falls outside of the existing ROW.
913	Alvin Approach Spans	Alvin, Brazoria	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 53B	01/04/21	11/30/22	12/15/21	N/A	\$4,520,000			98%	69	N/A	0.37	795 AAC, 2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80, Substation Property	0.37	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1399.1	GEBHRT-Wallis	Wallis, Austin	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 65C	02/01/21	10/30/22	10/06/21	N/A	\$32,105,000			98%	138	N/A	9.64	2-969.6 ACSS	Concrete Poles, Steel Towers	40-320, Substation Property	9.64	34-39	0.09	25.101(c)(6)(B)	
1449.2	US-99 Crossing	Houston, Harris	Alteration of 138 kV Ckt. 37C as requested by TxDOT for road construction. Partial Reconstructor of 138 kV Ckt. 39C	10/01/21	12/30/22		N/A	\$5,182,000			35%	138	N/A	0.48	2-969.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	0.48	N/A	N/A	25.101(c)(6)(B), 25.101(c)(6)(F)	No GIS information required - No segment falls outside of the existing ROW.
1453	Cedar Creek Substation	Fort Bend	345 kV Service to Cedar Creek Substation within one mile of Ckt. 72C. Partial Rebuild of 345 kV Ckts. 54C and 72C	04/19/21	11/30/22	02/07/22	N/A	\$4,960,000			98%	345	N/A	0.66	3-969.6 ACSS, 2-1433.6 ACSS	Steel Towers	200	0.30	80-110, Substation Property	0.06	25.101(c)(6)(A), 25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
920.2	Oasis- W.A. Parish	Brazoria	Partial Rebuild of 345 kV Ckts. 18C and 99B	03/22/21	11/30/22	01/20/22	N/A	\$929,000			98%	N/A	345	0.25	2-795 AC SR, 2-927.2 ACAR	Steel Towers	250	0.12	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1337.4	Jones Creek Approach Spans	Freeport, Brazoria	Partial Reconstructor of 138 kV Ckts. 02F, 48E, and 69H	03/01/21	11/30/22	04/19/21	N/A	\$304,000			98%	138	N/A	0.38	2-969.6 ACSS	Steel Poles	100-635, Substation Property	0.38	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1414.2	Morgans Point Reconfiguration	Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 79B, 05A, and 67C	05/01/21	11/30/22	01/20/22	N/A	\$1,593,000			98%	138	N/A	0.06	2-969.6 ACSS	Concrete Poles	250	0.06	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1495	Space City Solar	Wharton	Construct a new single-circuit 345 kV transmission line	10/01/22	02/15/23		Transmission \$21,000,000 to \$65,327,000 Substation \$1,946,000 to \$5,179,000	\$20,031,000			0%	N/A	345	3.60	2-795 AC SR	Steel Poles, Steel Towers	N/A	N/A	100	3.60	51568	CCN filed 12/17/20. Final order signed 1/12/22.
913.1	Alvin-Algoa Corner	Alvin, Brazoria, Galveston	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 53B	10/06/21	11/30/22		N/A	\$14,784,000			65%	69	N/A	2.92	2-969.6 ACSS	Concrete Poles, Steel Towers	70-80, Substation Property	2.92	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
920.1	Manvel-Karsten (Manvel Structure 28223, Structure 28217, Karsten)	Manvel, Iowa Colony, Brazoria	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 53D. Bundling of 69 kV Ckt. 53D	04/01/21	11/30/22	12/20/21	N/A	\$12,328,000			98%	69	N/A	5.65	2-969.6 ACSS, 1433.6 ACSS	Concrete Poles, Steel Towers	65-525, Substation Property	4.90	N/A	N/A	25.101(c)(6)(B), 25.101(c)(6)(C)	No GIS information required - No segment falls outside of the existing ROW.
1018.1	Brazos River Crossing (Structures 17476-17481)	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstructor of 345 kV Ckts. 18C and 99B	04/07/21	11/30/22	02/21/22	N/A	\$6,760,000			98%	345	N/A	1.62	3-995 AC CS-C7	Steel Poles	200	0.81	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1028	PLACID Substation	Chambers	138 kV Service to PLACID Substation within one mile of Ckt. 86D	04/07/21	11/30/22	11/02/21	N/A	\$2,538,000			98%	138	N/A	0.09	2-969.6 ACSS	Concrete Poles, Steel Towers	80-115, Substation Property	0.05	N/A	N/A	25.101(c)(6)(A)	Actual cost to be paid by Enterprise Products Operating, LLC.
1425	CHEVON-LONGSTN EAGLE,	Mont Belvieu, Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86B. Partial Rebuild of 138 kV Ckts. 86C and 86E	09/07/21	11/30/22		N/A	\$6,738,000			90%	138	N/A	1.81	2-795 AAC, 2-969.6 ACSS	Concrete Poles, Steel Towers	70-340	1.64	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1468	P.H. Robinson - THMP Freeway Park	Texas City, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 02X and 03K	04/01/21	10/30/22	11/23/21	N/A	\$7,420,000			98%	138	N/A	0.82	2-969.6 ACSS	Concrete Poles, Steel Towers	300, Substation Property	0.41	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.
1465	NORTCO Substation	West Columbia, Brazoria	138 kV Service to NORTCO Substation within one mile of West Columbia Substation	04/01/21	10/30/22	06/29/21	N/A	\$1,377,000			98%	N/A	138	0.36	2-969.6 ACSS	Concrete Poles	100-635, Substation Property	0.05	80	0.31	25.101(c)(6)(A)	Actual cost to be paid by Roughneck Storage, LLC.
25.4	Bellaire-W.A. Parish (Structure 08562)	Sugarland, Fort Bend	Routine maintenance of 345 kV Ckt. 50A	11/16/21	10/30/22	01/31/22	N/A	\$3,909,000			98%	345	N/A	0.68	2-795 AC SR	Steel Poles	525	0.34	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.5	Bellaire-Smithers (Structure 26268)	Sugarland, Fort Bend	Routine maintenance of 345 kV Ckt. 98A	11/26/21	10/30/22	01/31/22	N/A	\$3,906,000			98%	345	N/A	0.34	2-795 AC SR	Steel Poles	525	0.34	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
875.4	W.A. Parish-Weathshas (Structure 22891)	Sugarland, Fort Bend	Partial Rebuild of 138 kV Ckt. 05D	09/07/21	11/30/22	11/15/21	N/A	\$2,986,000			98%	138	N/A	0.34	2-795 AC SR	Steel Poles	525	0.34	N/A	N/A	25.101(c)(6)(B)	No GIS information required - No segment falls outside of the existing ROW.

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2022

Public Utility Commission of Texas
Project No. 52947

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completion)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1062	FM1960 Crossing (Structure 21042)	Harris	Alteration of 138 kV Ckt. 66J as requested by TxDOT for road construction	06/01/21	11/04/21	06/17/21	N/A	\$366,000			99%	138	N/A	0.14	2-969.6 ACSS	Concrete Poles	80	0.14	N/A	N/A	25.101(c)(5)(F)	Construction complete. Actual cost to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW.
1414.1	Cedar Bayou Plant Accessory Span	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 84D	06/01/21	11/30/22	04/14/22	N/A	\$1,388,000			98%	138	N/A	0.05	2-969.6 ACSS	Steel Poles	65, Substation Property	0.01	70	0.04	25.101(c)(5)(B)	
1454	Eagle Nest Substation	Brazoria	Partial Rebuild of 138 kV Ckt. 02K, 138 kV Service to Eagle Nest Substation within one mile of Ckt. 02K	05/30/21	11/30/22	03/09/22	N/A	\$7,704,000			90%	138	N/A	1.21	2-795 AAC, 2-969.6 ACSS	Concrete Poles, Steel Poles	100	0.38	80-120	0.83	25.101(c)(5)(A), 25.101(c)(5)(B)	
25.6	South Texas-W.A. Parish (Structure 19036)	Thompsons, Fort Bend	Routine maintenance of 345 kV Ckt. 39A	01/29/22	10/30/22	02/16/22	N/A	\$3,298,000			98%	345	N/A	0.26	2-795 ACSR	Steel Poles	750-1495	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.7	South Texas-W.A. Parish (Structure 00646)	Wharton	Routine maintenance of 345 kV Ckt. 39A	10/25/21	10/30/22	02/07/22	N/A	\$2,950,000			98%	345	N/A	0.28	2-795 ACSR	Steel Poles	280	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.9	South Texas-W.A. Parish (Structure 00651)	Wharton	Routine maintenance of 345 kV Ckt. 39A	02/01/22	10/30/22	03/21/22	N/A	\$2,855,000			98%	345	N/A	0.27	2-795 ACSR	Steel Poles	320-770	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.33	Dow345-Oasis (Structure 00376)	Oyster Creek, Brazoria	Routine maintenance of 345 kV Ckt. 18B	11/07/22	06/30/23		N/A	\$6,409,000			0%	345	N/A	0.30	2-795 ACSR	Steel Poles	140	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.36	Dow345-Oasis (Structure 24034)	Oyster Creek, Brazoria	Routine maintenance of 345 kV Ckt. 27B	10/03/22	05/30/23		N/A	\$5,217,000			0%	345	N/A	0.31	2-795 ACSR	Steel Poles	140	0.31	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.39	O'Brien-W.A. Parish (Structure 01583)	Fort Bend	Routine maintenance of 345 kV Ckt. 98B	09/01/22	04/30/23		N/A	\$3,350,000			0%	345	N/A	0.28	2-795 ACSR	Steel Poles	180, Substation Property	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.40	O'Brien-W.A. Parish (Structure 01582)	Fort Bend	Routine maintenance of 345 kV Ckt. 99C	06/08/22	01/03/23		N/A	\$4,267,000			10%	345	N/A	0.30	2-795 ACSR	Steel Poles	180, Substation Property	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.41	T.H. Wharton-Zenith (Structure 18948)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71C	10/11/21	11/30/22	05/02/22	N/A	\$2,514,000			98%	345	N/A	0.19	2-927.2 ACAR	Steel Poles	60, Substation Property	0.19	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.42	T.H. Wharton-Zenith (Structure 18947)	Houston, Harris	Routine maintenance of 345 kV Ckt. 98I	01/16/22	11/30/22	06/06/22	N/A	\$2,029,000			98%	345	N/A	0.17	2-927.2 ACAR	Steel Poles	60, Substation Property	0.17	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.60	Addicks-White Oak (Structure 01449)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	01/04/22	10/30/22	01/20/22	N/A	\$2,170,000			98%	345	N/A	0.27	2-795 ACSR	Steel Poles	180-290	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.66	Addicks-White Oak (Structure 01452)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	02/01/22	10/30/22	04/07/22	N/A	\$3,078,000			98%	345	N/A	0.14	2-795 ACSR	Steel Poles	270, Substation Property	0.14	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.71	Zenith-O'Brien (Structure 01595)	Fort Bend	Routine maintenance of 345 kV Ckt. 71D	06/15/22	02/09/23		N/A	\$4,292,000			5%	345	N/A	0.23	2-795 ACSR	Steel Poles	295, Substation Property	0.23	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.72	Zenith-O'Brien (Structure 01584)	Fort Bend	Routine maintenance of 345 kV Ckt. 99F	06/16/22	02/09/23		N/A	\$4,062,000			5%	345	N/A	0.25	2-795 ACSR	Steel Poles	295, Substation Property	0.25	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1018.2	Brazos River Crossing (Structures 18963-18968)	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 80A and 82A	07/01/21	10/30/22	01/03/22	N/A	\$4,900,000			98%	138	N/A	1.94	3-995 AC CS-C7	Steel Poles	200	0.97	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1046.2	La Porte-SILVAN	La Porte, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 79B	09/16/21	11/30/22	03/07/22	N/A	\$10,801,000			98%	138	N/A	1.71	2-969.6 ACSS	Concrete Poles, Steel Poles	70, Street, Substation Property	1.71	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1061.1	FM1960 Crossing (Structure 21321)	Houston, Harris	Alteration of 138 kV Ckt. 81A as requested by TxDOT for road construction	07/01/21	11/18/21	07/08/21	N/A	\$86,000			99%	138	N/A	0.18	2-969.6 ACSS	Concrete Poles	80	0.18	N/A	N/A	25.101(c)(5)(F)	Construction complete. Actual cost to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW.
1395	Beasley Substation	Fort Bend	138 kV Service to Beasley Substation within one mile of Ckt. 60A	07/01/21	11/30/22	05/24/22	N/A	\$4,944,000			95%	138	N/A	0.51	2-969.6 ACSS	Steel Towers	N/A	N/A	100, Substation Property	0.45	25.101(c)(5)(A)	
1500.1	RABBS_ Substation	Fort Bend	345 kV Service to RABBS_ Substation within one mile of Smithers Substation	10/04/21	11/30/22	01/04/22	N/A	\$6,125,000			98%	N/A	345	0.30	2-795 ACSR	Steel Poles	0-780, Substation Property	0.21	62-115	0.09	25.101(c)(5)(A)	
920.5	Manvel-Karden (Structures 20219-20222)	Manvel, Brazoria	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 53D	08/16/21	11/30/22	12/15/21	N/A	\$3,294,000			98%	69	N/A	0.89	2-969.6 ACSS	Steel Towers	290	0.76	40	0.13	25.101(c)(5)(B)	
1002.1	EXPLOR Corner-Channelview	Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 08F	07/30/21	11/30/22	03/22/22	N/A	\$6,315,000			95%	138	N/A	3.02	2-969.6 ACSS	Concrete Poles, Steel Towers	100-650, Substation Property	3.02	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1492	Wolf Substation	Fort Bend	345 kV Service to Wolf Substation within one mile of Ckt. 64C	08/02/21	11/30/22	03/07/22	N/A	\$6,791,000			98%	345	N/A	0.50	3-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	300	0.43	115, Substation Property	0.07	25.101(c)(5)(A)	Actual cost to be paid by AP Solar 2, LLC.
2021	Eastside-Bodgett	Houston, Harris	Routine maintenance of 69 kV Ckt. 46Z	08/26/21	07/26/22	11/24/21	N/A	\$791,000			99%	69	N/A	2.33	795 AAC	Concrete Poles, Steel Poles, Wood Poles	30-60, Street, Substation Property	2.33	N/A	N/A	25.83(a)(3)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
868.4	Plaza-Telephone	Houston, Harris	Modification of 138 kV Ckt. 08K for maintaining line clearance	02/07/22	12/30/22	03/08/22	N/A	\$788,000			95%	138	N/A	0.31	795 ACC	Concrete Poles, Steel Towers	225-275	0.31	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868.5	South Lane City-Texas Gulf Cogen	Wharton	Modification of 138 kV Ckts. 04F and 50C for maintaining line clearance	06/01/22	12/30/22		N/A	\$1,994,000			5%	138	N/A	4.51	2-969.6 ACSS	Steel Towers	200-230	2.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
923.2	Lauder-Lauder Corner (Structures 25639-2392)	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 90C	10/06/21	11/30/22	03/24/22	N/A	\$22,070,000			95%	138	N/A	2.34	2-969.6 ACSS	Concrete Poles, Steel Poles	50, Street	2.34	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1036.1	La Marque-West Galveston (Structures 11752-11755 and 11909-11925)	Galveston	Modification of 138 kV Ckts. 1B, 13Z, 63E, and 93C for maintaining line clearance	05/25/22	03/30/23		N/A	\$7,420,000			76%	138	N/A	2.61	2-969.6 ACSS, 795 ACSR, 795 AAC	Steel Towers	100-240	0.95	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1042.1	P.H. Robinson-Alta Loma	League City, Santa Fe, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 93B	04/04/22	11/30/22		N/A	\$39,606,000			35%	138	N/A	7.43	2-969.6 ACSS	Steel Towers	166, Substation Property	7.43	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1042.2	La Marque-Hitchcock	La Marque, Hitchcock, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 93B	03/01/22	10/30/22		N/A	\$34,954,000			85%	138	N/A	4.95	2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	60-130, Street, Substation Property	4.95	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1042.3	Alta Loma-Hitchcock	Santa Fe, La Marque, Hitchcock, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 93B	10/06/21	10/30/22		N/A	\$28,084,000			90%	138	N/A	6.40	2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80-210, Street, Substation Property	6.40	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1044.1	Gulfgate Tap (North) (Structures 13942-14419)	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 91A	10/06/21	11/30/22	02/07/22	N/A	\$11,677,000			98%	138	N/A	1.91	959.6 ACSS	Steel Poles, Steel Towers	10-75, Street, Substation Property	1.91	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1044.2	Gulfgate Tap (South) (Structures 14363-14419)	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 08K	02/01/22	12/30/22	07/11/22	N/A	\$18,377,000			95%	138	N/A	2.38	959.6 ACSS	Steel Poles, Steel Towers	130, Street, Substation Property	2.38	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1235.1	Angleton-West Columbia	Bailey's Prairie, West Columbia, Brazoria	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 04E	09/13/21	09/30/22	05/05/22	N/A	\$72,488,000			95%	138	N/A	15.20	2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80, Substation Property	15.20	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1282.1	East River Relocation (Structures 22599-22602)	Houston, Harris	Relocation of a portion of 69 kV Ckt. 12A at the request and expense of KBRN GP, LP on ROW provided by KBRN GP, LP	09/01/21	06/13/22	09/30/21	N/A	\$2,418,000			99%	69	N/A	0.16	795 ACC, 959.6 ACSS	Steel Poles	Street	0.16	10	0.02	25.101(c)(5)(D)	Construction complete. Actual cost to be paid by KBRN GP, LP.
1425.4	HOPSON-Cedar Bayou Plant	Mont Belvieu, Baytown, Chambers, Harris	Partial Rebuild and Reconstructor of 138 kV Ckt. 84D	03/01/22	11/30/22		N/A	\$1,022,000			40%	138	N/A	8.68	2-969.6 ACSS	Concrete Poles, Steel Towers	40-380, Substation Property	8.68	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1425.5	CHEV_-Cedar Bayou Plant	Baytown, Chambers, Harris	Reconstructor of 138 kV Ckt. 86A	03/08/22	11/30/22		N/A	\$7,785,000			20%	138	N/A	8.40	2-969.6 ACSS	Steel Towers	50-380, Substation Property	8.40	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1426.3	H.O. Clarke-Garrett	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 09B, 37A, and 90A	10/04/21	10/30/22		N/A	\$27,428,000			85%	138	N/A	14.30	2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	20-525, Street, Substation Property	9.64	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2022

Public Utility Commission of Texas
Project No. **52947**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% of Completion	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Function	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1016	Stewart-Moody	Galveston, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 48A and 63C. Partial Rebuild of 138 kV Ckt. 58A	10/01/21	10/30/22		N/A	\$32,987,000		60%	138	N/A	3.95	2-973 ACSS	Steel Poles	25-125 Street, Substation Property	3.89	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1045	Holmes-Plaza	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 06F	10/01/21	11/30/22	03/21/22	N/A	\$11,379,000		95%	138	N/A	2.10	959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	2.10	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1235.3	Angleton-West Columbia (Structures 34026-34031)	Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 04E	10/01/21	11/30/22	05/05/22	N/A	\$1,511,000		95%	138	N/A	0.62	2-959.6 ACSS	Steel Towers	80, Substation Property	0.65	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1399.3	Sealy-Peters	Sealy, Austin	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 65A	12/06/21	10/30/22	08/09/22	N/A	\$21,036,000		95%	138	N/A	5.10	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80, Substation Property	5.10	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1497.1	Hungerford Substation	Wharton	138 kV Service to Hungerford Substation within one mile of Ckt. 60B. Partial Rebuild of 138 kV Ckt. 60B	09/01/21	11/30/22	04/12/22	N/A	\$906,000		98%	138	N/A	0.27	2-959.6 ACSS	Steel Towers	80	0.15	Substation Property	0.06	25.101(c)(5)(A), 25.101(c)(5)(B)		
25.75	Jordan-North Belt (Structure 02733)	Harris	Routine maintenance of 345 kV Ckt. 99G	03/01/22	11/30/22	05/16/22	N/A	\$2,074,000		95%	345	N/A	0.24	2-1433.5 ACSS	Steel Towers	340	0.24	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1020	MINING-MINING Corner	Pasadena, Harris	Partial Reconductor of 69 kV Ckt. 16C	11/01/22	07/30/23		N/A	\$966,000		0%	69	N/A	0.74	2-959.6 ACSS	Steel Poles	50-150, Street	0.74	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1033	Brazos River Crossing (Structures 6449-6453)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 80B	11/16/21	11/30/22	02/07/22	N/A	\$7,738,000		95%	138	N/A	0.56	2-973 ACSS, 795 AAC, 795 ASCR	Concrete Poles, Steel Poles	22-71	0.56	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1391	T.H. Wharton-Little York-White Oak	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 29A. Upgrade of 69 kV Ckt. 29A to 138 kV	11/02/21	12/30/22	07/14/22	N/A	\$70,579,000		95%	69	138	11.22	2-959.6 ACSS	Steel Poles	45-200, Street, Substation Property	11.22	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1031	BEARLE Substation	Pasadena, Harris	138 kV Service to BEARLE Substation within one mile of Ckt. 96C	11/17/21	11/30/22	03/02/22	N/A	\$2,286,000		98%	138	N/A	0.02	2-959.6 ACSS	Steel Towers	N/A	N/A	80-147, Substation Property	0.02	25.101(c)(5)(A)		Actual cost to be paid by Pasadena Performance Products, LLC.
25.8	South Texas-W.A. Parish (Structure 00717)	Wharton	Routine maintenance of 345 kV Ckt. 39A	03/14/22	11/30/22	05/02/22	N/A	\$3,623,000		98%	345	N/A	0.27	2-795 ACSR	Steel Poles	270	0.27	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.10	Cedar Bayou-Center (Structure 03021)	Baytown, Chambers	Routine maintenance of 345 kV Ckt. 97D	06/13/22	01/00/23		N/A	\$4,330,000		20%	345	N/A	0.23	2-795 ACSR	Steel Poles	665	0.23	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.11	Cedar Bayou-Center (Structure 03025)	Baytown, Chambers	Routine maintenance of 345 kV Ckt. 97D	03/08/22	11/30/22	03/21/22	N/A	\$2,588,000		95%	345	N/A	0.19	2-795 ACSR	Steel Poles	665	0.19	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.13	Cedar Bayou-HEINRY (Structure 03018)	Chambers	Routine maintenance of 138 kV Ckt. 14A	06/13/22	01/00/23		N/A	\$3,584,000		5%	138	N/A	0.29	2-795 ACSR	Steel Poles	330	0.29	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.14	Cedar Bayou-Center (Structure 03015)	Chambers	Routine maintenance of 345 kV Ckt. 97D	08/08/22	03/30/23		N/A	\$3,932,000		5%	345	N/A	0.29	2-795 ACSR	Steel Poles	330	0.29	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.30	South Texas-W.A. Parish (Structure 00703)	Wharton	Routine maintenance of 345 kV Ckt. 39A	03/14/22	11/30/22	06/13/22	N/A	\$3,429,000		95%	345	N/A	0.35	2-795 ACSR	Steel Poles	200	0.35	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
875.5	Tomball-Singleton-Roans Prairie (Structure 35165)	Grimes	Routine maintenance of 345 kV Ckts. 74C and 75D	12/01/21	11/30/22	05/16/22	N/A	\$1,635,000		95%	345	N/A	0.61	2-1590 AC SR	Steel Towers	150	0.31	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
875.6	Tomball-Singleton-Roans Prairie (Structures 35128-35129)	Montgomery	Routine maintenance of 345 kV Ckts. 74C and 75B	01/16/22	11/30/22	04/29/22	N/A	\$4,884,000		95%	345	N/A	0.80	2-1590 AC SR	Steel Poles	250	0.40	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
875.7	Tomball-Singleton-Roans Prairie (Structures 35130-35131)	Montgomery	Routine maintenance of 345 kV Ckts. 74C and 75B	01/16/22	11/30/22	04/29/22	N/A	\$4,259,000		95%	345	N/A	0.58	2-1590 AC SR	Steel Poles	250	0.29	N/A	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1235.2	Angleton-West Columbia (Structures 34141-34145 and 34052-34053)	Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 04E	12/01/21	11/30/22	05/05/22	N/A	\$1,947,000		95%	138	N/A	0.56	2-959.6 ACSS	Steel Towers	80	0.42	80	0.14	25.101(c)(5)(B)		
1424.4	Mykawa Substation	Houston, Harris	138 kV Service to Mykawa Substation within one mile of Ckts. 08C and 91A. Partial Rebuild and Partial Reconductor of 138 kV Ckts. 08C and 91A.	01/10/22	08/30/22		N/A	\$3,336,000		90%	138	N/A	0.50	2-959.6 ACSS	Steel Towers	150, Substation Property	0.25	N/A	N/A	N/A	25.101(c)(5)(A), 25.101(c)(5)(B)	
1425.3	Jordan-WINFE-EAGLE_Mont Belvieu	Mont Belvieu, Chambers	Installation, on an existing transmission line, of an additional 138 kV kv circuit not previously certificated.	02/01/22	11/30/22	07/11/22	N/A	\$8,692,000		95%	N/A	138	2.34	2-959.6 ACSS	Concrete Poles, Steel Towers	340, Substation Property	2.34	N/A	N/A	N/A	25.101(c)(5)(C)	
1449.1	U.S. 89 Crossing (Structures 33923-33928)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 37A and 90A	12/01/21	11/30/22		N/A	\$5,420,000		25%	138	N/A	0.67	2-959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	0.33	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1482	San Bernard Substation	Brazoria	138 kV Service to San Bernard Substation within one mile of Ckt. 04F	03/02/22	11/30/22	05/27/22	N/A	\$1,749,000		98%	138	N/A	0.10	2-959.6 ACSS	Steel Towers	N/A	N/A	80, Substation Property	0.05	25.101(c)(5)(A)		Actual cost to be paid by Brazoria County Solar Project, LLC.
1498	Riverside Loop	Houston, Harris	138 kV Service to Riverside Substation within one mile of Ckt. 94C. Partial Rebuild and Partial Reconductor of 138 kV Ckts. 34B and 94C.	01/16/22	12/30/22	06/09/22	N/A	\$4,011,000		95%	138	N/A	0.58	2-959.6 ACSS	Concrete Poles, Steel Towers	60, Substation Property	0.18	N/A	N/A	N/A	25.101(c)(5)(A), 25.101(c)(5)(B)	
923.1	Lauder-North Belt (Structures 18145-22201 and 25301-25338)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 95B	03/03/22	01/00/23		N/A	\$26,272,000		50%	138	N/A	2.91	2-959.6 ACSS	Concrete Poles, Steel Poles	Street	2.91	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
984	Fulshear Substation	Fort Bend	138 kV Service to Fulshear Substation within one mile of Ckt. 25E	01/09/23	09/30/23		N/A	\$1,514,000		0%	138	N/A	0.18	2-959.6 ACSS	Steel Towers	Substation Property	0.09	N/A	N/A	N/A	25.101(c)(5)(A)	
1413.1	Flewellen-Peters (Structures 35316-35126)	Brookshire, Fulshear, Austin, Waller, Fort Bend	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 25E	05/01/22	08/30/23		N/A	\$100,847,000		60%	138	N/A	15.39	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80-270, Substation Property	15.39	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1413.2	Flewellen-Peters (Structures 35331-35170)	San Felipe, Sealy, Austin	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 25E	02/02/22	04/30/23		N/A	\$50,177,000		65%	138	N/A	11.19	2-959.6 ACSS	Concrete Poles, Steel Towers	80, Substation Property	11.19	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1491.1	Hockley-Tomball	Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 66B	04/04/22	05/30/23		N/A	\$4,259,000		90%	138	N/A	2.25	795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80	2.25	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1016.1	Stewart-Moody (Structures 34764-34786)	Galveston, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 63C	12/16/21	08/30/22		N/A	\$1,249,000		60%	138	N/A	0.40	2-973 ACSS	Steel Poles	Street	0.40	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
998.1	Seabrook Substation	Seabrook, Harris	138 kV Service to Seabrook Substation within one mile of Ckt. 79F. Partial Rebuild and Partial Reconductor of 138 kV Ckts. 79F and 96A.	09/11/23	05/30/24		N/A	\$2,180,000		0%	138	N/A	0.34	2-795 AAC, 2-795 ACSR, 2-927.2 ACAR, 2-959.6 ACSS	Concrete Poles, Steel Towers	120, Substation Property	0.17	N/A	N/A	N/A	25.101(c)(5)(A), 25.101(c)(5)(B)	
1063.1	TEXWAL-Greene Bayou Plant	Houston, Harris	Partial Rebuild of 69 kV Ckts. 10B and 61A. Partial Reconductor of 69 kV Ckt. 61A	04/27/22	05/30/23		N/A	\$41,374,000		25%	69	N/A	9.78	2-959.6 ACSS	Steel Poles, Steel Towers	100-500, Substation Property	4.89	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1069.1	Dunlay-Hyde Park	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 32A	03/23/22	10/30/22	07/18/22	N/A	\$4,815,000		95%	138	N/A	1.48	2-959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	1.48	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1503	Brittmoore-Balllane-Jeanetta (Structures 17240-35137)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 05E and 24B	02/01/22	09/30/22		N/A	\$6,237,000		85%	138	N/A	2.47	795 AAC, 2-795 ACSR, 2-959.6 ACSS	Concrete Poles, Steel Towers	100-200, Substation Property	1.19	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1060.1	Greene Bayou Relocation (Structure 10659)	Houston, Harris	Relocation of 138 kV Ckts. 21A and 77A Structure #10659 to avoid an encroachment by erosion	03/18/22	09/30/22	04/12/22	N/A	\$1,994,000		95%	138	N/A	0.36	2-795 AAC	Steel Poles	500	0.18	N/A	N/A	N/A	25.101(c)(5)(E)	No GIS information required - No segment falls outside of the existing ROW.
1080.1	P.H. Robinson-South-Carroll (Structure 12664)	Pasadena, Harris	Relocation of a portion of 138 kV Ckts. 95F and 96E at the request and expense of AT&T and Verizon Wireless	03/07/22	10/30/22	06/21/22	N/A	\$1,247,000		95%	138	N/A	0.56	2-795 ACSR	Steel Poles	80	0.28	N/A	N/A	N/A	25.101(c)(5)(D)	Actual cost to be paid by AT&T and Verizon Wireless.
1493	Blue Substation	Wharton	345 kV Service to Blue Substation within one mile of Ckts. 84C and 72D	04/11/22	02/28/23		N/A	\$2,814,000		50%	345	N/A	0.24	2-959.6 ACSS	Steel Towers	N/A	N/A	Substation Property	0.12	25.101(c)(5)(A)		
1501.1	Danbury Substation	Brazoria	138 kV Service to Danbury Substation within one mile of Ckt. 04C	04/05/22	10/30/22	05/23/22	N/A	\$3,391,000		95%	138	N/A	0.60	2-959.6 ACSS	Steel Poles	N/A	N/A	80-110, Substation Property	0.30	25.101(c)(5)(A)		
1065.1	MINING-Structure 24448	Pasadena, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 16C	09/01/22	10/30/23		N/A	\$17,624,000		0%	69	N/A	1.94	2-959.6 ACSS	Concrete Poles, Steel Poles	50-180, Street, Substation Property	1.90	N/A	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1306.1	Stone Lake Substation	Harris	138 kV Service to Stone Lake Substation within one mile of Ckt. 66B	07/05/22	06/30/23		N/A	\$2,794,000		25%	138	N/A	0.09	2-959.6 ACSS	Steel Towers	80, Substation Property	0.04	N/A	N/A	N/A	25.101(c)(5)(A)	

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2022

Public Utility Commission of Texas
Project No. **52947**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1509.1	New Gulf Approach Spans	Wharton	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 04F and 60C	09/01/22	03/30/23		N/A	\$1,595,000		0%	138	N/A	0.62	2-969.6 ACSS	Concrete Poles, Steel Towers	200, Substation Property	0.29	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
886.6	T.H. Wharton-CAMPION (Structures 21509-21544)	Houston, Harris	Modification of 138 kV Ckts. 21G, 24A, and 76A for maintaining line clearance	06/01/22	03/30/23	06/13/22	N/A	\$992,000		95%	138	N/A	10.44	2-795 ACSS, 2-527.2 ACAR, 2-969.6 ACSS	Concrete Poles, Steel Towers	255-330	5.22	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1067.1	H.O. Clarke-Dunlavy	Houston, Harris	Partial Rebuild of 69 kV Ckt. 40Z; Upgrade of 69 kV Ckt. 40Z to 138 kV	06/01/22	03/30/23		N/A	\$474,000		60%	69	138	2.05	795 AAC	Steel Poles	Street	2.05	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1426.4	H.O. Clarke Approach Spans (Structures 35970-35977)	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 06B	06/01/22	04/30/23		N/A	\$1,565,000		90%	138	N/A	0.24	2-969.6 ACSS, 2000 AAC	Concrete Poles	645, Substation Property	0.24	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1491.1	WHALEY Substation	Fort Bend	345 kV Service to WHALEY Substation within one mile of Ckt. 72C; Partial Rebuild of 345 kV Ckts. 39A and 64C	07/18/22	01/30/23		N/A	\$4,271,000		5%	345	N/A	0.52	3-959.6 ACSS, 2-1433.6 ACSS	Steel Poles	105-200, Substation Property	0.20	N/A	N/A	25.101(c)(5)(A), 25.101(c)(5)(B)	Actual cost to be paid by Cutlass Solar, LLC.
2022	Cedar Bayou-Kenny	Baytown, Chambers	Routine maintenance of 138 kV Ckt. 14A	07/05/22	04/30/23		N/A	\$512,000		70%	138	N/A	6.75	795 AAC, 2-795 ACSS	Wood Poles, Concrete Poles, Steel Towers	125-680, Substation Property	6.75	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.57	Addicks T.H. Wharton (Structure 01240)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71A	10/12/22	06/30/23		N/A	\$1,431,000		0%	345	N/A	0.28	2-795 ACSS	Steel Poles	330	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.58	Addicks T.H. Wharton (Structure 01258)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71A	10/12/22	06/30/23		N/A	\$1,748,000		0%	345	N/A	0.27	2-795 ACSS	Steel Poles	330	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1050.1	Nash-WA Parish	Thompsen, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 02B	10/26/22	09/30/23		N/A	\$100,594,000		0%	138	N/A	18.07	2-969.6 ACSS	Steel Poles, Steel Towers	80-355, Substation Property	18.07	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1051.1	Burke-West Columbia (Structures 04618-33878)	Brazoria	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 02K	10/24/22	05/30/23		N/A	\$16,788,000		0%	138	N/A	4.80	2-969.6 ACSS	Steel Towers	80-131	4.80	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1072.2	College-College Corner (Structures 35933-35972)	South Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 06G	09/05/22	04/30/23		N/A	\$17,504,000		0%	138	N/A	1.76	2-969.6 ACSS	Steel Poles	100, Street, Substation Property	1.76	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
25.34	DOWGAS-Oasis (Structure 35705)	Freeport, Brazoria	Routine maintenance of 345 kV Ckt. 18B	08/28/22	09/30/23		N/A	\$3,134,000		0%	345	N/A	0.29	2-795 ACSS	Steel Poles	200	0.29	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.35	DOWGAS-Oasis (Structure 35706)	Brazoria	Routine maintenance of 345 kV Ckt. 18B	10/05/22	09/30/23		N/A	\$3,874,000		0%	345	N/A	0.26	2-795 ACSS	Steel Poles	260-650, Substation Property	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.37	DOWGAS-Oasis (Structure 35707)	Freeport, Brazoria	Routine maintenance of 345 kV Ckt. 27B	09/28/22	09/30/23		N/A	\$3,105,000		0%	345	N/A	0.29	2-795 ACSS	Steel Poles	200	0.29	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.38	DOWGAS-Oasis (Structure 35708)	Brazoria	Routine maintenance of 345 kV Ckt. 27B	10/05/22	09/30/23		N/A	\$3,847,000		0%	345	N/A	0.26	2-795 ACSS	Steel Poles	260-650, Substation Property	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1417.1	Twineed Substation	Brookshire, Waller	138 kV Service to Twineed Substation within one mile of Ckt. 25E	10/03/22	04/30/23		N/A	\$219,000		0%	138	N/A	0.08	2-969.6 ACSS	Concrete Poles, Steel Towers	N/A	N/A	Substation Property	0.04	25.101(c)(5)(A)	No GIS information required - No segment falls outside of the existing ROW.
1422.1	Jones Creek Approach Spans (Structures 35679-36060)	Freeport, Brazoria	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 02A and 36A	08/02/22	10/30/23		N/A	\$13,960,000		0%	138	N/A	2.06	2-969.6 ACSS	Steel Poles	335-630, Substation Property	1.08	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1491.2	ROWLAND Substation	Fort Bend	345 kV Service to ROWLAND Substation within one mile of Ckt. 22C	08/01/22	02/28/23		N/A	\$4,015,000		15%	345	N/A	0.30	3-969.6 ACSS	Steel Poles	N/A	N/A	100	0.30	25.101(c)(5)(A)	Actual cost to be paid by Cutlass Solar, LLC.
796.4	CROWN-Jefferson (Structures 36614-36617)	Pasadena, Harris	Modification of 138 kV Ckts. 94J and 94K for fiber optics cable	09/15/22	03/30/23		N/A	\$1,379,000		0%	138	N/A	0.74	2-969.6 ACSS	Steel Poles	20-70	0.37	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
869.7	Oates-Greens Bayou-Clinton (Structures 10401-10402)	Houston, Harris	Modification of 69 kV Ckt. 38B and 138 kV Ckt. 08E for maintaining line clearance	09/05/22	03/30/23		N/A	\$447,000		0%	69, 138	N/A	0.56	2-795 AAC	Concrete Poles	200	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1046.3	SVLVAN-Magnus Point (Structure 12002)	La Porte, Harris	Routine maintenance of 138 kV Ckts. 79B and 96F	09/01/22	03/30/23		N/A	\$1,413,000		0%	138	N/A	0.44	2-795 ACSS	Steel Towers	60	0.22	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1063.3	Wallisville-Clinton	Houston, Harris	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 10A; Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 38B	09/05/22	09/30/23		N/A	\$4,920,000		0%	69, 138	N/A	3.42	2-969.6 ACSS	Steel Poles, Steel Towers	80-200, Substation Property	2.20	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1077.1	Imperial-Structure 33912	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 80B	09/05/22	09/30/23		N/A	\$12,421,000		0%	138	N/A	3.00	2-969.6 ACSS	Steel Poles	22-80, Substation Property	3.00	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1428.1	Morgans Point-Cardiff	Deer Park, La Porte, Pasadena, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 96E; Partial Rebuild of 138 kV Ckts. 34L and 65F	09/01/22	09/30/23		N/A	\$6,017,000		0%	138	N/A	7.28	795 ACSS, 907.2 ACAR, 2-927.2 ACAR, 2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	65-300, Substation Property	5.82	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1472.1	Zenith-Village Creek	Harris	Installation, on an existing transmission line, of an additional 138 kV circuit not previously certificated; Partial Rebuild of 138 kV Ckt. 09K	10/03/22	09/30/23		N/A	\$7,243,000		0%	138	138	3.81	2-969.6 ACSS	Concrete Poles, Steel Towers	180-520, Substation Property	3.61	N/A	N/A	25.101(c)(5)(B), 25.101(c)(5)(C)	No GIS information required - No segment falls outside of the existing ROW.
1509.2	Gulfie Substation	Wharton	138 kV Service to Gulfie Substation within one mile of Ckts. 04F and 60C	09/12/22	05/30/23		N/A	\$2,157,000		0%	138	N/A	0.10	2-969.6 ACSS	Steel Towers	N/A	N/A	Substation Property	0.05	25.101(c)(5)(A)	Actual cost to be paid by Wharton County Generation, LLC.
1571.1	Waterhole Substation	Wharton	345 kV Service to Waterhole Substation within one mile of Ckt. 62A	01/02/23	11/30/23		N/A	\$4,364,000		0%	345	N/A	0.08	3-969.6 ACSS	Steel Towers	N/A	N/A	Substation Property	0.04	25.101(c)(5)(A)	No GIS information required - No segment falls outside of the existing ROW.
25.59	Addicks-White Oak (Structure 35712)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/07/22	08/30/23		N/A	\$2,619,000		0%	345	N/A	0.28	2-795 ACSS	Steel Poles	150	0.28	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.61	Addicks-White Oak (Structure 35713)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/07/22	08/30/23		N/A	\$2,763,000		0%	345	N/A	0.29	2-795 ACSS	Steel Poles	150	0.29	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.62	Addicks-White Oak (Structure 35714)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	01/11/23	09/30/23		N/A	\$2,783,000		0%	345	N/A	0.24	2-795 ACSS	Steel Poles	150	0.24	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.63	Addicks-White Oak (Structure 35715)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/01/22	08/30/23		N/A	\$2,775,000		0%	345	N/A	0.24	2-795 ACSS	Steel Poles	150	0.24	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.64	Addicks-White Oak (Structure 35716)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	01/11/23	09/30/23		N/A	\$3,664,000		0%	345	N/A	0.28	2-795 ACSS	Steel Poles	150	0.28	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.65	Addicks-White Oak (Structure 35717)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/01/22	08/30/23		N/A	\$2,520,000		0%	345	N/A	0.26	2-795 ACSS	Steel Poles	150	0.26	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.67	Addicks-White Oak (Structure 35718)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/01/22	08/30/23		N/A	\$2,754,000		0%	345	N/A	0.26	2-795 ACSS	Steel Poles	150	0.26	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.68	Addicks-White Oak (Structure 35719)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/01/22	08/30/23		N/A	\$2,741,000		0%	345	N/A	0.23	2-795 ACSS	Steel Poles	150	0.23	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.69	Addicks-White Oak (Structure 35720)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/14/22	08/30/23		N/A	\$3,392,000		0%	345	N/A	0.26	2-795 ACSS	Steel Poles	150-325	0.26	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
25.70	Addicks-White Oak (Structure 35721)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	12/14/22	08/30/23		N/A	\$2,601,000		0%	345	N/A	0.26	2-795 ACSS	Steel Poles	150-325	0.26	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
868.8	Zenith-Ridge	Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 81Q; Modification of 138 kV Ckts. 09J, 21J, and 76A for maintaining line clearance	10/01/22	06/30/23		N/A	\$4,430,000		0%	138	N/A	3.07	2-969.6 ACSS	Concrete Poles, Steel Towers	80-265, Substation Property	1.35	N/A	N/A	25.101(e)(5)(B), 25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
1072.1	College-Structure 14333	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 94L	12/15/22	10/30/23		N/A	\$20,957,000		0%	138	N/A	2.18	2-959.6 ACSS	Steel Poles	50, Street, Railroad, Substation Property	2.18	N/A	N/A	25.101(e)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1078.1	Brason River Crossing (Structures 33567-33570)	Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 60A	10/01/22	06/30/23		N/A	\$4,573,000		0%	138	N/A	0.82	2-973 ACSS	Steel Poles	138-265	0.82	15-100	0.58	25.101(e)(5)(B)	New project.
1198.2	Galena Park-Structure 36554	Galena Park, Houston, Harris	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 20E	10/01/22	06/30/23		N/A	\$3,428,000		0%	69	N/A	2.88	2-969.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80-130, Street, Substation Property	2.88	N/A	N/A	25.101(e)(5)(B)	New project.

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2022

Public Utility Commission of Texas
Project No. **52947**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% of Funding	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1567.1	Archer Substation	Brazoria	138 kV Service to Archer Substation within one mile of Ckt. 26B	10/01/22	06/30/23		N/A	\$3,568,000			0%	138	N/A	0.76	2 959.6 ACSS	Concrete Poles, Steel Towers	N/A	N/A	100, Substation Property	0.38	25.101(e)(5)(A)	New project.
1567.3	Karsten-Rosharon	Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 26B	10/01/22	06/30/23		N/A	\$1,234,000			0%	138	N/A	1.02	2 959.6 ACSS	Concrete Poles, Steel Towers	80, Substation Property	1.02	N/A	N/A	25.101(e)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW


AFFIDAVIT OF CONSENT AND NOTICE

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). P.U.C. Subst. R. 25.83(c)(3)(A) requires that proof of notice be submitted in the form of an affidavit when direct mail notice is sent pursuant to P.U.C. Subst. R. 25.83(c)(3) to each required entity. Project No. 1078.1 (Brazos River Crossing [Structures 35367-35370]) is being submitted in the Construction Progress Report for August 2022 in accordance with P.U.C. Subst. R. 25.101(c)(5)(B). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities", and CenterPoint Energy has provided direct mail notice to the required entities.

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.




Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 11th day of August, 2022.



Notary Public, State of Texas
My Commission Expires: 08-30-2023




AFFIDAVIT OF CONSENT

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 1567.1 (Archer Substation) is being submitted in the Construction Progress Report for August 2022 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities".

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.




Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 11th day of August, 2022.



Notary Public, State of Texas

My Commission Expires: 08-30-2023



The following files are not convertible:

CNP0822m.xls

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.