



Filing Receipt

Received - 2022-08-17 01:49:35 PM
Control Number - 52947
ItemNumber - 234

SPS
Transmission Monthly Construction Progress Report
August 2022

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | ROW Width (Feet) | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|---|--|-----------------------------------|---|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|--|-----------------------|--------------------|------------------|------------------------|------------------------------------|------------------------------------|
| A.0001402.005 A.0001402.006 A.0001402.007 | Sagamore Wind Network Upgrades | Multiple Texas Panhandle Counties | existing SPS Transmission system to | 03/02/20 | 1/10/2022 | 01/31/22 | N/A | NA | | | 100 | N/A | 115 & 230 | TBD | 477 ACSS | Steel & Wood Pole construction on concrete | TBD | TBD | TBD | TBD | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001151.001 A.0001151.003 A.0001005.002 A.0001005.003 A.0001005.004 | Sundown Transformer Upgrade | Levelland, Hockley | 230/115kV 150MVA transformer to a | 03/23/20 | 1/28/2021 | 01/29/21 | N/A | 6,934,055 | | | 100 | 230 & 115 | 230 & 115 | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. | |
| | Hale to Cox V07 Spearman Breaker Replacement 1711 & 1715 | Plainview, Hale | Rebuild of existing line | 7/30/2020 | #N/A | 05/29/21 | N/A | 10,420,847 | | | 100 | 115 | 115 | 20 | 477 ACSS | Steel Monopole | Multiple widths 30-75 | 19.8 | 75 | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001421.001 | | Spearman, Hansford County | Breaker Replacement | 07/31/20 | 12/7/2020 | 12/21/20 | N/A | 931,848 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001402.008 | T59 Deaf Smith Curry Upgrade | Hereford, Deaf Smith County | Transmission line Rebuild | 08/17/20 | 12/16/2020 | 12/21/20 | N/A | 2,453,618 | | | 100 | 115 | N/A | 6 | N/A | Steel Monopole | Multiple widths 30-75 | 6 | 75 | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001044.008 | Tierra Blanca 115kV Sub | Hereford, Deaf Smith County | New 115kV Switching Station | 09/18/20 | 10/1/2021 | 11/23/21 | N/A | 10,322,196 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000303.081 | T82 (U21) Str Rpl PPR | Lubbock County | Multiple Structure replacement | 10/05/20 | 10/26/2020 | 10/30/20 | N/A | 256,344 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Structures and Monopole Wood | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001402.018 | Tuco 230kV Cap Bank 1 | Lubbock, Lubbock County | New Capacitor Bank | 11/06/20 | 5/28/2021 | 05/28/21 | N/A | 4,779,229 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001427.001 | Y58 PH2- BURN to ROXA | Skellytown, Carson County | Multiple Structure replacement | 11/20/20 | 5/20/2021 | 05/28/21 | N/A | 8,403,295 | | | 100 | 69 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. |
| A.0001045.012 | Tolk 230kV Sub | Muleshoe, Bailey County | Configuration Upgrade to Double-Bus, Double | 12/24/20 | 6/22/2022 | N/A | N/A | 19,955,629 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.041 | Wolforth Intg SPE Relay Upgrades TX | Wolforth, Lubbock County | Relay Replacement | 01/04/21 | 4/9/2021 | 04/09/21 | N/A | 609,868 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001167.050 | Denver Cty V16 SPE Relay UPGS TX | Denver City, Gaines County | Relay Replacement | 01/07/21 | 4/30/2021 | 05/29/21 | N/A | 1,293,701 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. |
| A.0001402.019 | J15 Reterm Line, Tolk | Muleshoe, Bailey County | T-line Terminal upgrade at Substation | 01/18/21 | 1/10/2022 | 01/27/22 | N/A | 532,084 | | | 100 | 345 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. |
| A.0001045.007 | K45 230kV Re-term | Muleshoe, Bailey County | T-line Terminal upgrade at Substation | 02/01/21 | 4/5/2021 | 04/30/21 | N/A | 272,206 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001045.002 | K25 230kV Re-term | Muleshoe, Bailey County | T-line Terminal upgrade at Substation | 02/01/21 | 10/21/2021 | 10/29/21 | N/A | 640,689 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001045.004 | K30 230kV Re-term | Muleshoe, Bailey County | T-line Terminal upgrade at Substation | 02/01/21 | 10/21/2021 | 10/29/21 | N/A | 509,246 | 475,001 | -7% | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost in. |
| A.0001045.001 | K18 230kV Re-term | Muleshoe, Bailey County | T-line Terminal upgrade at Substation | 02/01/21 | 2/12/2022 | 02/28/22 | N/A | 530,102 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001045.003 | K27 TKST-PKXST RETERMINATE AT TOLK | Muleshoe, Bailey County | Configuration Upgrade to Double-Bus, Double | 02/01/21 | 3/7/2022 | 03/31/22 | N/A | 650,211 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001440.002 | T87, Line, Str Rplcmnts | Spearman, Hansford County | Multiple Structure replacement | 02/22/21 | 4/8/2021 | 04/30/21 | N/A | 372,650 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.012 | U42 DSTG-TIBL 115kV T-Line | Randall County | T-line Terminal upgrade at Substation | 03/18/21 | 10/4/2021 | 10/29/21 | N/A | 1,440,389 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.017 | U44 TIBL-HFRD 115kV T-line | Randall County | T-line Terminal upgrade at Substation | 03/18/21 | 10/4/2021 | 10/29/21 | N/A | 1,279,722 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.031 | K11 Str Change W40 | Randall County | T-line Terminal upgrade at Substation | 03/18/21 | 10/25/2021 | 10/29/21 | N/A | 970,893 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.015 | U46 TIBL-HFNE 115kV T-Line | Randall County | T-line Terminal upgrade at Substation | 03/18/21 | 11/3/2021 | 11/23/21 | N/A | 364,901 | 175,976 | -52% | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost in. |
| A.0001044.020 | U45 TIBL-HFRD 115kV T-line | Randall County | T-line Terminal upgrade at Substation | 03/18/21 | 11/3/2021 | 11/23/21 | N/A | 762,077 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000303.077 | Y-80 - BACO-LBCO-69-01 - PPR 3 | Bailey County | Multiple Structure replacement | 04/14/21 | 5/14/2021 | 05/14/21 | N/A | 523,220 | | | 100 | 69 | N/A | N/A | N/A | Wood H-Structures and Monopole Wood | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001045.013 | TKST - 230kV SUB UPGRD- COMM | Muleshoe, Bailey County | Configuration Upgrade to Double-Bus, Double | 4/19/2021 | 6/28/2022 | N/A | N/A | 736,896 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000499.062 | K90 ELR Maintenance | Potter, Castro County | Multiple Structure replacement | 05/10/21 | 8/20/2021 | 08/31/21 | N/A | 4,425,170 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000710.014 | Nichols Phy Sec INFR UPG | Amarillo, Potter County | Security Upgrades at Substation | 05/24/21 | 12/15/2021 | 12/27/21 | N/A | 2,353,397 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | Final cost not in at this time. |
| A.0000499.057 | W29 Str Rpl | Ochiltree County | Multiple Structure replacement | 06/14/21 | 9/27/2021 | 10/31/21 | N/A | 320,581 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000710.046 | Harrington Phys Sec INFR Tx | Potter County | Security Upgrades at Substation | 07/19/21 | 6/6/2022 | N/A | N/A | 1,866,954 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | Final cost not in at this time. |
| A.0000401.080 | Lamb Co V13 Relay Upgrade | Lamb County | Relay Replacement | 08/02/21 | 2/13/2022 | 02/25/22 | N/A | 542,338 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not ay Relay this time. |
| A.0001167.025 | Lamb Co Intg 115kV SPE Relay UPGS TX | Lamb County | Communication Equipment replacement | 08/02/21 | 5/13/2022 | 05/13/22 | N/A | 2,373,322 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001167.107 | Lamb Co SPE Comm Upgr Moore Co 115kV (V63) Term to Etter Rural | Lamb County | Communication Equipment replacement | 08/02/21 | 5/13/2022 | 05/31/22 | N/A | 556,180 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001050.004 | | Sunray, Moore County | T-line Terminal upgrade at Substation | 08/09/21 | 10/21/2021 | 10/29/21 | N/A | 663,384 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.004 | Hereford 115kV Sub Term Upgrade U44 | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation | 08/16/21 | 11/2/2021 | 10/29/21 | N/A | 529,253 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.024 | Hereford 115kV Sub Term Upgrade-U45 | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation | 08/16/21 | 11/5/2021 | 11/23/21 | N/A | 275,191 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001059.010 | Harrington 230kV Bus Diff | Potter County | Relay Replacement | 08/26/21 | 5/2/2022 | 05/25/22 | N/A | 4,192,466 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000220.040 | Tuco Brk NR10 | Abernathy, Hale County | Breaker Replacement | 08/30/21 | 10/15/2021 | 11/23/21 | N/A | 657,598 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000401.081 | East Plant, V43 Relay Upgrades | Amarillo, Potter County | Relay Replacement | 08/30/21 | 10/19/2021 | 10/29/21 | N/A | 383,993 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000401.082 | Osage, V43 Relay Upgrades | Amarillo, Randall County | Relay Replacement | 08/30/21 | 10/19/2021 | 10/29/21 | N/A | 379,615 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000499.070 | K37 Line ELR Maintenance | Lamb County | Multiple Structure replacement | 09/01/21 | 8/1/2022 | 10/29/21 | N/A | 382,110 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001418.002 | Four Way T27 Line | Potter County | T-Line Tap to New Distribution Sub | 09/09/21 | 1/13/2022 | 01/22/22 | N/A | 603,447 | | | 100 | 115 | N/A | 0 | 477 ACSS | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | final cost not in at this time. |

SPS
Transmission Monthly Construction Progress Report
August 2022

Public Utility Commission of Texas
(SPS0822) Project No. 52947

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | ROW Width (Feet) | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|--|-------------------------------------|---|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------------------|-----------------------|--------------------|------------------|------------------------|------------------------------------|---------------------------------|
| A.0001205.002 | Z18 Tuco Hale Center Hale Co Phase 3 | Hale County | Transmission line Rebuild | 09/10/21 | 4/18/2022 | 04/29/22 | N/A | 2,104,515 | | | 100 | 69 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000863.023 | T71 Fiber Line | Lubbock County | Fiber Communication Network Buildout | 09/15/21 | 10/25/2021 | 10/29/21 | N/A | 1,226,070 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001050.002 | Etter Rural - Moore Co 115kV V63 Rebuild | Moore County | Transmission line Rebuild | 09/20/21 | 10/20/2021 | 10/29/21 | N/A | 673,999 | | | 100 | 115 | N/A | 2 | 477 ACSS | Wood H-Frame and Steel Monopole | Multiple widths 30-75 | 2 | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001044.023 | Deaf Smith 115kV Sub Term Upgrade-U43 | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation | 09/20/21 | 10/29/2021 | 11/23/21 | N/A | 244,662 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000863.025 | Yuma Sub, T71 Fiber COMM | Lubbock, Lubbock County | Fiber Communication Network Buildout | 09/20/21 | 11/11/2021 | 11/23/21 | N/A | 258,017 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.027 | Deaf Smith 115kV Bus Split | Hereford, Deaf Smith County | Relay Replacement | 09/20/21 | 1/21/2022 | 01/22/22 | N/A | 1,557,537 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001044.003 | Deaf Smith 115kV Sub Term Upgrade U42 | Hereford, Deaf Smith County | T-line Terminal upgrade at Substation | 09/20/21 | 1/21/2022 | 10/31/21 | N/A | 217,005 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000863.037 | T72 Fiber Line | Potter/Randall County | Fiber Communication Network Buildout | 10/04/21 | 10/14/2021 | 10/29/21 | N/A | 658,538 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001439.004 | K02 H Bill, Line | Hockley County | Bill 4150 mitigates clearances issues on existing | 10/04/21 | 11/12/2021 | 12/26/21 | N/A | 442,162 | | | 100 | 230 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000640.123 | Harrington FK40, Brkr Replc | Potter County | Breaker Replacement | 10/11/21 | 10/25/2021 | 04/29/22 | N/A | 402,242 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000863.016 | Frankford Sub K10 Fiber COMM | Lubbock, Lubbock County | Fiber Communication Network Buildout | 10/11/21 | 11/11/2021 | 11/23/21 | N/A | 253,512 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000640.041 | Coulter Sub Rplc Brkr 2964 | Amarillo, Potter County | Breaker Replacement | 10/11/21 | 11/12/2021 | 11/23/21 | N/A | 358,416 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000499.075 | Y93 Line ELR | Potter County | Multiple Structure replacement | 10/19/21 | 11/6/2021 | 11/23/21 | N/A | 242,933 | | | 100 | 69 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000863.036 | T75 Fiber Line | Potter/Randall County | Fiber Communication Network Buildout | 10/25/21 | 12/1/2021 | 12/12/21 | N/A | 707,029 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000401.094 | Amarillo South T75 Relay Upgrade | Amarillo, Randall County | Relay Replacement | 10/26/21 | 11/12/2021 | 11/23/21 | N/A | 203,225 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000401.095 | Osage T75 Relay Upgrade | Amarillo, Randall County | Relay Replacement | 10/27/21 | 11/12/2021 | 11/23/21 | N/A | 331,912 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000499.074 | Y92 Line ELR | Potter County | Multiple Structure replacement | 10/27/21 | 11/15/2021 | 12/27/21 | N/A | 234,813 | | | 100 | 69 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | Multiple widths 30-75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000863.046 | Arrowhead Sub, T75 Fiber, COMM | Randall County | Fiber Communication Network Buildout | 10/27/21 | 12/8/2021 | 12/12/21 | N/A | 268,383 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. |
| A.0001045.010 | Plant X K45 Term Upgr | Lamb County | T-line Terminal upgrade at Substation | 11/01/21 | 11/19/2021 | 11/23/21 | N/A | 297,300 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000499.073 | V34 Line ELR Maintenance | Lubbock County | Multiple Structure replacement | 11/01/21 | 11/30/2021 | 12/27/21 | N/A | 282,939 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001439.006 | T07 H Bill, Line | Hutchinson County | Bill 4150 mitigates clearances issues on existing | 11/04/21 | 2/17/2022 | 12/12/21 | N/A | 374,858 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001442.001 | Grapevine Sub Erosion Mitigation | Kingsmill, Gray County | Erosion Upgrade | 11/5/2021 | 3/15/2022 | NA | NA | 362,364 | | | 100 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | Final cost not in at this time. |
| A.0000153.014 | Z46.1 Sw 7797 Rplcmnt | Crosby County | Transmission line Switch Replacement | 11/10/21 | 12/9/2021 | 12/12/21 | N/A | 288,835 | | | 100 | 69 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000499.077 | Z41 Line ELR Maintenance | Crosby County | Multiple Structure replacement | 11/22/21 | 12/17/2021 | 12/30/21 | N/A | 328,267 | | | 100 | 69 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001439.008 | V31 H Bill, Line | Hutchinson County | Bill 4150 mitigates clearances issues on existing | 12/02/21 | 8/1/2022 | 01/22/22 | N/A | 230,210 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000401.078 | Hale Z18-8736 Relay Upgrd | Hale, Hale County | Relay Replacement | 12/16/2021 | 3/9/2022 | 03/31/22 | N/A | 253,929 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001161.001 | Preston West Sub TAM | Randall County | Relay Replacement | 12/27/21 | 10/24/2022 | N/A | N/A | 1,757,024 | | | 75 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001228.007 | Dumas 19th St Sub LRU | Dumas, Moore County | Relay Replacement | 01/04/22 | 1/5/2022 | 02/22/22 | N/A | 326,242 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. |
| A.0001045.008 | Lamb Co K37 Terminal Upgrage Sub | Littlefield, Lamb County | T-line Terminal upgrade at Substation | 01/04/22 | 1/11/2022 | 01/27/22 | N/A | 455,417 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | final cost not in at this time. |
| A.0001676.001 | FARIA T47 LINE | Moore County | Transmission Line Tap Extension | 01/04/22 | 3/10/2022 | 03/31/22 | N/A | 511,317 | | | 100 | 115 | N/A | >1 | N/A | Steel and Wood H-Frame | 75 | >1 | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000538.031 | Z51 Line Rebuild PH-1 | Castro County and Deaf Smith County | Transmission line Rebuild | 01/05/22 | 8/1/2022 | 05/31/22 | N/A | 4,462,088 | | | 100 | 69 | N/A | 4.7 | 397 ACSR | Wood Monopole | 75 | 4.7 | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001434.005 | Center Port V03 Line | Potter County | Relay Replacement | 01/10/22 | 3/7/2022 | 03/07/22 | N/A | 1,189,518 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000640.051 | Denver City, Rplc Brkr W700 | Yoakum County | Breaker Replacement | 01/17/22 | 2/18/2022 | 02/25/22 | N/A | 550,644 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001669.001 | K10 Upgr, Line | Lubbock County | Transmission line Rebuild | 01/24/22 | 1/27/2022 | 01/31/22 | N/A | 260,499 | | | 100 | 230 | NA | 14.6 | 795 ACSR | NA | 90 | 14.6 | NA | NA | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001219.017 | T79 MOORE CO ELR RFL9300 SPS TX | Moore County | Relay Replacement | 01/24/22 | 2/25/2022 | 02/28/22 | N/A | 359,816 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000863.038 | T-27 Fiber Line | Potter/Randall County | Fiber Communication Network Buildout | 01/24/22 | 3/18/2022 | 03/29/22 | N/A | 2,439,004 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001439.011 | V37 H Bill, Line | Bailey County | Bill 4150 mitigates clearances issues on existing | 01/28/22 | 5/4/2022 | 05/26/22 | N/A | 324,267 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0000538.041 | V16 Rld CR 2196- HWY 82, Line | Gaines County | Transmission line Rebuild | 01/31/22 | 8/1/2022 | 05/13/22 | N/A | 5,526,229 | | | 100 | 115 | N/A | 8.57 | 477 ACSS | Steel Monopole | 75 | 8.57 | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001428.001 | Y58 PH3- ROXA to GRGO | Gray County | Transmission line Rebuild | 02/01/22 | 07/13/22 A | 07/13/22 | N/A | 7,099,635 | | | 100 | 69 | N/A | 12 | 397 ACSR | Steel Monopole and Steel H-Frame | Multiple widths 30-70 | 12 | 70 | 3.5 | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0000640.045 | Hereford Int 2820/2821 Bkr | Deaf Smith County | Breaker Replacement | 02/02/22 | 4/27/2022 | 05/31/22 | N/A | 898,958 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A.0001228.004 | Nichols - McDowell Terminal Upgrade | Amarillo, Potter County | Relay Replacement | 02/14/22 | 3/29/2022 | 03/31/22 | N/A | 328,099 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A.0001434.007 | East Plant V03 Relay Upgrade | Potter County | Relay Replacement | 02/21/22 | 3/18/2022 | 03/25/22 | N/A | 255,157 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |

SPS
Transmission Monthly Construction Progress Report
August 2022

Public Utility Commission of Texas
(SPS0822) Project No. 52947

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | ROW Width (Feet) | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|---|-------------------------------------|---|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------------------|------------------|--------------------|------------------|------------------------|------------------------------------|---------------------------------|
| A 0000640.052 | Denver City, Rplc Brkr W740 | Yoakum County | Breaker Replacement | 02/21/22 | 3/22/2022 | 03/22/22 | N/A | 534,179 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0001219.011 | T78 MOORE CO ELR RFL9300 SPS TX | Moore County | Relay Replacement | 02/21/22 | 3/25/2022 | 03/25/22 | N/A | 368,896 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001668.001 | K11 LINE UPGRADE | Randall County | Line Capacity Upgrade | 02/28/22 | 3/3/2022 | 03/31/22 | N/A | 426,287 | | | 100 | 230 | N/A | NA | NA | Wood H Structure | 90 | NA | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0001045.009 | PXST - TERMINAL UPGRADE - K27 | Bailey County | Configuration Upgrade to Double-Bus, Double | 03/03/22 | 3/11/2022 | 03/16/22 | N/A | 254,712 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000640.063 | Carlisle, Rplc Brkr 6920 | Lubbock County | Breaker Replacement | 03/03/22 | 3/30/2022 | 04/14/22 | N/A | 556,271 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0000863.093 | V44 Fiber Line | Amarillo, Potter County | Fiber Communication Network Buildout | 03/07/22 | 4/6/2022 | 4/7/2022 | N/A | 859,978 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001362.009 | T81 Callahan Line | Hale County | Transmission Line Tap Extension | 03/07/22 | 4/12/2022 | 04/12/22 | N/A | 801,590 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0001161.005 | Coulter Relay | Randall County | Relay Replacement | 3/14/2022 | 5/5/2022 | N/A | N/A | 612,233 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000640.066 | Cochran Co Replace Breaker 7845 | Cochran County | Breaker Replacement | 03/21/22 | 3/30/2022 | 04/26/22 | N/A | 506,434 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0000863.094 | T86 Fiber Line | Amarillo, Potter County | Fiber Communication Network Buildout | 3/21/2022 | 4/6/2022 | NA | NA | 269,611 | | | 100 | 115 | N/A | 4.89 | N/A | Wood Monopole | N/A | 4.89 | | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001167.115 | Hockley SPE Relay | Hockley County | Communication Equipment replacement | 03/21/22 | 11/4/2022 | N/A | N/A | 572,336 | | | 80 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A 0000640.105 | Tuco Brk NR05 | Hale County | Breaker Replacement | 03/23/22 | 4/29/2022 | 05/31/22 | N/A | 827,662 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0001434.008 | Nichols V03 Relay Upgrade | Amarillo, Potter County | Relay Replacement | 3/28/2022 | 3/25/2022 | NA | NA | 298,505 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000640.053 | Denver City, Rplc Brkr W750 | Yoakum County | Breaker Replacement | 03/28/22 | 4/22/2022 | 05/31/22 | N/A | 580,401 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0000401.088 | Grassland, SEL 2BFR Rplcmnt | Tahoka, Lynn County | Relay Replacement | 3/28/2022 | 5/13/2022 | 05/05/22 | N/A | 313,433 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001167.100 | Amarillo South SPE Relay UPGS TX | Randall County | Communication Equipment replacement | 03/29/22 | 5/12/2022 | 05/12/22 | N/A | 325,316 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000499.060 | V37 Str Rpl | Bailey County | Multiple Structure replacement | 3/30/2022 | 5/4/2022 | 05/31/22 | N/A | 725,434 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000640.060 | Carlisle, Rplc Brkr 6935 | Lubbock, Lubbock County | Breaker Replacement | 3/31/2022 | 5/2/2022 | 05/31/22 | N/A | 525,402 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0000863.015 | T25 Fiber Line | Dumas, Moore County | Fiber Communication Network Buildout | 04/04/22 | 4/29/2022 | 5/10/2022 | N/A | 652,244 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001045.014 | TUCO - TERMINAL UPGRADE - K42 | Hale County | Configuration Upgrade to Double-Bus, Double | 4/4/2022 | 5/6/2022 | 05/25/22 | N/A | 267,504 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000401.079 | Crosby Y84-7805 Relay Upgrd | Crosby County | Relay Replacement | 4/4/2022 | 5/11/2022 | 05/11/22 | N/A | 377,190 | | | 100 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001669.002 | Lubbock South K10 Term Upgrades NTC Sub | Lubbock County | Terminal Upgrade | 4/11/2022 | 5/11/2022 | 05/11/22 | N/A | 847,487 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0000640.050 | Cochran Co Replace Breaker 7840 | Cochran, Cochran County | Breaker Replacement | 4/18/2022 | 5/4/2022 | 5/10/2022 | N/A | 510,498 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | Final cost not in at this time. |
| A 0000499.101 | T89 Line ELR Maintenance | Yoakum County | Multiple Structure replacement | 5/2/2022 | 5/9/2022 | 05/31/22 | N/A | 326,386 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000401.092 | Sundown, SEL 2BFR Rplcmnt | Levelland, Hockley | Relay Replacement | 5/2/2022 | 5/13/2022 | 05/13/22 | N/A | 289,838 | | | 100 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000499.105 | R05 Line ELR Maintenance | Bailey County | Multiple Structure replacement | 05/03/22 | 6/15/2022 | N/A | N/A | 256,292 | | | 100 | 230 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | 90 | N/A | N/A | 12 | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001439.012 | V79 H Bill, Line | Hutchinson County | Bill 4150 mitigates clearances issues on existing | 5/31/2022 | 6/6/2022 | 06/06/22 | N/A | 470,446 | | | 100 | 115 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001439.014 | Y62 H Bill, Line | Wheeler County | Bill 4150 mitigates clearances issues on existing | 5/31/2022 | 8/31/2022 | N/A | N/A | 1,990,940 | | | 95 | 69 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A 0000499.104 | R06 Line ELR Maintenance | Yoakum County | Multiple Structure replacement | 6/15/2022 | 6/22/2022 | N/A | N/A | 702,880 | | | 100 | 230 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | 90 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001439.026 | Y79 H Bill, Line | Happy, Swisher County | Bill 4150 mitigates clearances issues on existing | 07/05/22 | 10/14/2022 | N/A | N/A | 308,310 | | | 25 | 69 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A 0000499.067 | Y79 Str Rpl | Lamb County | Multiple Structure replacement | 07/05/22 | 10/14/2022 | N/A | N/A | 1,911,877 | | | 25 | 69 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001442.002 | Potter County Sub Erosion Mitigation | Potter County | Erosion Upgrade | 07/12/22 | 11/15/2022 | NA | NA | 3,620,009 | | | 45 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| A 0000499.100 | T91 Line ELR Maintenance | Denver City, Yoakum County | Multiple Structure replacement | 08/01/22 | 6/30/2022 | 6/30/2022 | N/A | 287,827 | | | 100 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001439.015 | Z51 H Bill, Line | Hereford, Deaf Smith County | Bill 4150 mitigates clearances issues on existing | 08/01/22 | 4/12/2022 | 4/12/2022 | N/A | 298,359 | | | 100 | 69 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0001439.020 | K85 H Bill, Line | Potter County | Bill 4150 mitigates clearances issues on existing | 08/01/22 | 8/1/2022 | 05/31/22 | N/A | 489,540 | | | 100 | 230 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | Final cost not in at this time. |
| A 0000538.030 | Z51 Line Rebuild PH-2 | Castro County and Deaf Smith County | Rebuild of existing line | 08/01/22 | 12/23/2022 | NA | NA | 5,872,063 | | | 5 | 69 | N/A | 4.70 | 397 ACSR | Wood Monopole | 75 | 4.70 | N/A | N/A | 25.101 (c)(5)(A) | |
| A 0001086.003 | Repl Etter Cap Bank 1910 COMM | Moore County | Communication Equipment replacement | 08/12/22 | 12/09/22 | NA | NA | 384,271 | | | 15 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A 0000640.072 | Sundown Replace Breaker 6K15 | Hockley County | Breaker Replacement | 8/12/2022 | 11/18/22 | N/A | N/A | 581,726 | | | 5 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A 0000640.073 | Sundown Replace Breaker 6K20 | Hockley County | Breaker Replacement | 8/26/2022 | 12/12/22 | N/A | N/A | 914,127 | | | 5 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A 0000710.049 | Hitchland Phys Sec INFR TX | Hitchland, Hansford County | Security Upgrades at Substation | 08/29/22 | 12/16/2022 | N/A | N/A | 1,750,758 | | | 5 | NA | NA | NA | NA | NA | NA | NA | NA | NA | N/A | |
| A 0000499.071 | K43 ELR Maintenance | Potter Couty and Hutchinson County | Multiple Structure replacement | 08/30/22 | 9/27/2022 | N/A | N/A | 1,051,748 | | | 10 | 230 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | 90 | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A 0000588.029 | Owens Corning RTU Rplmnt | Randall County | RTU Replacement | 08/30/22 | 11/11/2022 | N/A | N/A | 558,969 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |

SPS
Transmission Monthly Construction Progress Report
August 2022

Public Utility Commission of Texas
(SPS0822) Project No. 52947

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | ROW Width (Feet) | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|--|---------------------------------|---|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------------------|-----------------------|--------------------|------------------|------------------------|------------------------------------|----------|
| A.0000588.030 | Seagraves Intg Sub RTU | Seagraves, Gaines County | Communication Equipment replacement | 08/30/22 | 12/7/2022 | N/A | N/A | 585,004 | | | 0 | 115 | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A.0000640.044 | Cox Sub Replace Breakers 3830 and 3834 | Plainview, Hale County | Breaker Replacement | 08/30/22 | 12/15/2022 | N/A | N/A | 904,816 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | |
| A.0001167.105 | Coulter SPE Fault Clearing Relay Rplc | Randall County | Relay Replacement | 08/30/22 | 12/16/2022 | N/A | N/A | 698,002 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000401.091 | Potter Co SEL 2BFR Rplmnt | Potter County | Relay Replacement | 08/30/22 | 12/19/2022 | N/A | N/A | 333,493 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A.0001167.103 | Potter SPE Relay UPGS TX | Potter County | Communication Equipment replacement | 08/30/22 | 1/18/2023 | N/A | N/A | 688,599 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A.0001739.008 | U49 Line-Blackhawk to P66 WRB South | Hutchinson County | Multiple Structure replacement | 08/30/22 | 5/15/2023 | NA | NA | 1,845,788 | | | 0 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.028 | Gray Co V35 Line 115kV SPE Relay TX | Gray County | Communication Equipment replacement | 08/30/22 | 5/18/2023 | N/A | N/A | 327,424 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.044 | Riverview SPE Relay Upgrades TX | Hutchinson County | Communication Equipment replacement | 08/30/22 | 5/19/2023 | N/A | N/A | 1,272,562 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000499.093 | Y91 Line ELR Maintenance | Randall County | Multiple Structure replacement | 09/01/22 | 11/15/2022 | N/A | N/A | 318,238 | | | 0 | 69 | N/A | 12.00 | 397 ACSR | Steel Monopole and Steel H-Frame | Multiple widths 30-70 | 12.00 | 70 | 8 | 25.101 (c)(5)(A) | |
| A.0000469.017 | Y66.2 Wreckout Rebuild | Amarillo, Potter County | Rebuild of existing line | 09/06/22 | 12/23/2022 | NA | NA | 1,515,666 | | | 0 | 69 | N/A | 15.60 | 397 ACSR | Wood H-Frame and/or Wood Monopole | 75 | 15.60 | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.070 | Sundown Replace Breaker 6K30 | Hockley County | Breaker Replacement | 9/9/2022 | 01/16/23 | N/A | N/A | 904,356 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0001426.001 | Y58 PH1-HTCO to BURN | Skellytown, Carson County | Rebuild of existing line | 09/12/22 | 12/15/2022 | NA | NA | 4,418,979 | | | 0 | 69 | N/A | 12.00 | 397 ACSR | Steel Monopole and Steel H-Frame | Multiple widths 30-70 | 12.00 | 70 | 3.50 | 25.101 (c)(5)(A) | |
| A.0001314.008 | V15 Tucco Indiana Rebuild Line | Lamb County | Multiple Structure replacement | 09/12/22 | 12/16/2022 | N/A | N/A | 3,541,729 | | | 0 | 115 | N/A | N/A | 477 ACSS | Steel Monopole and Steel H-Frame | N/A | 18 | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001161.006 | OWCR Relay Upgrade | Amarillo | Relay Replacement | 09/15/22 | 9/28/2022 | N/A | N/A | 586,627 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000469.020 | Z33 Structures, Line | Vega, Oldham County | Rebuild of existing line | 09/15/22 | 12/23/2022 | NA | NA | 4,564,879 | | | 0 | 69 | N/A | 33.00 | 397 ACSR | Wood H-Frame and/or Wood Monopole | 75 | 33.00 | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.056 | Denver City Rplc Brkr W990 | Denver City, Yorkum County | Breaker Replacement | 09/19/22 | 10/14/2022 | NA | NA | 516,810 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.119 | Castro Co Rplc Brkr 5870, 8821, 9710 | Castro County | Breaker Replacement | 09/19/22 | 12/13/2022 | N/A | N/A | 1,288,437 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | |
| A.0000538.042 | V16 Rbid HWY 82-CR 1780, Line | Youkum County | Multiple Structure replacement | 09/19/22 | 12/16/2022 | NA | NA | 5,384,947 | | | 0 | 115 | N/A | 30 | 477 ACSS | Steel Monopole | 75 | 30 | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.064 | Carlisle Rplc Brkr 6995 | Lubbock County | Breaker Replacement | 09/20/22 | 9/30/2022 | NA | NA | 528,567 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0001439.032 | Z85 H Bill, Line | Sulpher Springs, Hopkins County | Bill 4150 mitigates clearances issues on existing | 09/21/22 | 10/21/2022 | N/A | N/A | 258,352 | | | 0 | 69 | N/A | N/A | N/A | Wood H-Frame | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001739.002 | Phillips WRB South T48 Line | Borger, Hutchinson County | Transmission Line Retermination | 10/06/22 | 5/15/2023 | N/A | N/A | 426,330 | | | 0 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| A.0001433.006 | Soncy Sub Rly Rplcmnts Z40 Term | Potter County | Relay Replacement | 10/10/22 | 11/11/2022 | NA | NA | 316,480 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.055 | Denver City Rplc Brkr W980 | Denver City | Breaker Replacement | 10/17/22 | 10/28/2022 | N/A | N/A | 521,711 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000588.047 | Seagraves RTU Rplc Sub | Seagraves, Gaines County | RTU Replacement | 10/17/22 | 12/15/2022 | NA | NA | 290,347 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| A.0000556.027 | Moore County DFR | Moore County | Relay Replacement | 10/26/22 | 11/22/2022 | N/A | N/A | 633,249 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000286.024 | Denver City Ground Grid | Youkum County | Ground Grid | 10/31/22 | 12/15/2022 | NA | NA | 1,382,593 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | N?A | |
| A.0000286.025 | Hale County Ground Grid | Hale County | Ground Grid | 10/31/22 | 12/15/2022 | NA | NA | 894,174 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | N/A | |
| A.0000640.068 | Happy Rplc Brk 3786 | Happy, Swisher County | Breaker Replacement | 10/31/22 | 1/19/2023 | N/A | N/A | 569,971 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | |
| A.0000640.069 | Happy Rplc Brk 3798 | Happy, Swisher County | Breaker Replacement | 10/31/22 | 1/19/2023 | N/A | N/A | 477,917 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(B) | |
| A.0001375.001 | Amherst Tap Rebuild Line (Y80) | Amherst Tap Rebuild TX-69KV | Elec Tran-Line OH-Rebuild | 11/01/22 | 12/16/2022 | N/A | N/A | 2,504,652 | | | 0 | 69 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| A.0000640.074 | Sundown Replace Breaker 6K40 | Hockley County | Breaker Replacement | 11/2/2022 | 2/24/2023 | N/A | N/A | 550,243 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.104 | Terry Co Rplc Brkr 6910 | Terry County | Breaker Replacement | 11/9/2022 | 2/17/2023 | N/A | N/A | 579,829 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.107 | Terry Co Rplc Brkr 6960 | Terry County | Breaker Replacement | 11/23/2022 | 4/14/2023 | N/A | N/A | 518,349 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.103 | Terry Co Rplc Brkr 6990 | Terry County | Breaker Replacement | 12/8/2022 | 3/17/2023 | N/A | N/A | 577,478 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.102 | Terry Co Rplc Brkr 6990 | Terry County | Breaker Replacement | 12/22/2022 | 5/12/2023 | N/A | N/A | 570,513 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0001167.029 | Moore Co 115kV SPE Relay UPGS TX | Moore County | Relay Replacement | 1/3/2023 | 12/15/2023 | N/A | N/A | 2,183,595 | | | 0 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.071 | Sundown Replace Breaker 6K60 | Hockley County | Breaker Replacement | 1/3/2023 | 02/10/23 | N/A | N/A | 752,267 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0001167.089 | Gaines Co Intg SPE Relay UPGS TX | Gaines County | Relay Replacement | 01/09/23 | 3/10/2023 | NA | NA | 468,469 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.090 | Gaines Co Rplc Brkr 7700 | Gaines County | Breaker Replacement | 01/09/23 | 5/12/2023 | NA | NA | 861,695 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.091 | Gaines Co Rplc Brkr 7735 | Gaines County | Breaker Replacement | 01/09/23 | 5/12/2023 | NA | NA | 390,198 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000588.051 | Gaines Co RTU Replacement COMM | Gaines County | RTU Replacement | 01/09/23 | 5/12/2023 | NA | NA | 254,063 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | |
| A.0000401.073 | Gaines 7715 and 7735 Relay Upgrade | Gaines County | Relay Replacement | 01/09/23 | 5/12/2023 | NA | NA | 574,309 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |

SPS
Transmission Monthly Construction Progress Report
August 2022

Public Utility Commission of Texas
(SPS0822) Project No. **52947**

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | ROW Width (Feet) | ROW Length (Miles) | ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|---------------------------------------|-----------------------------|-------------------------------------|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------------------|-----------------------|--------------------|------------------|------------------------|------------------------------------|----------------|
| A.0000401.090 | Mustang SEL 2BFR Rplcmnt | Denver City, Yoakum County | Relay Replacement | 1/20/2023 | 3/9/2023 | N/A | N/A | 1,335,056 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A.0000538.033 | V02 Rebuild Highland Park Tap | Potter County | Multiple Structure replacement | 02/06/23 | 3/17/2023 | NA | NA | 1,814,589 | | | 0 | 115 | N/A | N/A | 477 ACSS | Steel Monopole and Steel H-Frame | N/A | 18 | N/A | 11 | 25.101 (c)(5)(A) | |
| A.0001167.082 | Yoakum SPE Relay UPGS TX | Yoakum County | Relay Replacement | 2/13/2023 | 5/10/2023 | N/A | N/A | 516,389 | | | 0 | 230 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000401.105 | Yoakum Relay Upgrade Term V66 | Yoakum County | Relay Replacement | 2/13/2023 | 5/12/2023 | N/A | N/A | 335,222 | | | 0 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000588.022 | Bailey County 69kV RTU Rplmnt | Bailey County | Communication Equipment replacement | 02/23/23 | 3/31/2023 | N/A | N/A | 489,212 | | | 0 | 69 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000220.041 | Castro Co Cap Bank Replacement | Castro County | New Capacitor Bank | 02/27/23 | 6/15/2023 | N/A | N/A | 1,160,593 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.043 | Moore Co M952/962 Brk Rplcmnt | Dumas, Moore County | Breaker Replacement | 03/06/23 | 4/28/2023 | N/A | N/A | 781,531 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0001167.022 | Hutchison Co SPE Relay UPGS TX | Hutchinson County | Communication Equipment replacement | 3/27/2023 | 5/12/2023 | N/A | N/A | 2,218,692 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000401.106 | Seagraves Relay Upgrade Term V66 | Denver City, Yoakum County | Relay Replacement | 3/28/2023 | 5/15/2023 | N/A | N/A | 359,103 | | | 0 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000401.146 | Mustang Relay Upgrade Term T57 | Denver City, Yoakum County | Relay Replacement | 3/28/2023 | 5/15/2023 | NA | NA | 562,359 | | | 0 | 115 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000640.079 | Riverview Rplc Brkr R700 | Hutchinson County | Breaker Replacement | 7/25/2023 | 10/31/2023 | N/A | N/A | 393,109 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.046 | Hereford South 2734/5704 Brkr Rplcmnt | Hereford, Deaf Smith County | Breaker Replacement | 8/9/2023 | 11/15/02 | N/A | N/A | 581,022 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.076 | Riverview Rplc Brkr R708 | Hutchinson County | Breaker Replacement | 8/10/2023 | 11/16/2023 | N/A | N/A | 395,019 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.078 | Riverview Rplc Brkr R712 | Hutchinson County | Breaker Replacement | 8/31/2023 | 12/8/2023 | N/A | N/A | 395,888 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.081 | Riverview Rplc Brkr R716 | Hutchinson County | Breaker Replacement | 9/9/2023 | 12/15/2023 | N/A | N/A | 513,202 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.122 | Doss Breakers 6790 and 7890 | Gaines County | Breaker Replacement | 9/9/2023 | 12/15/2023 | N/A | N/A | 618,577 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.129 | Hale County Rplc Brkr 8736 | Hale County | Breaker Replacement | 9/15/2023 | 12/22/2023 | N/A | N/A | 573,170 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.130 | Hale County Rplc Brkr 8740 | Hale County | Breaker Replacement | 9/15/2023 | 12/22/2023 | N/A | N/A | 574,223 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.131 | Hale County Rplc Brkr 8880 | Hale County | Breaker Replacement | 9/15/2023 | 12/22/2023 | N/A | N/A | 575,938 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.132 | Hale County Rplc Brkr 8884 | Hale County | Breaker Replacement | 9/15/2023 | 12/22/2023 | N/A | N/A | 360,923 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.133 | Hale County Rplc Brkr 8900 | Hale County | Breaker Replacement | 9/15/2023 | 12/22/2023 | N/A | N/A | 577,097 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.092 | Gaines Co Rplc Brkr 7955 | Gaines County | Breaker Replacement | 9/18/2023 | 12/14/2023 | NA | NA | 394,099 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.080 | Riverview Rplc Brkr R740 | Hutchinson County | Breaker Replacement | 9/19/2023 | 4/11/2024 | N/A | N/A | 392,673 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000822.013 | Gaines Co Rplc XFMR TR02 | Gaines County | Transformer Replacement | 9/22/2023 | 12/14/2023 | N/A | N/A | 1,960,801 | | | 0 | 115 | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A.0000640.082 | Riverview Rplc Brkr R748 | Hutchinson County | Breaker Replacement | 10/25/2023 | 2/2/2024 | N/A | N/A | 394,572 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.083 | Riverview Rplc Brkr R904 | Hutchinson County | Breaker Replacement | 11/8/2023 | 2/16/2024 | N/A | N/A | 464,565 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000640.084 | Riverview Rplc Brkr R916 | Hutchinson County | Breaker Replacement | 11/22/2023 | 3/1/2024 | N/A | N/A | 442,020 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0001367.001 | Y80 Littlefield West Tap Rebuild Line | Littlefield, Lamb County | Transmission line Rebuild | 12/04/23 | 12/15/2023 | N/A | N/A | 1,886,355 | | | 5 | 69 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(B) | |
| A.0000822.012 | Riverview Rplc XFMR TR03 | Hutchinson County | Transformer Replacement | 2/22/2024 | 5/15/2024 | N/A | N/A | 3,714,929 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001059.008 | Lubbock South 6K75 Relay Upgrade | Lubbock County | Relay Replacement | 03/28/24 | 5/15/2024 | N/A | N/A | 286,683 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.026 | East Plant 115kV SPE Relay UPG | Potter County | Communication Equipment replacement | 3/28/2024 | 5/15/2024 | N/A | N/A | 1,037,297 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.081 | Dallam SPE Relay UPGS TX | Dallam County | Communication Equipment replacement | 3/28/2024 | 5/15/2024 | N/A | N/A | 518,943 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.083 | Osage SPE Relay UPGS TX | Randall County | Communication Equipment replacement | 3/28/2024 | 5/15/2024 | N/A | N/A | 990,496 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.098 | Grassland SPE Relay UPGS TX | Lynn County | Communication Equipment replacement | 3/28/2024 | 5/15/2024 | N/A | N/A | 753,720 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.101 | Yuma T71 Term SPE Relay UPGS TX | Lubbock County | Communication Equipment replacement | 10/24/2024 | 12/12/2024 | N/A | N/A | 328,992 | | | 0 | Sub | NA | NA | NA | NA | NA | NA | NA | NA | 25.101 (c)(5)(A) | |
| A.0001167.086 | Carlisle SPE Relay UPGS TX | Lubbock County | Communication Equipment replacement | 10/25/2024 | 12/13/2024 | N/A | N/A | 516,830 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0001167.036 | Lubbock South SPE Relay Upgrades TX | Lubbock South | Communication Equipment replacement | 04/21/25 | 5/23/2025 | N/A | N/A | 2,897,160 | | | 0 | Sub | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 25.101 (c)(5)(A) | |
| A.0000303.085 | T-30 - HOCO-LBCO-115-01 - PPR 4 | Elec Tran-Line OH TX-115KV | Wildfire Risk Mitigation | 08/03/20 A | 10/26/2020 | 11/15/20 | N/A | 487,902 | 491,987 | 1% | 100 | 115 | 115 | 18 | 477 ACSS | Steel Monopole | Multiple widths 30-75 | 18 | 75 | N/A | 25.101 (c)(5)(A) | Final cost in. |
| A.0000303.068 | T31 ELR Maintenance | Elec Tran-Line OH TX-115KV | Line ELR SPS | 10/13/20 A | 10/22/2020 | 12/15/20 | N/A | 1,166,883 | 1,169,340 | 0% | 100 | 115 | 115 | 7 | 477 ACSS | Steel Monopole | Multiple widths 30-75 | 7 | 75 | N/A | 25.101 (c)(5)(A) | Final cost in. |
| A.0000499.102 | T29 Line ELR Maintenance | Hale County | Multiple Structure replacement | 11/17/22 | 12/15/2022 | N/A | N/A | 569,445 | | | 0 | 115 | N/A | N/A | N/A | Wood H-Frame and/or Wood Monopole | 75 | N/A | N/A | N/A | 25.101 (c)(5)(A) | |