



## **Filing Receipt**

**Filing Date - 2024-05-10 02:08:03 PM**

**Control Number - 56006**

**Item Number - 134**



Sharyland Utilities, L.L.C.  
Dallas Corporate Office  
1900 North Akard  
Dallas, Texas 75201  
Toll-free: (866) 354-3335

May 10, 2024

Filing Clerk  
Central Records  
Public Utility Commission of Texas  
1701 N. Congress Ave.  
Austin, Texas 78711-3326

Re: Docket No. 56006; *CY 2024 ELECTRIC UTILITY TRANSMISSION  
CONSTRUCTION REPORTS UNDER 16 TAC § 25.83*

**Filing Correction**

Dear Filing Clerk:

This letter provides that Sharyland inadvertently filed its April 2024 Transmission Monthly Construction Progress Report (MCPR) in the previous year's Docket No. 54468: *CY 2023 ELECTRIC UTILITY TRANSMISSION CONSTRUCTION REPORTS UNDER 16 TAC § 25.83*. It should have been filed in Docket No. 56006. Sharyland's April 2024 MCPR is attached.

Sincerely,

A handwritten signature in black ink, appearing to read "Kelsie Pace", with a long horizontal flourish extending to the right.

Kelsie Pace, Sr. Manager, Regulatory Affairs  
Sharyland Utilities, L.L.C.

| Utility's Project Number | Project Name                                    | Location (City/County) | Description                                                                                                                                                                  | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (if Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)  | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number                   | Comments |
|--------------------------|-------------------------------------------------|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|--------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------------------------|----------|
| TPSU.20.000019           | Stillman BPUB 138kV Interconnection             | Cameron County         | Retetermination of Waterport and Price Road 138kV lines at Stillman per BPUB's Request                                                                                       | 1/1/2021                         |                                     |                                |                                     | 2,200,000                         |                                |            | 90               | 138                   | na                           | 0.08                   | 1590 ACSX; Single Conductor      | Steel Monopole (2) | na                        | na                          | na                   | na                     | 25.101 (c)(5)(A), 25.101 (c)(5)(B), 25.101 (c)(5)(E) |          |
| TPSU.21.000015           | Palmito Station Expansion                       | Cameron County         | Expand Sharyland's existing 345kV Palmito Station to accept a second circuit                                                                                                 | 6/5/2023                         |                                     |                                |                                     | 8,670,808                         |                                |            | 90               | 345                   | 345                          | 0                      | na                               | na                 | na                        | na                          | na                   | na                     | 41606                                                |          |
| TPSU.21.000016           | Kingfisher to Palmito Second Circuit Addition   | Cameron County         | Install a second 345-kV circuit on the Sharyland's portion of the existing 345-kV transmission line that runs from the new Kingfisher station to Sharyland's Palmito station | 2/28/2023                        |                                     |                                |                                     | 62,417,829                        |                                |            | 97               | 345                   | 345                          | 47                     | 954 ACSX; Bundled                | Steel Monopole     | 150                       | 47                          | na                   | na                     | 41606                                                |          |
| TPSU.21.000017           | La Palma to Kingfisher 345-kV Transmission Line | Cameron County         | Build half of the 345-kV transmission line between Sharyland's new 345-kV Kingfisher switchyard and AEP's existing 345-kV La Palma station                                   | 6/18/2025                        |                                     |                                | 16,217,000                          |                                   |                                |            | 7                | 0                     | 345                          | 2.5                    | 2-954 ACSX/AW                    | Steel Monopole     | na                        | na                          | 150                  | 2.5                    | 53727                                                |          |
| TPSU.21.000018           | Kingfisher 345-kV Switchyard                    | Cameron County         | Build a new Kingfisher 345-kV switchyard                                                                                                                                     | 5/26/2025                        |                                     |                                | 43,709,000                          |                                   |                                |            | 3                | 0                     | 345                          | 0                      | na                               | na                 | na                        | na                          | na                   | na                     | 53727                                                |          |