

Filing Receipt

Filing Date - 2024-05-22 01:23:42 PM

Control Number - 56006

Item Number - 159

AEP TEXAS (North Division) INTERIM CONSTRUCTION PROGRESS REPORT

Public Utility Commission of Texas Project No. 56006

ICTION PROGRESS MAY 2024

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (S)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Gircuit	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Fest)	Existing ROW Length (Miles)	New ROW Width (Feet)	ROW	Rule Section or PUC Control Number	Comments
TA-2022008 T10558836 (A22008001) (A22008002)	OnyxTap-Ft. Phantom Pump 69-kV T-Line Relocation (TxDOT)	Jones	Relocate a section of the Onyx Tap to Ft. Phantom transmission line and switch structure. Install & remove structures & Upgrade the 69-kW line to 138-kW standards.	7/17/2024	9/6/2024			S 3,602,266.00			0	69	0.99	T2 477 ACSR "Hawk"	Steel Mona Pole	Centerline	0.99	100	1.01	18 TAC 25.101 (c)(5)(F)	Landowner consent obtained. Final cost is with the CIAC CIAC is \$3,602,259 This project is 70.14% reimbursable.
TA-2022008 T10559194 (A22008004)	Laramie 69-kV Switch Station	Jones	Install a 138-kV two-way, SCADA controlled switch structure at the tap structure.	7/17/2024	9/4/2024			\$ 1,055,681.00			0	69		795 KCM ACSS "Drake"	Steel Mona Pole					16 TAC 25.83(a)(3)	Landowner consent obtained





05-22 Greuter AEPTX 56006 Affidavit.pdf

DocVerify ID: 404B28A5-D0F3-43A6-8A18-9ECB9E9CB888

Created: May 22, 2024 07:33:06 -8:00

Pages:

Remote Notary: Yes / State: TX

This document is a DocVerify VeriVaulted protected version of the document named above. It was created by a notary or on the behalf of a notary, and it is also a DocVerify E-Sign document, which means this document was created for the purposes of Electronic Signatures and/or Electronic Notary, Tampered or altered documents can be easily verified and validated with the DocVerify veriCheck system. This remote online notarization involved the use of communication technology.

Go to <u>www.docverify.com</u> at any time to verify or validate the authenticity and integrity of this or any other DocVerify VeriVaulted document.

E-Signature Summary


E-Signature 1: Kensley Greuter (KG)

May 22, 2024 08:03:05 -8:00 [969CEACB2A34] [167.239.221.102] klgreuter@aep.com (Principal) (Personally Known)

E-Signature Notary: Ashley Price (AP)

May 22, 2024 08:03:05 -8:00 [477C2BBC3A22] [12.21.85.98] amprice@aep.com

I, Ashley Price, did witness the participants named above electronically sign. this document.



DocVerify documents cannot be altered or tampered with in any way once they are protected by the DocVerify VeriVault System. Best viewed with Adobe Reader or Adobe Acrobat. All visible electronic signatures contained in this document are symbolic representations of the persons signature, and not intended to be an accurate depiction of the persons actual signature as defined by various Acts and/or Laws.



9ECB9E9CB888

404B28A5-D0F3-43A6-8A18-9ECB9E9CB888 --- 2024/05/22 07:33:06 -8:00 --- Remote Notary

<u>AFFIDAVIT</u>

STATE OF TEXAS

COUNTY OF TRAVIS


I, Kensley L. Greuter, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. regarding consent to relocate a section of the Onyx Tap to Ft. Phantom transmission line and switch structure, as requested by the Texas Department of Transportation (TxDOT), and as described in Project No. TA-2022008 T10558836 (A22008001) (A22008002) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 56006) for May 2024. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has acquired all of the necessary easements / landowner consent to proceed with this project.

Kensley Greuter

_ agost at 10140572, 680, 05 √0

Kensley L. Greuter Regulatory Case Manager AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 22nd day of May 2024.



Notary Public

Notarial act performed by audio-visual communication

The following files are not convertible:

AEPTX (north division) 0524i.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.