



Control Number: 56006



Item Number: 57

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
February 2024

Public Utility Commission of Texas
Project No. **56006**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
P10191	Bakersburg - Big Hill	Pecos, Crockett, Schleicher	Add second 345 kV circuit to existing line	01/01/22			\$49,500,000.00	\$56,900,000.00			95%	345	345	111.00		Single pole	125-150	111.00			52610	Construction continues
P10351, P10352, P10353	San Miguel - Lobo	Atascosa, McMullen	Add second 345 kV circuit to existing line, 1 terminal at San Miguel and 2 terminals at Fowlerton	10/31/22				\$24,250,000 Line, \$7,500,000 Stations			95%	345	345	43.00	2-1590ACSR	Single pole	150	43			52682	Construction continues
P10043	Red Gate SS - North Edinburg	Hidalgo	rebuild existing 69kV line to 138kV with 795ACSS (11.52 Miles)	11/01/22				\$10,990,000.00			60%	138	138	11.52	795 ACSS	Single pole	50	11.52			25 101 (c)(5)(B)(i)	Construction underway
P10733	AEP N Rio Hondo to Burns	Cameron	rebuild existing 138 kV line to 959 ACSS/TW (12.2 Miles)	03/07/23				\$5,887,000.00			7%	138	138	12.2	959 ACSS/TW	Single pole	100	12.20	100	12.20	25 101 (c)(5)(B)(i)	Procurement underway
P10445	San Miguel to AEP Cruce	Atascosa, McMullen, Duval, Jim Hogg	construct new double circuit 345 kV line, add terminals at San Miguel	01/01/25			\$377,741,600, \$15,495,500				5%		345	232.56	3-954 ACSR	Lattice			150	116.28	54936	Title research and hear data acquisition has begun
P10624	Cruce to Del Sol	Brooks, Jim Hogg	construct new double circuit 345 kV line	01/01/25			\$35,185,123				2%		345	20.00	3-954 ACSR	Lattice			150	10.00	55151	Route Established
P10034	Morrow Lake Switching Station	Frio	construct 2 terminal switching station	03/01/23			\$1,950,000				45%		138								25 101(c)(2)	Construction underway
P10532	Morrow Lake 138 kV Transmission Line	Frio	construct new double circuit 138 kV line	08/01/24			\$1,125,000				15%		138	1.42	959 ACSS / TW	Single pole	100	1.42			25 101 (c)(5)(A)	Procurement underway
P10034	Orange Grove Expansion	Jim Wells	construct 138 kV terminal	04/01/24			\$2,000,000				7%		138								25 101(c)(2)	Design underway
P10532	Tallina Switching Station	Jim Wells	construct 2 terminal switching station	04/01/24			\$1,750,000				7%		138								25 101(c)(2)	Design underway
P10746	Orange Grove to Talitha	Jim Wells	construct new single circuit 138 kV line	04/01/24			\$1,000,000				7%		138	0.90	795 ACSR	Single pole			100	0.90	25 101 (c)(5)(A)	Design underway