



Filing Receipt

Filing Date - 2025-04-10 11:40:06 AM

Control Number - 57477

Item Number - 106

TEXAS-NEW MEXICO POWER
TRANSMISSION CONSTRUCTION PROGRESS REPORT
APRIL 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent (%) Variance	Percent (%) Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE02422	Zeya Energy Heights Sub	Galveston County	Add new line terminal to DG	2/15/2022				3,830,115			97%	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07609	STAGHORN SWITCHING STATION	Winkler County	New 138kV Switching station	6/1/2022				9,308,390			98%	138	138	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE03022	Avila line terminal additional & WSL metering @ Airport	Pecos County	Add line terminal and WSL metering	4/1/2022				2,500,000			97%	138		N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08821	Ryan Energy ESR - line terminal @ Pancake	Coryell County	Add line terminal and WSL metering	6/1/2022				5,000,001			97%	69		N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07909	Bitcoin and BatteryCustomerTieLines	Pecos County	tie line to bitcoin and battery storage customers	6/1/2022				2,500,000			88%	138	N/A	0.5	795ASCR	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	in Construction
NTE07308	FISHHOOK TRANSMISSION LINE CUT-INS	Ward County	cut in existing t-lines into new Fishhook and existing Cholla	8/15/2022				3,500,000			97%	138	N/A	0.4	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07623	FM 524 SUB & CAP BANKS & S LINE	Brazoria County	New line terminal and cap bank and S line cut in	5/1/2023				8,000,000			97%	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A		25.101(c)(5)(B)	In Construction
STE08622	HEIGHTS ZEYA ESR T-LINE	Galveston County	T-LINE TO NEW CUSTOMRE	4/1/2023				910,000			6%	138	N/A	0.35	795 ACSS	Steel	N/A	N/A	N/A		25.101(c)(5)(B)	In Construction
STE05223	PALMETTO SUB	Brazoria County	NEW STATION	2/1/2025				7,000,000			3%	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A		25.101(c)(5)(B)	Pre-Construction
STE02724	Heights Breaker Upgrade	Galveston County	Upgrade breakers	9/15/2024	2/10/2025		2,000,000	3,747,420	3,573,239	-5%	100%	69kV	NA	NA	NA	NA	NA	NA	NA		25.101(c)(5)(B)	Complete
NTE08623	Stone Road Switching Station	Pecos County	New Switching station	3/15/2024			8,000,000				98%	138kV	NA	NA	NA	NA	NA	NA	NA		25.101(c)(5)(B)	In Construction
NTE03624	Blue Ridge Substation Rebuild	Collin County	Rebuilding Existing Substation	7/1/2024			11,500,000				20%	69kV	NA	NA	NA	NA	NA	NA	NA		25.101(c)(5)(B)	In Construction
NTE03124	Windblown Substation	Winkler County	Rebuild Kermit #2 substation as Windblown	6/1/2024			14,500,000				99%	69kV	NA	NA	NA	N/A	NA	NA	NA		25.101(c)(5)(B)	Pending final invoices
NTE07624	Hico to Iredell	Bosque/Hamilton County	Replace existing wood pole structures with steel monopoles	5/5/2024	11/4/2024		2,500,000	2,500,449	1,484,464	-41%	100%	69kv	NA	NA	NA	NA	NA	NA	NA		25.101(c)(5)(B)	Complete
STE02625	Rebuild League City High Side	League City	Rebuild High side of substation	3/15/2024			12,594,732				98%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE03524	Verbena (Hamilton County Rebuild)	Hamilton County	Station Rebuild	9/1/2024			11,033,731				45%	69kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08723	Black Jack Switching Station	Bosque County	New Switching station	3/4/2024	12/27/2024		14,000,000	12,308,371	12,219,525	-1%	100%	69kV	N/A	1.1	796 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE02724	Tarbusch Upgrade T2	Pecos County	Transformer Replacement	5/13/2024	12/12/2024		6,000,172				99%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final invoices
NTE02624	SandLake	Pecos County	Transformer Addition	4/1/2024			6,000,000				50%	138kV%	NA	na	na	na	na	na	na	na	25.101(c)(5)(B)	In Construction
NTE08824	Olsen to Valley Mills	Bosque County	Replace existing wood pole structures with steel monopoles	6/1/2024	12/23/2024	12/18/2024	3,018,934	3,018,934	2,455,159	-19%	100%	69kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE02224	Hico Substaion	Hamilton County	Station Rebuild	6/1/2024	12/23/2024	12/16/2024	6,000,520	7,560,400	7,572,649	0%	100%	69kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE08524	Windblown Transmission Line Cut In	Winkler County	Cut in lines to new substation	6/1/2024			1,503,346				40%	69kV		0.05	795 ACSS	Steel					25.101(c)(5)(B)	In Construction
NTE08624	Blue Ridge Transmission Line Cut In	Collin County	Cut in lines to new substation	8/1/2024			999,999				50%	69kV		0.1	795 ACSS	Steel					25.101(c)(5)(B)	In Construction
STE07524	Clemons Tap - Clemons Dome Pole RPLMT	Brazoria County	Energized pole replacement	8/1/2024			2,000,000				98%	69kV		5.6	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE03824	Whitney Substation Rebuild	Hill County	Station Rebuild	8/12/2024	12/30/2024	12/30/2024	6,000,520	7,246,485	7,348,696	1%	100%	69kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE07506	Whitney T-Line Retermination	Hill County	T-Line Reterm	10/31/2024	12/30/2024	12/20/2024	1,000,000	996,491	666,353	-33%	100%	69kV	N/A	0.7	795 ACSS	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE04224	Cottonwood Line Terminal	Pecos County	Line terminal in existing station	9/1/2024	12/23/2024	12/18/2024	2,000,000				99%	138kV	N/A	0.26	795 ACSS	Steel					25.101(c)(5)(B)	Pending final invoices
NTE04524	Longneck Line Terminal Addition	Collin County	Line terminal in existing station	8/5/2024	12/5/2024	11/4/2024	2,000,000	2,330,333	2,331,508	0%	100%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete
NTE08924	Longneck to Ivy League Cut In	Collin County	Terminate Oncor's New T-Line	10/1/2024	12/5/2024	11/4/2024	150,000	207,967	205,785	-1%	100%	138kV	N/A	0.02	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Complete

TEXAS-NEW MEXICO POWER
TRANSMISSION CONSTRUCTION PROGRESS REPORT
APRIL 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent (%) Variance	Percent (%) Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE08324	Alvin - Bocanova Transmission line	Brazoria County	T-LINE TO NEW CUSTOMER	10/1/2024			990,527				95%	138kV	N/A	0.07	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE02524	Alvin Sub - Bocanova Terminal	Brazoria County	Terminal addition to feed new customer	9/16/2024			1,569,499				95%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE08924	Texas City 69kV Pole Replacement	Galveston County	Replacing wood steel poles with steel	10/1/2024			6,152,399				40%	138kV	N/A	N/A	N/A	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE08524	Hidden Lakes - Evelyn Transmission	Galveston County	Terminal addition to feed new customer	10/1/2024			1,679,104				95%	138kV	N/A	0.25	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE02324	Hidden Lakes - Evelyn Terminal	Galveston County	T-LINE TO NEW CUSTOMER	10/1/2024			3,254,870				95%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE08624	League City to Dickinson Recondutor	Galveston County	Recondutor existing line	9/16/2024	12/11/2024	11/13/2024	2,414,297	2,414,297			99%	138kV	N/A	3.6	795 ACSS	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pending final invoices
STE08224	League City to Wizard	Galveston County	T-LINE TO NEW CUSTOMER	11/11/2024			510,268				90%	138kV	N/A	0.15	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE09123	Willow Switching Station	Robertson	New Switching station	8/1/2024			17,000,000				70%	345kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07224	Rebuild Brazoria to Retrieve	Brazoria County	Rebuilding line from Brazoria to retrieve	9/16/2024			12,121,351				90%	138kV	N/A	6.58	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08424	Cottonwood to Oncor Lean Clay	Pecos County	T-Line to Oncor POI	10/1/2024			1,266,800				50%	138kV	N/A	0.59	796 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08724	Verbena Cut In	Hamilton County	T-Line cut in to new station	12/10/2024			1,772,331				50%	138kV	N/A	1.59	797 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08608	BLACK JACK TRANSMN LINE AND CUT IN	Bosque County	T-Line cut in to new station	10/1/2024	12/31/2024	12/26/2024	4,155,135	4,454,670	4,451,110	0%	100%	138kv	N/A	N/A	795 ACSS	Steel	n/a	n/a	n/a	n/a	25.101(c)(5)(B)	Complete
NTE08625	Twin Oaks Remote End	Robertson	New Control house & Ratings Upgrade	2/1/2025			3,325,025				80%	345kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE08525	TNP One Remote End	Robertson	Relays, Switches for Ratings Upgrade	2/1/2025			1,000,609				25%	345kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE02323	Pilot Point Substation	Denton	New Substation w/2 XFMR's	3/1/2025			18,401,131				10%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pre Construction
STE02222	White Oak Substation	Brazoria County	New Substation	2/1/2025			13,000,284				10%	138kV	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Pre Construction
STE08024	Magnolia to Seminole	Galveston County	Rebuilding wood pole transmission line to steel	1/1/2025			5,521,126				55%	138kV	N/A	3.24	795 ACSS	Steel	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE02225	Cochwhip T2 Addition	Ward County	Adding second transformer	2/1/2025			8,500,000				25%	138kV	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
NTE03022	Avila Energy Storage		WSL Metering	2/15/2025			74,593				25%	69kv	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
NTE07425	Graham to bryson	Young County	Replace existing wood pole structures with steel monopoles	7/1/2025			2,500,000				0%	69kv	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	Pre Construction
NTE07406	Sherbino WSL Metering Package	Pecos County	Metering package	2/1/2025			450,000				0%	138kV	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	Pre Construction
NTE08508	Hico to Iredell	Bosque/Hamilton County	Replace existing wood pole structures with steel monopoles	3/5/2024	5/1/2025		2,500,000				10%	69kv	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
NTE02425	Turkeyfoot	Bosque County	New Substation	2/1/2025	7/1/2025		1,000,000				15%	69kV	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
TXG02124	Whitewright XFMR Upgrade	Grayson	Transformer Upgrade	1/15/2025			3,000,000				0%	69kV	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	Pre Construction
NTE07808	16th Street Auto Replacement	Pecos County	Auto Transformer Upgrade	2/1/2025			4,500,000				10%	138-69	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
STE03125	League City Cap Banks Add 2- 40MVAR	Galveston County	Cap Bank addition	2/15/2025			3,763,764				45%	138kV	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
NTE08007	Rayburn Switch Climax	Collin County	Tap Structure	3/1/2025			720,000				0%	69kV	NA	NA	NA	Steel	NA	NA	NA	NA	25.101(c)(5)(B)	Pre Construction
STE08124	FM 524 Line terminal addition Desna	Brazoria County	Line terminal addition to feed customer	3/15/2025			2,500,000				5%	138kV	NA	NA	NA	NA	NA	NA	NA	N/A	25.101(c)(5)(B)	In Construction
STE07823	LeagueCity to HiddenLakes Rbld3000A	Galveston County	Line rebuild with wood to steel poles	3/15/2025			2,750,000				5%	138kV	NA	3.21	795 ACSS	Steel	NA	NA	NA	NA	25.101(c)(5)(B)	In Construction

TEXAS-NEW MEXICO POWER
TRANSMISSION CONSTRUCTION PROGRESS REPORT
APRIL 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent (%) Variance	Percent (%) Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE08106	Saint Gall II	Pecos County	Add WSL metering	4/15/2025			301,000				5%	138kV	NA	NA	NA	NA	NA	NA	NA	NA	25.101(c)(5)(B)	Pre Construction
NTE02323	Pilot Point Substation	Denton	New Substation	4/15/2025			16,722,000				5%	138kV	NA	NA	NA	NA	NA	NA	NA	NA	25.101(c)(5)(B)	Pre Construction
NTE09023	Pilot Point-Gunter Switch Transmission line	Denton/Collin/Greyson	New Transmission line	4/15/2025			40,000,000				5%	0	138kV	15.7	795 ACSS Bundled	Steel	0	0	80	15.7	55114	Pre Construction
NTE03623	Lake Whitney Auto Replacement	Bosque	Replace existing Auto Transformer	3/12/2025			4,670,000				2%	138-69	NA	NA	NA	NA	NA	NA	NA	NA	25.101(c)(5)(B)	Pre Construction
NTE03125	Coyote Springs Line Terminal	Pecos County	Ne Line Terminal Addition	4/28/2025			5,000,000				0%	69kV	NA	NA	NA	NA	NA	NA	NA	NA	25.101(c)(5)(B)	Pre Construction