



## **Filing Receipt**

**Filing Date - 2025-04-15 11:15:17 AM**

**Control Number - 57477**

**Item Number - 112**

SPS Southwestern Public Service Companys  
Transmission Monthly Construction Progress Report  
April 2025

Public Utility Commission of Texas  
(SPS0425) Project No. 57477

| Utility's Project Number       | Project Name                           | Location (City/County)     | Description                                                                                                                                                                                        | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (if applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)               | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                                                                                 |
|--------------------------------|----------------------------------------|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|---------------------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|------------------------------------------------------------------------------------------|
| A.0001550.419<br>A.0001550.511 | Harrington Generation Conversion CCN   | Potter County              | Harrington Station, located in Potter County, was built in the 1970's as a three-unit coal-fired thermal power plant with a unit capacity of 360MW (each) now converted to a gas-fired power plant | 2/1/2024                      | 10/30/2024                          | 10/30/2024                     | 57,267,349                          | 57,267,349                        |                                |            | 99%              | N/A                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | 50'                  | 19                     | 52485                              | Note: This is a Generation Project. Final cost of the pipeline/land not in at this time. |
| A.0000153.030                  | T54 Rplc SW 5970 and 5971              | Gray County                | Multiple Structure replacement                                                                                                                                                                     | 1/6/2025                      | 3/3/2025                            | 3/3/2025                       | NA                                  | 898,907                           |                                |            | 99%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | N/A                         | 18                   | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000153.041                  | Y62 SW 5828 and 5700 Rplc              | Wheeler County             | Multiple Structure replacement                                                                                                                                                                     | 9/30/2024                     | 11/14/2024                          | 11/14/2024                     | NA                                  | 1,128,462                         |                                |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000153.043                  | W29 Switches 1H52/1H63/1H22/1H21       | Hansford County            | Multiple Structure replacement                                                                                                                                                                     | 3/15/2025                     | 4/1/2025                            | 4/1/2025                       | NA                                  | 757,170                           |                                |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000153.045                  | Y79 SW Rplc 3739 & 9745                | Hockley County             | Multiple Structure replacement                                                                                                                                                                     | 10/7/2024                     | 11/13/2024                          | 11/13/2024                     | NA                                  | 1,377,671                         |                                |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000401.068                  | Gray Co Upgrades                       | Gray County                | Relay Replacement                                                                                                                                                                                  | 7/31/2023                     | 12/6/2024                           | 12/6/2024                      | NA                                  | 9,666,945                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.084                  | Grassland T21 Relay Upgrd              | Lynn County                | Relay Replacement                                                                                                                                                                                  | 4/1/2024                      | 5/15/2024                           | 5/15/2024                      | NA                                  | 879,914                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | 18                          | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000401.090                  | Mustang, SEL 2BFR Rplc/mnt             | Denver City, Yoakum County | Relay Replacement                                                                                                                                                                                  | 2/21/2023                     | 12/22/2023                          | 12/22/2023                     | N/A                                 | 1,335,066                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000401.093                  | NE Hereford 69kV Bus Diff Relay        | Deaf Smith County          | Substation Upgrade                                                                                                                                                                                 | 9/3/2024                      | 9/18/2024                           | 9/18/2024                      | NA                                  | 350,495                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.108                  | Grapevine Sub, T50 Term Relay Replcmnt | Gray County                | Relay Replacement                                                                                                                                                                                  | 2/29/2024                     | 4/2/2024                            | 4/2/2024                       | NA                                  | 671,413                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Wood H-Framend/or Wood Monopole | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000401.118                  | Amarillo South T73 Relay Upgrade       | Randall County             | Relay Replacement                                                                                                                                                                                  | 10/14/2024                    | 11/15/2024                          | 11/15/2024                     | NA                                  | 452,516                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.119                  | South Georgia T73 Relay Upgrade        | Randall County             | Relay Replacement                                                                                                                                                                                  | 7/15/2024                     | 10/11/2024                          | 10/11/2024                     | NA                                  | 577,110                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.123                  | Northwest, Rplc Relays                 | Potter County              | Relay Replacement                                                                                                                                                                                  | 8/26/2024                     | 12/20/2024                          | 12/20/2024                     | NA                                  | 2,338,517                         |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.133                  | Crosby Co Relay Upgrade, Term T69      | Crosby County              | Relay Replacement                                                                                                                                                                                  | 6/3/2024                      | 10/17/2024                          | 10/17/2024                     | NA                                  | 2,593,788                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.134                  | Lubbock East Relay Upgrade, Term T69   | Lubbock County             | Relay Replacement                                                                                                                                                                                  | 9/30/2024                     | 10/16/2024                          | 10/16/2024                     | NA                                  | 621,425                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.136                  | Kirby 115kV Bus Replace Relays         | Gray County                | Relay Replacement                                                                                                                                                                                  | 3/4/2024                      | 5/16/2024                           | 5/16/2024                      | NA                                  | 615,108                           | -                              |            | 99%              | NA                    | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | NA                                 | Final cost not in at this time                                                           |
| A.0000401.138                  | Northwest Relay Upgrade, T36 Term      | Montgomery County          | Relay Replacement                                                                                                                                                                                  | 4/1/2024                      | 5/7/2024                            | 5/7/2024                       | NA                                  | 686,087                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | 18                          | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000401.139                  | Sunset 115kV Bus/T36 Term Rly Upgrd    | Montgomery County          | Relay Replacement                                                                                                                                                                                  | 4/1/2024                      | 5/7/2024                            | 5/7/2024                       | NA                                  | 666,684                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | 18                          | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000401.143                  | Sunset Substation - Bus Diff Redundan  | Potter County              | Substation Upgrade                                                                                                                                                                                 | 10/26/2024                    | 12/20/2024                          | 12/20/2024                     | NA                                  | 640,607                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.155                  | Crosby Co Sub T69 Term, COMM           | Crosby County              | Relay Replacement                                                                                                                                                                                  | 6/3/2024                      | 10/17/2024                          | 10/17/2024                     | NA                                  | 806,505                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000401.178                  | Bowers Relay Z69 Terminal              | Gray County                | Relay Replacement                                                                                                                                                                                  | 4/10/2024                     | 5/8/2024                            | 5/8/2024                       | NA                                  | 1,068,480                         | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000499.066                  | Y78 Str Rpl                            | Lamb County                | Multiple Structure replacement                                                                                                                                                                     | 11/13/2023                    | 12/4/2023                           | 12/4/2023                      | NA                                  | 564,745                           | 563,425                        | 0%         | 100%             | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost complete                                                                      |
| A.0000499.103                  | T27 LINE ELR                           | Moore County               | Multiple Structure replacement                                                                                                                                                                     | 6/4/2024                      | 6/18/2024                           | 6/18/2024                      | NA                                  | 1,146,728                         | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000499.141                  | K42 Line ELR                           | Lamb County                | Multiple Structure replacement                                                                                                                                                                     | 5/21/2024                     | 6/3/2024                            | 6/3/2024                       | NA                                  | 517,930                           |                                |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000499.147                  | U33 Line ELR                           | Randall County             | Line ELR SPS                                                                                                                                                                                       | 12/9/2024                     | 12/9/2024                           | 12/9/2024                      | NA                                  | 297,493                           |                                |            | 99%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | N/A                         | 18                   | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000499.157                  | K11 Line ELR                           | Randall County             | Line ELR SPS                                                                                                                                                                                       | 10/16/2024                    | 10/28/2024                          | 10/28/2024                     | NA                                  | 504,000                           |                                |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000499.164                  | Z87 Line ELR                           | Gaines County              | Line ELR SPS                                                                                                                                                                                       | 12/3/2024                     | 12/9/2024                           | 12/9/2024                      | NA                                  | 364,339                           |                                |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000499.175                  | V79 Line ELR Hut. to River             | Hutchinson County          | Line ELR SPS                                                                                                                                                                                       | 11/20/2024                    | 11/25/2024                          | 11/25/2024                     | NA                                  | 338,265                           |                                |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000499.178                  | Z18 Line ELR PPR                       | Hale County                | Line ELR SPS                                                                                                                                                                                       | 12/9/2024                     | 12/20/2024                          | 12/20/2024                     | NA                                  | 490,725                           |                                |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000499.179                  | Z71 Line ELR PPR                       | Deaf Smith County          | Line ELR SPS                                                                                                                                                                                       | 10/21/2024                    | 11/4/2024                           | 11/4/2024                      | NA                                  | 523,099                           |                                |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000514.015                  | Denver City W703 & W733 SW Rplc        | Yoakum County              | Multiple Structure replacement                                                                                                                                                                     | 11/18/2024                    | 11/26/2024                          | 11/26/2024                     | NA                                  | 314,777                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000538.026                  | Z80 Line Rebuild PH-2                  | Lubbock County             | Rebuild of existing line                                                                                                                                                                           | 1/6/2025                      | 5/15/2025                           | 5/15/2025                      | NA                                  | 4,685,269                         |                                |            | 80%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000538.027                  | Z80 Line Rebuild PH-3                  | Lubbock County             | Rebuild of existing line                                                                                                                                                                           | 8/13/2024                     | 12/13/2024                          | 12/13/2024                     | NA                                  | 7,194,606                         |                                |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000538.066                  | Y96 Line Rebuild                       | Hill County                | Rebuild of existing line                                                                                                                                                                           | 7/17/2024                     | 5/15/2025                           | 5/15/2025                      | NA                                  | 5,692,447                         | -                              |            | 80%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000556.029                  | Denver City DFR, Sub                   | Yoakum County              | Substation Upgrade                                                                                                                                                                                 | 9/23/2024                     | 10/30/2024                          | 10/30/2024                     | NA                                  | 548,616                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000640.031                  | Hutchinson Co Upgrades                 | Hutchinson County          | Relay Replacement                                                                                                                                                                                  | 4/3/2023                      | 5/16/2025                           | 5/16/2025                      | NA                                  | 21,780,086                        | -                              |            | 95%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000640.076                  | Riverview Rplc Brkr R708               | Hutchinson County          | Breaker Replacement                                                                                                                                                                                | 9/23/2024                     | 12/5/2024                           | 12/5/2024                      | NA                                  | 616,374                           | 446,028                        | -28%       | 100%             | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000640.113                  | PLANT X Rplc Brkr XK34                 | Lamb County                | Breaker Replacement                                                                                                                                                                                | 11/11/2024                    | 12/13/2024                          | 12/13/2024                     | NA                                  | 572,231                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000640.125                  | Tdk TK05 Breaker Replacement           | Lamb County                | Breaker Replacement                                                                                                                                                                                | 10/21/2024                    | 11/15/2024                          | 11/15/2024                     | NA                                  | 532,683                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000640.129                  | Hale County, Rplc Brkr 8736            | Hale County                | Breaker Replacement                                                                                                                                                                                | 12/1/2023                     | 5/2/2024                            | 5/2/2024                       | NA                                  | 1,111,446                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000640.130                  | Hale County, Rplc Brkr 8740            | Hale County                | Breaker Replacement                                                                                                                                                                                | 2/2/2024                      | 5/2/2024                            | 5/2/2024                       | NA                                  | 917,754                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000640.131                  | Hale County, Rplc Brkr 8820            | Hale County                | Breaker Replacement                                                                                                                                                                                | 11/15/2023                    | 5/2/2024                            | 5/2/2024                       | NA                                  | 970,313                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000640.132                  | Hale County, Rplc Brkr 8834            | Hale County                | Breaker Replacement                                                                                                                                                                                | 11/15/2023                    | 5/2/2024                            | 5/2/2024                       | NA                                  | 1,076,390                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000640.144                  | Lubbock South, Rplc Brkr 6940          | Lubbock County             | Breaker Replacement                                                                                                                                                                                | 9/18/2024                     | 12/5/2024                           | 12/5/2024                      | NA                                  | 483,805                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000710.107                  | Hutchinson Co Sub Phy Sec              | Hutchinson County          | Security Upgrade Substation                                                                                                                                                                        | 4/26/2024                     | 12/10/2024                          | 12/10/2024                     | NA                                  | 1,473,966                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000710.110                  | Riverview Sub Phy Sec                  | Hutchinson County          | Security Upgrade Substation                                                                                                                                                                        | 06/10/24                      | 12/10/2024                          | 12/10/2024                     | NA                                  | 1,617,481                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000710.112                  | TUCO Sub Phy Sec                       | Hale County                | Security Upgrade Substation                                                                                                                                                                        | 6/3/2024                      | 12/20/2024                          | 12/20/2024                     | NA                                  | 7,087,882                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000710.118                  | Hutchinson Co Phy Sec, COMM            | Hutchinson County          | Communication Equipment replacement                                                                                                                                                                | 4/25/2024                     | 12/10/2024                          | 12/10/2024                     | NA                                  | 394,983                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000710.119                  | Lawrence Park Sub Phy Sec              | Potter County              | Security Upgrade Substation                                                                                                                                                                        | 1/8/2024                      | 9/15/2025                           | 9/15/2025                      | NA                                  | 1,467,958                         | -                              |            | 18%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000822.010                  | Gaines Co Rplc XFMR TR01               | Gaines County              | Transformer Replacement                                                                                                                                                                            | 01/09/23                      | 4/28/2023                           | 4/28/2023                      | N/A                                 | 2,388,278                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000822.012                  | Riverview Rplc XFMR TR03               | Hutchinson County          | Transformer Replacement                                                                                                                                                                            | 3/24/2025                     | 9/15/2027                           | 9/15/2027                      | NA                                  | 5,356,522                         | -                              |            | 12%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000822.013                  | Gaines Co Rplc XFMR TR02               | Gaines County              | Transformer Replacement                                                                                                                                                                            | 8/15/2023                     | 12/8/2023                           | 12/8/2023                      | NA                                  | 2,911,115                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000822.015                  | Cochran Co Rplc XFMR TR02              | Cochran County             | Substation Upgrade                                                                                                                                                                                 | 1/13/2025                     | 5/15/2025                           | 5/15/2025                      | NA                                  | 4,611,852                         | -                              |            | 80%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time                                                           |
| A.0000863.081                  | Parmer Co, T59 Fiber COMM              | Parmer County              | Fiber Communication Network Buildout                                                                                                                                                               | 4/18/2024                     | 5/10/2024                           | 5/10/2024                      | NA                                  | 325,841                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | 18                          | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000863.089                  | T66 Fiber, Line                        | Randall County             | Fiber Communication Network Buildout                                                                                                                                                               | 1/6/2025                      | 5/15/2025                           | 5/15/2025                      | NA                                  | 2,853,504                         | -                              |            | 75%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole/nd Steel H-Frame | N/A                       | N/A                         | 18                   | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time                                                           |
| A.0000863.146                  | T89 HGEA to DNCY Fiber, Line           | Yoakum County              | Fiber Communication Network Buildout                                                                                                                                                               | 9/23                          |                                     |                                |                                     |                                   |                                |            |                  |                       |                              |                        |                                  |                                 |                           |                             |                      |                        |                                    |                                                                                          |

SPS Southwestern Public Service Companys  
Transmission Monthly Construction Progress Report  
April 2025

Public Utility Commission of Texas  
(SPS0425) Project No. 57477

| Utility's Project Number | Project Name                            | Location (City/County) | Description                                                                              | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (if applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)               | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                       |
|--------------------------|-----------------------------------------|------------------------|------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|---------------------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|--------------------------------|
| A.0001041.012            | Moore Co W24 Term Upgds                 | Moore County           | Substation Upgrade                                                                       | 11/4/2024                     | 11/22/2024                          | 11/22/2024                     | NA                                  | 460,714                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001059.008            | Lubbock South 6K75 BFR                  | Lubbock County         | Substation Upgrade                                                                       | 1/27/2025                     | 3/3/2025                            | 3/3/2025                       | NA                                  | 370,609                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001059.013            | Lubbock South 6K75 NERC Brkr Rplc       | Lubbock County         | Breaker Replacement                                                                      | 1/27/2025                     | 3/3/2025                            | 3/3/2025                       | NA                                  | 792,176                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001059.014            | Lubbock South 6945 NERC Brkr Rplc       | Lubbock County         | Breaker Replacement                                                                      | 1/27/2025                     | 3/3/2025                            | 3/3/2025                       | NA                                  | 771,033                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001059.015            | Potter County 2K40, NERC Brkr Rplc      | Potter County          | Breaker Replacement                                                                      | 9/24/2024                     | 10/31/2024                          | 10/31/2024                     | NA                                  | 667,732                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001059.016            | Potter County 2K45, NERC Brkr Rplc      | Potter County          | Breaker Replacement                                                                      | 11/4/2024                     | 11/22/2024                          | 11/22/2024                     | NA                                  | 626,283                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001162.009            | Amot U24 TAM, Line                      | Potter County          | Line Tap Extension                                                                       | 7/29/2024                     | 10/3/2024                           | 10/3/2024                      | NA                                  | 1,269,517                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001162.010            | Hillside U24 Term Upgd, Sub             | Randall County         | Substation Upgrade                                                                       | 10/21/2024                    | 11/15/2024                          | 11/15/2024                     | NA                                  | 229,000                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001162.011            | Outpost U24 Term Upgd, Sub              | Potter County          | Substation Upgrade                                                                       | 10/28/2024                    | 11/15/2024                          | 11/15/2024                     | NA                                  | 233,000                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001167.039            | Mustang Intg SPE Relay Upgrades TX      | Yoakum County          | Relay Replacement                                                                        | 1/27/2023                     | 12/22/2023                          | 12/22/2023                     | NA                                  | 425,661                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001167.066            | Blackhawk Intg SPE Relay UPGS TX        | Hutchinson County      | Relay Replacement                                                                        | 10/26/2024                    | 5/15/2025                           | 5/15/2025                      | NA                                  | 1,681,711                         | -                              |            | 75%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001167.066            | Carlisle SPE Relay UPGS TX              | Lubbock County         | Relay Replacement                                                                        | 9/19/2024                     | 12/11/2024                          | 12/11/2024                     | NA                                  | 871,380                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001167.088            | Grapevine SPE Relay UPGS TX             | Gray County            | Relay Replacement                                                                        | 3/11/2024                     | 5/1/2024                            | 5/1/2024                       | NA                                  | 1,127,604                         | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001167.096            | Lasley SW St W24 Term Relay UPGS TX     | Sherman County         | Relay Replacement                                                                        | 3/18/2024                     | 4/19/2024                           | 4/19/2024                      | NA                                  | 497,516                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Steel Monopole/d Steel H-Frame  | N/A                       | 18                          | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001167.101            | Yuma T71 Term SPE Relay UPGS TX         | Lubbock County         | SPS SPE Fault Clearing Relay Rplmnts                                                     | 8/26/2024                     | 10/16/2024                          | 10/16/2024                     | NA                                  | 637,657                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001167.131            | Carlisle SPE Relay UPGS TX, COMM        | Walker County          | Relay Replacement                                                                        | 9/19/2024                     | 12/11/2024                          | 12/11/2024                     | NA                                  | 255,018                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001228.001            | McDowell Creek Substation               | Moore County           | Substation Upgrade                                                                       | 11/13/2023                    | 11/22/2024                          | 11/22/2024                     | NA                                  |                                   | -                              |            | 99%              | NA                    | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | NA                                 | Final cost not in at this time |
| A.0001228.005            | Potter County Sub LRU                   | Potter County          | Substation Upgrade                                                                       | 9/30/2024                     | 11/1/2024                           | 11/1/2024                      | NA                                  | 467,767                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001228.006            | Moore Co - McDowell Terminal Upgrade    | Moore County           | Substation Upgrade                                                                       | 10/21/2024                    | 11/1/2024                           | 11/1/2024                      | NA                                  | 345,964                           | -                              |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001228.009            | McDowell to Potter 230kV Line In R-14   | Potter County          | Multiple Structure replacement                                                           | 6/17/2024                     | 11/1/2024                           | 11/1/2024                      | NA                                  | 2,956,627                         | -                              |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001228.012            | McDowell Dumas 19th 115kV Line Out U-36 | Moore County           | Multiple Structure replacement                                                           | 6/17/2024                     | 10/1/2024                           | 10/1/2024                      | NA                                  | 1,449,990                         | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Wood H-Framend/or Wood Monopole | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001388.006            | Hereford NE Dist Transformer, TAM       | Deaf Smith County      | Transformer Addition                                                                     | 4/29/2024                     | 12/18/2024                          | 12/18/2024                     | NA                                  | 2,001,491                         | -                              |            | 99%              | NA                    | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | NA                                 | Final cost not in at this time |
| A.0001388.007            | Hereford NE W57 Rterm. Line             | Deaf Smith County      | Multiple Structure replacement                                                           | 4/10/2024                     | 5/3/2024                            | 5/3/2024                       | NA                                  | 326,977                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Wood H-Framend/or Wood Monopole | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.042            | Z74 H Bill, Line                        | Lynn County            | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 11/28/2023                    | 12/15/2023                          | 12/15/2023                     | NA                                  | 2,586,212                         | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.067            | W29 H Bill, Line                        | Ochiltree County       | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 12/12/2023                    | 12/12/2023                          | 12/12/2023                     | NA                                  | 1,158,094                         | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.064            | J01 H Bill, Line                        | Motley County          | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 10/19/2023                    | 11/10/2023                          | 11/10/2023                     | NA                                  | 1,861,374                         | -                              |            | 99%              | 345                   | NA                           | N/A                    | 150                              | Steel                           | 150                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.083            | K24 H Bill, Line                        | Lubbock County         | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 11/15/2023                    | 11/30/2023                          | 11/30/2023                     | NA                                  | 936,650                           | -                              |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.090            | Y60 H Bill, Line                        | Gray County            | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 1/29/2024                     | 2/8/2024                            | 2/8/2024                       | NA                                  | 366,867                           | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.098            | K10 H Bill, Line                        | Lubbock County         | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 12/7/2023                     | 12/20/2023                          | 12/20/2023                     | NA                                  | 422,951                           | -                              |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.099            | Z46 H Bill, Line                        | Terry County           | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 6/3/2024                      | 6/15/2024                           | 6/15/2024                      | NA                                  | 660,331                           | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.102            | Z62 H Bill, Line                        | Lamb County            | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 11/13/2023                    | 12/1/2023                           | 12/1/2023                      | NA                                  | 355,871                           | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.104            | W91 H Bill, Line                        | Floyd County           | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 6/24/2024                     | 7/8/2024                            | 7/8/2024                       | NA                                  | 523,870                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001439.109            | Y89 H Bill, Line                        | Hockley County         | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 1/26/2024                     | 2/8/2024                            | 2/8/2024                       |                                     | 417,877                           | 417,132                        | 0%         | 100%             | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost complete            |
| A.0001439.118            | U31 H Bill, Line                        | Potter County          | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 10/7/2024                     | 10/21/2024                          | 10/21/2024                     | NA                                  | 351,236                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | 477CSS                           | Wood H-Framend/or Wood Monopole | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.119            | V72 H Bill, Line                        | Hale County            | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 9/3/2024                      | 9/3/2024                            | 9/3/2024                       | NA                                  | 309,863                           | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A                             | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(B)                    | Final cost not in at this time |
| A.0001439.120            | K53 H Bill, Line                        | Carson County          | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 8/30/2024                     | 9/13/2024                           | 9/13/2024                      | NA                                  | 415,402                           | -                              |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.122            | K11 H Bill, Line                        | Deaf Smith County      | TX PUC-HB4150                                                                            | 10/16/2024                    | 10/28/2024                          | 10/28/2024                     | NA                                  | 420,000                           | -                              |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame                    | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |
| A.0001439.124            | Z77 H Bill, Line                        | Gaines County          | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 11/4/2024                     | 11/13/2024                          | 11/13/2024                     | NA                                  | 272,881                           | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole                   | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (cX5)(A)                    | Final cost not in at this time |

**Public Utility Commission of Texas**  
**(SPS0425) Project No. 57477**


| Utility's Project Number | Project Name                           | Location (City/County) | Description                                                                              | Estimated (actual) Start Date | Finish Date (Construction Complete) | Date Energized (if applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                       |
|--------------------------|----------------------------------------|------------------------|------------------------------------------------------------------------------------------|-------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|--------------------------------|
| A.0001439.125            | Z20 H Bill, Line                       | Cochran County         | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 7/15/2024                     | 9/9/2024                            | 9/9/2024                       | NA                                  | 276,404                           | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole     | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time |
| A.0001439.128            | Y62 H Bill, Line                       | Wheeler County         | Per Texas House Bill 4150 mitigates clearances issues on                                 | 9/30/2024                     | 10/4/2024                           | 10/4/2024                      | NA                                  | 364,166                           | -                              |            | 99%              | 69                    | N/A                          | 40                     | 397CSR                           | Wood Monopole     | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time |
| A.0001439.131            | W90 H Bill, Line                       | Crosby County          | Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits. | 10/22/2024                    | 11/4/2024                           | 11/4/2024                      | NA                                  | 1,021,793                         | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0001771.001            | Riverview Cap Bank Replacement         | Hutchinson County      | New Capacitor Bank                                                                       | 9/16/2024                     | 12/6/2024                           | 12/6/2024                      | NA                                  | 1,224,223                         |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0001817.001            | Twist Switching Station                | Dallam County          | Substation Upgrade                                                                       | 11/18/2024                    | 10/31/2025                          | 10/31/2025                     | NA                                  | 10,847,820                        |                                |            | 12%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0001828.004            | Gaines Grd Grid Mitigation             | Gaines County          | Ground Grid                                                                              | 3/4/2024                      | 5/3/2024                            | 5/3/2024                       | NA                                  | 867,345                           | 1,475,000                      | 121%       | 100%             | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost complete            |
| A.0001917.002            | Leprino V14 Tap TCOIF, Line            | Lubbock County         | Transmission Line Tap Extension                                                          | 8/15/2023                     | 11/7/2023                           | 11/7/2023                      | NA                                  | (57,086)                          | -                              |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0001924.013            | Ochiltree Relay Upgd Term U59, Sub     | Ochiltree County       | Relay Replacement                                                                        | 9/9/2024                      | 10/15/2024                          | 10/15/2024                     | NA                                  | 256,870                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0001931.001            | T58 Friona Rural - Cargill, Line       | Deaf Smith County      | Multiple Structure replacement                                                           | 8/26/2024                     | 2/7/2025                            | 2/7/2025                       | NA                                  | 1,585,875                         |                                |            | 99%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole    | N/A                       | N/A                         | 18                   | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time |
| A.0001931.002            | T58 Deaf Smith #6 - Friona Rural, Line | Parmer County          | T58 Rebuild - NTC                                                                        | 6/28/2024                     | 12/20/2024                          | 12/20/2024                     | NA                                  | 12,335,556                        |                                |            | 99%              | 115                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0001931.003            | T58 Hereford - Deaf Smith #6, Line     | Deaf Smith County      | Multiple Structure replacement                                                           | 6/28/2024                     | 5/15/2025                           | 5/15/2025                      | NA                                  | 6,623,342                         |                                |            | 90%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole    | N/A                       | N/A                         | 18                   | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0002008.001            | Lubbock South 115kV Ntwrk Upgds        | Lubbock County         | Substation Upgrade                                                                       | 9/16/2024                     | 12/3/2024                           | 12/3/2024                      | NA                                  | 450,544                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0002008.002            | U63 Lubbock South - Frankford Upgds    | Lubbock County         | Multiple Structure replacement                                                           | 8/14/2024                     | 2/12/2025                           | 2/12/2025                      | NA                                  | 325,185                           |                                |            | 99%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole    | N/A                       | N/A                         | 18                   | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time |
| A.0002008.003            | K10 Upgd Frank-Lub S, Line             | Lubbock County         | Rebuild of existing line                                                                 | 8/14/2024                     | 3/3/2025                            | 3/3/2025                       | NA                                  | 4,891,685                         |                                |            | 99%              | 230                   | N/A                          | 48                     | N/A                              | Wood H-Frame      | 75                        | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(A)                   | Final cost not in at this time |
| A.0002008.004            | Frankford U63 Term Upgd, SUB           | Lubbock County         | Substation Upgrade                                                                       | 9/16/2024                     | 12/5/2024                           | 12/5/2024                      | NA                                  | 420,515                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0002008.005            | Quaker U63 Term Upgd, SUB              | Lubbock County         | Substation Upgrade                                                                       | 9/16/2024                     | 12/3/2024                           | 12/3/2024                      | NA                                  | 302,259                           |                                |            | 99%              | Sub                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25.101 (c)(5)(B)                   | Final cost not in at this time |
| A.0002008.006            | U63 Lubbock S-Allen NTC, Line          | Lubbock County         | Multiple Structure replacement                                                           | 8/14/2024                     | 2/12/2025                           | 2/12/2025                      | NA                                  | 757,445                           |                                |            | 99%              | 115                   | 115                          | N/A                    | 477CSS                           | Steel Monopole    | N/A                       | N/A                         | 18                   | N/A                    | N/A                                | Final cost not in at this time |
| A.0002008.007            | K10 Lubbock S-Allen NTC, Line          | Lubbock County         | Multiple Structure replacement                                                           | 8/14/2024                     | 3/3/2025                            | 3/3/2025                       | NA                                  | 1,310,906                         |                                |            | 99%              | 230                   | N/A                          | 48                     | N/A                              |                   |                           |                             |                      |                        |                                    |                                |

# AFFIDAVIT OF JASON M. LYTAL


STATE OF TEXAS       §  
                                  §  
COUNTY OF POTTER   §

BEFORE ME, the undersigned authority, on this day personally appeared Jason M. Lytal, who being by me first duly sworn, on oath, deposed and said the following:

I, Jason M. Lytal, being duly sworn, file this Affidavit as a Senior Siting and Land Rights Agent representing Southwestern Public Service Company ("SPS") regarding consent to construct the following Projects as described in the PUCT Monthly Construction Progress Report (PUCT Project No. 56006) for April 2025: construction of substation upgrades, listed in Project Numbers A.0000153.031, A.0000153.040, A.0000286.029, and A.0000538.025. Projects A.0000153.031, A.0000153.040, and A.0000286.029 are substation upgrades. Project A.0000538.025 is a rebuild of an existing line. That, in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that SPS has acquired all the necessary easements/landowner consent to proceed with these Projects.

  
\_\_\_\_\_  
JASON M. LYTAL

SUBSCRIBED AND SWORN BEFORE ME, a Notary Public, in and for the State of Texas this 15<sup>th</sup> of April, 2025.

  
\_\_\_\_\_  
Notary Public in and for the State of Texas

My Commission Expires:

6-28-2027

