



Filing Receipt

Filed Date - 2025-05-15 09:48:07 AM

Control Number - 57477

Item Number - 140

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1347	BOGGY_ Substation	Deer Park, Harris	138 kV Service to BOGGY_ Substation within one mile of Ckts. 85C and 88D	03/02/20	08/16/23	11/03/22	N/A	\$4,761,000			99%	138	N/A	0.51	2-959.6 ACSS	Steel Poles, Steel Towers	22-30	0.19	40-182	0.24	25.101(c)(5)(A)	Construction complete. Actual cost to be paid by Shell.
1449.2	US-59 Crossing	Houston, Harris	Alteration of 138 kV Ckt. 37C as requested by TxDOT for road construction; Partial Reconductor of 138 kV Ckt. 37C	10/01/21	09/30/25		N/A	\$5,182,000			50%	138	N/A	0.48	2-959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	0.48	N/A	N/A	25.101(c)(5)(B); 25.101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW.
1495	Space City Solar	Wharton	Construct a new single-circuit 345 kV transmission line	03/01/23	05/31/26		Transmission \$21,010,000 to 965,327,000 Substation \$1,946,000 to \$5,179,000	\$22,704,000			90%	N/A	345	3.60	2-795 ACSR	Steel Poles, Steel Towers	N/A	N/A	100	3.60	51568	CCN filed 12/17/20. Final order signed 1/12/22.
1042.1	P.H. Robinson-Alta Loma	League City, Sante Fe, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 93B	04/04/22	06/30/25	11/14/22	N/A	\$39,806,000			98%	138	N/A	7.43	2-959.6 ACSS	Steel Towers	156, Substation Property	7.43	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1235.1	Angleton-West Columbia	Bailey's Prairie, West Columbia, Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 04E	09/13/21	08/30/25	05/05/22	N/A	\$72,468,000			98%	138	N/A	15.20	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80, Substation Property	15.20	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1426.3	H.O. Clarke-Garrott	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 06B, 37A, and 90A	10/04/21	10/03/23	12/20/22	N/A	\$27,428,000			99%	138	N/A	14.30	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	20-525, Street, Substation Property	9.64	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1020	MINING-MINING Corner	Pasadena, Harris	Partial Reconductor of 69 kV Ckt. 16C	09/02/25	06/30/26		N/A	\$1,037,000			0%	69	N/A	0.74	2-959.6 ACSS	Steel Poles	50-150, Street	0.74	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1449.1	U.S. 59 Crossing (Structures 33923-33928)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 37A and 90A	12/01/21	10/30/25		N/A	\$5,420,000			30%	138	N/A	0.67	2-959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	0.33	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
923.1	Lauder-North Belt (Structures 1814S-32201 and 23301-25538)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 95B	03/03/22	06/30/25	11/11/22	N/A	\$26,272,000			98%	138	N/A	2.91	2-959.6 ACSS	Concrete Poles, Steel Poles	Street	2.91	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1016.1	Stewart-Moody (Structures 34764-34785)	Galveston, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 03C	12/18/21	10/25/24	06/14/23	N/A	\$1,249,000	\$0	100%	100%	138	N/A	0.40	2-973 ACCS	Steel Poles	Street	0.40	N/A	N/A	25.101(c)(5)(B)	Construction complete. Work completed under P1016 - Stewart-Moody. No GIS information required - No segment falls outside of the existing ROW. Last time to report.
938.1	Seabrook Substation	Seabrook, Harris	138 kV Service to Seabrook Substation within one mile of Ckt. 79F; Partial Rebuild and Partial Reconductor of 138 kV Ckts. 79F and 96A	02/18/24	09/30/25	02/09/25	N/A	\$2,068,000			89%	138	N/A	0.34	2-795 AAC, 2-795 ACSR, 2-927.2 ACAR, 2-959.6 ACSS	Concrete Poles, Steel Towers	120, Substation Property	0.17	N/A	N/A	25.101(c)(5)(A); 25.101(c)(5)(B)	
1065.1	MINING-Structure 24448	Pasadena, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 16C	09/01/25	11/30/26		N/A	\$19,401,000			0%	69	N/A	1.94	2-959.6 ACSS	Concrete Poles, Steel Poles	50-180, Street, Substation Property	1.90	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1050.1	Nash-W.A. Parish	Thompsons, Fort Bend	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 02B	11/29/22	06/30/25	01/03/24	N/A	\$91,296,000			98%	138	N/A	18.07	2-959.6 ACSS	Steel Poles, Steel Towers	80-355, Substation Property	18.07	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1051.1	Burke-West Columbia (Structures 04618-33978)	Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 02K	01/18/24	12/03/24	05/01/24	N/A	\$28,659,000			99%	138	N/A	4.80	2-959.6 ACSS	Steel Towers	80-131	4.80	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1072.2	College-College Corner (Structures 35933-35972)	South Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 06G	09/05/22	06/30/25	02/20/23	N/A	\$18,811,000			98%	138	N/A	1.76	2-959.6 ACSS	Steel Poles	100, Street, Substation Property	1.76	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1422.1	Jones Creek Approach Spans (Structures 35878-36080)	Freeport, Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 02A and 36A	10/28/24	03/30/27		N/A	\$14,145,000			10%	138	N/A	2.06	2-959.6 ACSS	Steel Poles	335-630, Substation Property	1.08	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1063.3	Wallisville-Clinton	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 10A; Partial Rebuild and Partial Reconductor of 138 kV Ckt. 38B	11/05/22	08/30/25	06/06/23	N/A	\$12,366,000			98%	69, 138	N/A	3.42	2-959.6 ACSS	Steel Poles, Steel Towers	80-200, Substation Property	2.20	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
25.62	Addicks-White Oak (Structure 35714)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	01/02/25	09/30/26		N/A	\$2,952,000			9%	345	N/A	0.24	2-795 ACSR	Steel Poles	150	0.24	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.63	Addicks-White Oak (Structure 35715)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	06/18/24	09/30/27		N/A	\$2,778,000			50%	345	N/A	0.24	2-795 ACSR	Steel Poles	150	0.24	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.64	Addicks-White Oak (Structure 35716)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	01/29/27	09/30/28		N/A	\$3,664,000			0%	345	N/A	0.26	2-795 ACSR	Steel Poles	150	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.65	Addicks-White Oak (Structure 35717)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	01/02/26	09/30/27		N/A	\$2,520,000			0%	345	N/A	0.26	2-795 ACSR	Steel Poles	150	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.67	Addicks-White Oak (Structure 35718)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	06/19/24	09/30/27		N/A	\$2,794,000			90%	345	N/A	0.26	2-795 ACSR	Steel Poles	150	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.68	Addicks-White Oak (Structure 35719)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	02/05/25	09/30/27		N/A	\$2,741,000			55%	345	N/A	0.23	2-795 ACSR	Steel Poles	150	0.23	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.69	Addicks-White Oak (Structure 35720)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	06/23/24	09/30/27		N/A	\$3,392,000			55%	345	N/A	0.26	2-795 ACSR	Steel Poles	150-325	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.70	Addicks-White Oak (Structure 35721)	Houston, Harris	Routine maintenance of 345 kV Ckt. 71B	09/23/24	06/30/27		N/A	\$2,601,000			55%	345	N/A	0.26	2-795 ACSR	Steel Poles	150-325	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868.8	Zenith-Kluge	Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 81G; Modification of 138 kV Ckts. 09J, 21I, and 76A for maintaining line clearance	03/31/23	08/30/25	10/25/23	N/A	\$4,474,000			98%	138	N/A	3.07	2-959.6 ACSS	Concrete Poles, Steel Towers	80-255, Substation Property	1.55	N/A	N/A	25.101(c)(5)(B); 25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1072.1	College-Structure 14333	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 04L	01/20/25	03/30/26		N/A	\$16,138,000			65%	138	N/A	2.18	2-959.6 ACSS	Steel Poles	50, Street, Railroad, Substation Property	2.18	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1128.2	Galena Park-Structure 36554	Galena Park, Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 20Z	10/03/22	06/30/25	02/06/24	N/A	\$10,835,000			98%	69	N/A	2.88	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	20-130, Street, Substation Property	2.88	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
25.43	King-North Belt (Structure 35709)	Harris	Routine maintenance of 345 kV Ckt. 97B	10/17/26	09/30/27		N/A	\$1,646,000			0%	345	N/A	0.30	3-959.6 ACSS	Steel Poles	150-287	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.76	Jordan-North Belt (Structure 35710)	Harris	Routine maintenance of 345 kV Ckt. 99G	10/17/26	06/30/27		N/A	\$1,613,000			0%	345	N/A	0.30	3-959.6 ACSS	Steel Poles	150-287	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1048.2	DeWalt-W.A. Parish (Structures 20260-25788)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 02A	10/03/24	03/30/26	02/11/25	N/A	\$11,873,000			96%	138	N/A	1.57	2-959.6 ACSS	Steel Poles, Steel Towers	300-415, Substation Property	1.57	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1064.1	GENERAL-University	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 12B	12/02/24	10/30/26		N/A	\$16,759,000			90%	69	N/A	2.07	2-795 AAC, 2-959.6 ACSS	Steel Poles, Wood Poles	Street, Substation Property	2.07	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1087.11	H.O. Clarke-Dunlavy Phase II (Structures 35821-35873)	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 40Z; Upgrade of 69 kV Ckt. 40Z to 138 kV	01/08/23	06/30/25	04/20/23	N/A	\$7,099,000			98%	69	138	2.31	2-959.6 ACSS	Steel Poles	70, Street	2.31	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1071.1	Clinton-Harrisburg	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 33C; Partial Rebuild of 138 kV Ckt. 65A	03/27/23	03/26/25	01/10/24	N/A	\$33,567,000	\$29,179,380	-13%	100%	69, 138	N/A	5.17	2-959.6 ACSS	Concrete Poles, Steel Poles	30-70, Street, Substation Property	4.18	15	0.11	25.101(c)(5)(B)	Construction complete. Last time to report.
1048.3	Dewalt-Missouri City	Missouri City, Stafford, Fort Bend	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 02A	01/02/25	2/30/2026	05/06/25	N/A	\$17,994,000			95%	138	N/A	2.18	2-959.6 ACSS	Steel Poles, Steel Towers	300, Substation Property	2.18	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1052.1	Stewart-West Bay	Galveston, Galveston	Rebuild and Reconductor of 138 kV Ckt. 48A; Partial Rebuild and Partial Reconductor of 138 kV Ckt. 59A	08/21/23	08/30/25	01/08/24	N/A	\$115,554,000			98%	138	N/A	27.95	973 ACCS	Concrete Poles, Steel Poles	Street, Substation Property	14.00	N/A	N/A	25.101(c)(5)(B)	Scope change. No GIS information required - No segment falls outside of the existing ROW.
1057	TECO__Blodgett	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 37C	03/08/23	08/30/25	11/07/23	N/A	\$21,644,000			98%	138	N/A	3.00	2-959.6 ACSS	Steel Poles	80, Street	3.00	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1064.5	GENRAL-University (Phase 2) (Structures 22687-16510)	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 12B	05/07/24	10/30/26	10/21/24	N/A	\$20,242,000			98%	69	N/A	2.57	2-795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	20-125, Street, Substation Property	2.57	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1068.1	FM 646 Relocation	League City, Galveston	Alteration of 69 kV Ckt. 53B as requested by TxDOT for road construction	07/03/23	03/15/24	07/19/23	N/A	\$454,000	\$350,234	-23%	100%	69	N/A	0.25	387 ACSR	Concrete Poles	100	0.25	N/A	N/A	25.101(c)(5)(F)	Construction complete. CIAC to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW. Last time to report.
1440.1	Tiki Island Substation	Galveston	138 kV Service to Tiki Island Substation within one mile of Ckt. 93E; Partial Rebuild and Partial Reconductor of 138 kV Ckts. 01B, 63E and 93E	03/20/23	09/30/25		N/A	\$987,000			75%	138	N/A	0.23	795 AAC, 795 ACSR, 558 ACSR, 2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80, Street, Substation Property	0.14	N/A	N/A	25.101(c)(5)(A); 25.101(c)(5)(B)	
1553.1	Bellaire-Britmoore (Structures 17240-17304)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 24B; Partial Rebuild of 138 kV Ckt. 05E	01/11/23	08/23/24	10/25/23	N/A	\$12,095,000			99%	138	N/A	4.27	2-959.6 ACSS; 2-973 ACCS	Concrete Poles, Steel Poles	150-380, Substation Property	2.89	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
1051.2	Eagle Nest-West Columbia	Brazoria	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 02K	06/17/24	05/30/26	11/12/24	N/A	\$13,903,000			98%	138	N/A	1.93	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80-185, Substation Property	1.93	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1069.4	H.O. Clarke-Dunlavy (Structures 14906-14964)	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 40A	08/21/23	03/07/25	01/08/24	N/A	\$8,458,000	\$13,931,061	65%	100%	69	N/A	2.17	2-959.6 ACSS	Concrete Poles, Steel Poles	50-80, Street	2.17	10	0.03	25.101(c)(5)(B)	Construction complete. Last time to report.
1462.1	Pledger Substation	Matagorda	138 kV Service to Pledger Substation within one mile of Ckt. 04F	01/29/24	11/21/24	08/08/24	N/A	\$2,251,000	\$2,551,735	13%	100%	138	N/A	0.38	2-959.6 ACSS	Concrete Poles, Steel Towers	180, Substation Property	0.19	N/A	N/A	25.101(c)(5)(A)	Construction complete. Last time to report.
9.26	Tomado 69 kV and 138 kV Emergency Restoration	Santa Fe, Galveston, Harris	Repair and reconstruction of 69 kV Ckt. 53B, and 138 kV Ckts. 06M, 21D, 21E, 85B, and 88B due to tornado damage	01/24/23	09/30/25		N/A	\$21,067,000			90%	69, 138	N/A	1.68	387 ACSR, 2-795 AAC, 200D AAC	Concrete Poles, Steel Poles, Steel Towers	50-350, Substation Property	1.48	N/A	N/A	25.101(c)(3)	Circuits 06M, 21E, 85B, and 88B were temporarily restored on steel poles on 1/30/23. Circuit 53B was temporarily restored on steel poles on 1/30/23. No GIS information required - No segment falls outside of the existing ROW.
1064.3	Clinton-Bringham	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 12A	01/05/26	01/30/27		N/A	\$10,920,000			0%	69	N/A	2.19	795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Poles	60, Street	2.19	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1069.3	Hyde Park-Downtown	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 32A	08/07/26	03/30/27		N/A	\$6,897,000			0%	69	N/A	0.85	2-959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	0.85	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1585.1	CALLIS Substation	Houston, Harris	138 kV Service to CALLIS Substation within one mile of Ckt. 05B	11/15/23	12/09/24	04/09/24	N/A	\$1,427,000			99%	138	N/A	0.14	2-959.6 ACSS	Concrete Poles, Steel Poles	45, Substation Property	0.03	80	0.11	25.101(c)(5)(A)	Construction complete.
798.9	Downtown-Crockett (Structures 16924-16953)	Houston, Harris	Modification of 138 kV Ckt. 91E for fiber optics cable	06/01/25	03/30/26		N/A	\$987,000			0%	138	N/A	1.78	2-959.6 ACSS	Steel Poles	Street, Substation Property	1.78	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1128.3	Clinton Approach Spans	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckts. 12A and 33C; Partial Rebuild and Partial Reconductor of 138 kV Ckt. 08D; Upgrade of 69 kV Ckt. 12A to 138 kV	03/18/24	12/30/25		N/A	\$10,135,000			50%	69, 138	138	0.95	2-959.6 ACSS	Steel Poles	12-85, Street, Railroad, Substation Property	0.43	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1455.1	Japhet Substation	Houston, Harris	138 kV Service to Japhet Substation within one mile of Ckt. 12A	08/02/26	06/30/27		N/A	\$2,215,000			0%	138	N/A	0.08	2-959.6 ACSS	Concrete Poles	Street, Substation Property	0.08	N/A	N/A	25.101(c)(5)(A)	
1611.3	PSARCO Approach Span	Harris	Partial Rebuild of 138 kV Ckt. 03A	10/15/24	05/30/26		N/A	\$511,000			9%	138	N/A	0.17	3-795 AAC	Concrete Poles	65-115, Substation Property	0.17	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1623.2	JARVIS Substation	Brazoria	345 kV Service to JARVIS Substation within one mile of Ckt. 18B	04/02/24	06/30/25	11/06/24	N/A	\$2,774,000			98%	345	N/A	0.14	2-795 ACSR	Concrete Poles	Substation Property	0.07	Substation Property	0.07	25.101(c)(5)(A)	
1623.3	SAHARA Substation	Brazoria	345 kV Service to SAHARA Substation within one mile of Ckt. 18B	04/29/24	12/30/25		N/A	\$1,756,000			65%	345	N/A	0.13	2-795 ACSR	Concrete Poles	Substation Property	0.08	Substation Property	0.05	25.101(c)(5)(A)	
1621.1	Ashville Substation	Houston, Harris	138 kV Service to Ashville Substation within one mile of Ckt. 08F	01/19/26	12/30/26		N/A	\$1,134,000			0%	138	N/A	0.09	2-959.6 ACSS	Steel Poles	Street, Substation Property	0.09	N/A	N/A	25.101(c)(5)(A)	
25.17	Center-P.H. Robinson Plant (Structure 36699)	Galveston	Routine maintenance of 345 kV Ckt. 97F	01/02/26	07/30/26		N/A	\$2,827,000			0%	345	N/A	0.27	2-795 ACSR	Steel Poles	180	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.18	Center-P.H. Robinson Plant (Structure 36700)	Galveston	Routine maintenance of 345 kV Ckt. 97F	01/03/26	07/30/26		N/A	\$4,077,000			0%	345	N/A	0.14	2-795 ACSR	Steel Poles	230	0.14	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.19	Center-P.H. Robinson Plant (Structure 36701)	Galveston	Routine maintenance of 345 kV Ckt. 97F	01/04/26	07/30/26		N/A	\$2,527,000			0%	345	N/A	0.25	2-795 ACSR	Steel Poles	230	0.25	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.20	Center-P.H. Robinson Plant (Structure 36702)	Galveston	Routine maintenance of 345 kV Ckt. 97F	01/05/26	07/30/26		N/A	\$2,677,000			0%	345	N/A	0.27	2-795 ACSR	Steel Poles	180	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.21	Center-P.H. Robinson Plant (Structure 36703)	Texas City, Galveston	Routine maintenance of 345 kV Ckt. 97F	01/09/26	07/30/26		N/A	\$2,476,000			0%	345	N/A	0.26	2-795 ACSR	Steel Poles	300	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
888.11	Channelview-PHILIP	Pasadena, Galena Park, Harris	Modification of 138 kV Ckts. 21K, 84C, and 84H for maintaining line clearance	11/01/23	07/30/26	02/12/24	N/A	\$584,000			98%	138	N/A	1.58	795 AAC, 2-795 AAC, 3-795 AAC	Concrete Poles	100-221	0.89	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1041.2	Moody-West Galveston (Structures 35958-35959)	Galveston, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 83C	04/08/24	06/30/25	06/10/24	N/A	\$3,490,000			98%	138	N/A	0.12	2-973 ACCS	Steel Poles	Street	0.12	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1517	138 kV Kilgore Substation Project	Baytown, Mont Belvieu, Chambers	Construct a new double-circuit 138 kV transmission line.	11/01/25	06/30/26		Transmission \$38,909,000 to \$73,418,000 Substation \$20,832,000 to \$22,832,000	\$59,741,000			0%	N/A	138	4.98	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	N/A	N/A	80-180	2.49	55365	CQN filed 8/30/23. Final order signed 3/7/24.
1580	Stafford Loop	Stafford, Fort Bend	138 kV Service to Stafford Substation within one mile of Ckt. 05D	11/09/23	12/09/24	05/07/24	N/A	\$6,483,000			99%	138	N/A	0.20	795 ACSR, 795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Poles	200, Substation Property	0.20	N/A	N/A	25.101(c)(5)(A)	Construction complete.
1587.1	Eastgate Substation	Harris	138 kV Service to Eastgate Substation within two miles of Ckt. 66E	12/11/23	08/30/25	05/13/24	N/A	\$17,083,000			98%	138	N/A	3.40	2-959.6 ACSS	Concrete Poles, Steel Poles	N/A	N/A	80, Street, Substation Property	1.70	25.101(c)(5)(A)	
1610.1	HOLY__ Substation	Harris	138 kV Service to HOLY__ Substation within one mile of Ckt. 88D	01/02/24	08/05/24	05/15/24	N/A	\$1,213,000			99%	138	N/A	0.16	2-959.6 ACSS	Concrete Poles	250, Substation Property	0.15	90, Substation Property	0.01	25.101(c)(5)(A)	Construction complete.
1584.1	LIMOUS Substation	Grimes	345 kV Service to LIMOUS Substation within one mile of Ckt. 99H	01/02/24	08/26/24	07/08/24	N/A	\$2,890,000			99%	345	N/A	0.22	2-795 ACSR	Steel Poles	Substation Property	0.04	100-120, Substation Property	0.18	25.101(c)(5)(A)	Construction complete.
1611.1	Danek Substation	Harris	138 kV Service to Danek Substation within one mile of Ckt. 08G	12/11/23	03/26/25	03/14/24	N/A	\$2,588,000	\$3,062,108	18%	100%	138	N/A	0.16	2-959.6 ACSS	Concrete Poles, Steel Poles	150	0.01	85-123, Substation Property	0.07	25.101(c)(5)(A)	Construction complete. Last time to report.

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1104	SH 288 Relocation	Houston, Harris	Alteration of 138 kV Ckt. 37C as requested by TxDOT for road construction	04/23/24	12/30/25	05/07/24	N/A	\$418,000			98%	138	N/A	0.14	2-959.6 ACSS	Steel Poles	Street	0.14	N/A	N/A	25.101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW.
1441.1	Baytown Approach Span	Baytown, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 03B	02/15/24	05/05/25	05/14/24	N/A	\$2,158,000			99%	138	N/A	0.08	2-959.6 ACSS	Steel Poles	125, Substation Property	0.08	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.
968.1	Pleak Substation	Fort Bend	138 kV Service to Pleak Substation within one mile of Ckt. 89A; Partial Reconductor of 138 kV Ckt. 89A	02/12/24	12/09/24	05/14/24	N/A	\$3,045,000			99%	138	N/A	0.34	2-959.6 ACSS	Concrete Poles, Steel Towers	15-22, Substation Property	0.27	N/A	N/A	25.101(c)(5)(A); 25.101(c)(5)(B)	Construction complete.
1046.1	La Porte-Sandy Point	Morgans Point, La Porte, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 96F	01/29/24	08/30/25	05/06/24	N/A	\$8,965,000			98%	138	N/A	1.11	2-959.6 ACSS	Steel Poles	10-80, Street, Substation Property	1.11	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1489.1	Pythias Substation	Brazoria	138 kV Service to Pythias Substation within one mile of Ckt. 80H	05/08/24	08/30/25	09/28/24	N/A	\$1,814,000			98%	138	N/A	0.20	795 AAC, 2-959.6 ACSS	Steel Towers	N/A	N/A	Substation Property	0.10	25.101(c)(5)(A)	
1489.2	DAMAZO Substation	Brazoria	138 kV Service to DAMAZO Substation within one mile of Ckt. 80H	06/05/24	08/30/25	10/28/24	N/A	\$1,134,000			98%	138	N/A	0.18	2-959.6 ACSS	Concrete Poles	N/A	N/A	100, Substation Property	0.08	25.101(c)(5)(A)	
1595.2	P.H. Robinson Plant-HUNTER	Kemah, League City, Harris, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 79E, 79F, and 96A	04/22/24	11/30/25	12/18/24	N/A	\$8,372,000			98%	138	N/A	5.14	2-795 ASCR, 2-795 AAC, 2-927.2 ACAR	Concrete Poles, Steel Towers	120-300, Street	2.87	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1083.1	DECKER-EXXON_ Relocation	Baytown, Harris	Relocation of 138 kV Ckts 83A & 83B Towers #24702 and 24763 at the request and expense of ExxonMobil Corporation	09/15/25	03/30/26		N/A	\$696,000			0%	138	N/A	0.38	2-959.6 ACSS	Concrete Poles	100	0.19	N/A	N/A	25.101(c)(5)(D)	Actual cost to be paid by Exxon/Mobil Corporation. No GIS information required - No segment falls outside of the existing ROW.
2024	Channelview-PHILIP	Galena Park, Pasadena, Harris	Routine maintenance of 138 kV Ckt. 84C	05/02/24	07/30/25	02/12/25	N/A	\$765,000			98%	138	N/A	15.03	795 AAC, 2-795 ASCR, 2-959.6 ACSS, 2000 AAC	Concrete Poles, Steel Poles, Steel Towers	50-587, Substation Property	15.03	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868.13	W.A. Parish-Bellaire-Smithers	Houston, Harris, Fort Bend	Modification of 345 kV Ckts. 50A and 98A for maintaining line clearance	04/01/24	08/30/25	11/18/24	N/A	\$1,122,000			98%	345	N/A	1.02	2-795 ASCR	Steel Towers	500-690	0.51	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1079.3	M.D. Anderson Relocation (Structures 11455-11456)	Houston, Harris	Relocation of 138 kV Ckt 081 Towers #11455 and 11456 at the request and expense of M.D. Anderson	08/30/24	12/30/25		N/A	\$3,299,000			90%	138	N/A	0.22	2000 AAC	Concrete Poles, Steel Poles	Street	0.22	N/A	N/A	25.101(c)(5)(D)	Actual cost to be paid by M.D. Anderson. No GIS information required - No segment falls outside of the existing ROW.
868.14	T.H. Wharton-Zenith	Harris	Modification of 345 kV Ckts. 71C and 98I for maintaining line clearance	06/01/25	12/30/25		N/A	\$684,000			0%	345	N/A	0.54	2-927.2 ACAR	Steel Towers	300-330	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1635.1	Speedway Substation	Brazoria	138 kV Service to Speedway Substation within one mile of Ckt. 18B	08/04/25	08/30/26		N/A	\$5,479,000			0%	138	N/A	0.96	2-959.6 ACSS	Steel Towers	80	0.45	Substation Property	0.03	25.101(c)(5)(A)	
2024.1	Fort Bend-West Columbia	Needville, Fairchild's, Rosenberg, Brazoria, Fort Bend	Routine maintenance of 138 kV Ckt. 89A	11/28/24	09/30/25	02/10/25	N/A	\$820,000			95%	138	N/A	38.23	795 ASCR, 795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Poles, Wood Poles	22-185, Street, Substation Property	38.23	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
9.33	Storm 345 kV Emergency Restoration (Structure 18494)	Montgomery	Repair and reconstruction of 345 kV Ckts. 74C and 75B due to storm damage	08/22/23	09/30/25	11/04/24	N/A	\$741,000			98%	345	N/A	0.56	2-1590 ACSR	Steel Towers	100-155	0.28	N/A	N/A	25.101(c)(3)	Circuits 74C and 75B were temporarily restored on steel poles on 8/23/23. No GIS information required - No segment falls outside of the existing ROW.
868.15	Dehl-White Oak (Structure 37983)	Houston, Harris	Modification of 138 kV Ckt. 81C for maintaining line clearance	08/23/25	03/30/26		N/A	\$725,000			0%	138	N/A	0.17	2000 AAC	Concrete Poles	265	0.17	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868.18	ENCO __-P.H. Robinson Plant	League City, Galveston	Modification of 138 kV Ckts. 08K and 91D for maintaining line clearance	10/01/25	05/30/26		N/A	\$3,083,000			0%	138	N/A	2.04	2-927.2 ACAR	Steel Towers	300	1.02	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1101	138kV Mill Creek Project	Tomball, Montgomery, Harris	Construct a new double-circuit 138 kV transmission line.	03/01/26	10/30/26			\$68,296,000			0%	N/A	138	5.68-8.22	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	N/A	N/A	80-180	2.84-4.11	55788	CCN filed 11/17/23. Final order signed 11/21/24.
1563	Galveston 26th-Seawall	Galveston, Galveston	Relocation of 138 kV Ckts. 01A and 63B at the request of City of Galveston	09/18/24	10/30/25		N/A	\$19,000,000			85%	138	N/A	0.72	2500 HPFF	Underground Cable	Street	0.36	N/A	N/A	25.101(c)(5)(F)	
1994.1	Plaza-Grant (Structures 11456-28114)	Houston, Harris	Bundling of 138 kV Ckt. 08I	10/02/25	05/30/26		N/A	\$3,200,000			0%	138	N/A	0.72	2-3500 XLPE	Underground Cable	80-95, Street	0.72	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1612.1	Julia Substation	Wharton	345 kV Service to Julia Substation within one mile of Ckt. 72G	09/03/25	05/30/26		N/A	\$5,887,000			0%	345	N/A	1.06	3-959.6 ACSS, 2-1433.8 ACSS	Steel Towers	125	0.45	Substation Property	0.08	25.101(c)(5)(A)	
1630.1	Westchase-Hayes	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 05D, 09A, and 24B	08/03/24	09/30/25	01/16/25	N/A	\$30,476,000			95%	138	N/A	6.06	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	180-360, Substation Property	3.04	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
9.42	Tornado 138 kV and 345 kV Emergency Restoration	Houston, Harris	Repair and reconstruction of 138 kV Ckts. 08J, 08J, 21H, and 76A; Repair and reconstruction of 345 kV Ckts. 71B, 71C, and 98I due to storm and tornado damage	05/18/24	12/30/25		N/A	\$59,923,000			25%	138, 345	N/A	8.09	2-959.6 ACSS, 2-927.2 ACAR, 2-795 ASCR	Steel Poles, Steel Towers	150-255	3.73	N/A	N/A	25.101(c)(3)	Circuit 08I was temporarily restored on steel poles on 5/24/24. Circuit 21H was temporarily restored on steel poles on 5/25/24. Circuit 71B was temporarily restored on steel poles on 5/29/24. Circuit 08J was temporarily restored on steel poles on 6/4/24. Circuit 76A was temporarily restored on steel poles on 8/5/24. Circuit 71C was temporarily restored on steel poles on 8/11/24. Circuit 98I was temporarily restored on steel poles on 8/13/24. No GIS information required - No segment falls outside of the existing ROW.
1079.1	M.D. Anderson Relocation (Structure 11461)	Houston, Harris	Relocation of a portion of 138 kV Ckt 081 at the request and expense of M.D. Anderson on ROW provided by M.D. Anderson	09/18/24	10/30/25	05/08/25	N/A	\$1,500,000			95%	138	N/A	0.04	2-3500 XLPE	Underground Cable	Street	0.02	10	0.02	25.101(c)(5)(D)	Actual cost to be paid by M.D. Anderson.
1311.1	Zenith Tap	Harris	138 kV Service to Zenith Substation within one mile of Ckt. 08J and 76A	12/05/24	07/30/25	05/12/25	N/A	\$2,405,000			95%	138	N/A	0.34	2-959.6 ACSS	Concrete Poles, Steel Towers	180, Substation Property	0.17	N/A	N/A	25.101(c)(5)(A)	
1079.2	M.D. Anderson Relocation (Structures 11456-11460)	Houston, Harris	Relocation of a portion of 138 kV Ckt 081 at the request and expense of M.D. Anderson on ROW provided by M.D. Anderson	10/01/24	10/30/25		N/A	\$6,000,000			80%	138	N/A	0.35	2-3500 XLPE	Underground Cable	Street	0.08	10-48	0.26	25.101(c)(5)(D)	Actual cost to be paid by M.D. Anderson.
1805.1	Mission Substation	Waller	345 kV Service to Mission Substation within one mile of Ckt. 18E	10/01/24	08/30/25	05/05/25	N/A	\$7,390,000			95%	345	N/A	0.72	3-959.6 ACSS	Steel Poles, Steel Towers	270	0.31	Substation Property	0.05	25.101(c)(5)(A)	Actual cost to be paid by AP Solar 8, LLC.
1805.2	PARLIA Substation	Waller	345 kV Service to PARLIA Substation within one mile of Ckt. 18E	10/01/24	08/30/25	05/05/25	N/A	\$813,000			95%	345	N/A	0.11	2-795 ASCR	Steel Poles	N/A	N/A	100, Substation Property	0.11	25.101(c)(5)(A)	Actual cost to be paid by AP Solar 8, LLC.
1081.1	Mykawa Road Relocation	Houston, Harris	Alteration of 89 kV Ckts. 12B and 48Z, and 138 kV Ckt. 91I as requested by TxDOT for road construction	12/02/24	12/30/25		N/A	\$21,886,000			25%	89, 138	N/A	4.14	795 ASCR, 2-795 AAC, 2000 AAC, 2-973 ACSS	Steel Poles	75-160	1.38	N/A	N/A	25.101(c)(5)(F)	CIAC to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW.
1086.2	Stone Lake-Tomball	Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 98B	01/09/25	10/30/25		N/A	\$16,040,000			30%	138	N/A	5.70	2-959.6 ACSS	Steel Towers	80-135	5.70	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1316.1	Hermann Substation	Houston, Harris	138 kV Service to Hermann Substation within one mile of Ckt. 08I; Partial Rebuild and Partial Reconductor of 138 kV Ckt. 08I	04/21/25	03/30/26		N/A	\$1,501,000			25%	138	N/A	0.53	2000 AAC	Concrete Poles, Steel Poles	Street, Substation Property	0.53	N/A	N/A	25.101(c)(5)(A); 25.101(c)(5)(B)	

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1630.2	Hayes-Britmoore	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckts. 08A, and 24B	02/17/25	11/30/25	05/06/25	N/A	\$21,600,000			95%	138	N/A	6.68	2-959.6 ACSS	Concrete Poles, Steel Towers	180-191, Substion Property	3.34	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
866.17	CAMRON-Kluge (Structure 38189)	Harris	Modification of 138 kV Ckts. 09J and 21I for maintaining line clearance	09/16/25	03/30/26		N/A	\$656,000			0%	138	N/A	0.60	2-795 ASCR, 2-959.6 ACSS	Steel Towers	85	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
866.18	Hardy-White Oak (Structure 37936)	Houston, Harris	Modification of 138 kV Ckts. 03D and 21J for maintaining line clearance	09/16/25	03/30/26		N/A	\$1,480,000			0%	138	N/A	0.31	2-795AAC, 2000 AAC	Steel Poles	50, Substation Property	0.17	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
866.19	Rothwood-C.E. King (Structure 38172)	Humble, Harris	Modification of 345 kV Ckts. 74H and 79H for maintaining line clearance	06/01/25	03/30/26		N/A	\$1,571,000			0%	345	N/A	0.49	2-1590 ACSR	Steel Poles	160	0.25	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1067.2	H.O. Clarke-Dunlavy (Structures 11101-11102 and 30494-36195)	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 37A; Partial Reconductor of 138 kV Ckt. 90A	04/01/25	11/30/25		N/A	\$1,832,000			90%	138	N/A	0.15	2-959.6 ACSS	Steel Poles	40-50, Street, Substation Property	0.13	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1067.4	White Oak-Eureka	Houston, Harris	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 08D; Partial Rebuild of 138 kV Ckt. 81J	04/01/25	12/30/25		N/A	\$9,717,000			60%	138	N/A	1.87	795 AAC, 2-795 AAC, 2-959.6 ACSS	Steel Towers, Steel Poles, Concrete Poles	175, Substation Property	1.58	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1624.1	Seabreeze Substation	Brazoria	345 kV Service to Seabreeze Substation within one mile of Ckt. 27B; Partial Rebuild 345 kV Ckts. 18B and 27B	02/03/25	08/30/25		N/A	\$6,295,000			80%	345	N/A	1.26	2-795 ASCR, 2-959.6 ACSS	Steel Towers	150	0.63	140, Substation Property	0.04	25.101(c)(5)(A); 25.101(c)(5)(B)	
1624.2	TANGLE Substation	Brazoria	345 kV Service to TANGLE Substation within one mile of Ckt. 27B	01/28/25	10/30/25		N/A	\$10,102,000			40%	345	N/A	1.23	2-795 ASCR	Steel Towers, Steel Poles, Concrete Poles	N/A	N/A	100, Substation Property	1.23	25.101(c)(5)(A)	Actual cost to be paid by Brazoria Solar I, LLC.
2024.2	Exter-Algoa Corner	Santa Fe, Hitchcock, La Marque, Texas City, Dickinson, League City, Webster, Galveston, Harris	Routine maintenance of 138 kV Ckt. 532S	01/02/25	09/30/25		N/A	\$279,000			60%	138	N/A	29.06	397 ACSR, 795 ACSR	Steel Towers, Steel Poles, Concrete Poles, Wood Poles, Wood H-Frames	50-633, Substation Property	29.06	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
2024.3	P.H. Robinson-La Marque	Santa Fe, Hitchcock, La Marque, Texas City, League City, Galveston	Routine maintenance of 138 kV Ckt. 93B	10/07/25	08/30/26		N/A	\$495,000			0%	138	N/A	33.65	2-795 ACSR, 2-795 AAC, 2-959.6 ACSS	Steel Towers, Steel Poles, Concrete Poles, Wood Poles	50-380, Street, Substation Property	33.65	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.47	Jordan-North Belt (Structure 36705)	Liberty	Routine maintenance of 345 kV Ckt. 97C	07/12/25	12/30/25		N/A	\$1,921,000			0%	345	N/A	0.28	2-1433.6 ACSS	Steel Poles	340	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.77	Jordan-King (Structure 26707)	Liberty	Routine maintenance of 345 kV Ckt. 99G	07/12/25	12/30/25		N/A	\$1,944,000			0%	345	N/A	0.28	2-1433.6 ACSS	Steel Poles	340	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1041.1	Moody-West Galveston	Galveston, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 63C	03/31/25	01/30/26		N/A	\$29,847,000			5%	138	N/A	2.72	2-973 ACCS	Steel Poles, Concrete Poles	Street, Substation Property	2.66	25	0.01	25.101(c)(5)(B)	
1602.1	MAGNET Substation	Wharton	345 kV Service to MAGNET Substation within one mile of Ckt. 72D	03/28/25	11/30/25		N/A	\$9,210,000			75%	345	N/A	0.45	2-795 ASCR	Steel Poles	Substation Property	0.38	105-120, Substation Property	0.07	25.101(c)(5)(A)	Actual cost to be paid by Lane City Wind, LLC.
1659.1	Weinbrenner Substation	Brazoria	138 kV Service to Weinbrenner Substation within one mile of Ckt. 02J	07/07/25	07/30/26		N/A	\$2,267,000			0%	138	N/A	0.38	2-959.6 ACSS	Steel Towers	N/A	N/A	Substation Property	0.19	25.101(c)(5)(A)	
1064.2	GENRAL-Bringhurst	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 12A	04/06/25	05/30/27		N/A	\$6,719,000			10%	69	N/A	2.04	2-959.6 ACSS	Steel Poles, Concrete Poles	50-65, Street, Substation Property	2.04	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1658.1	Bohemian Substation	Harris	138 kV Service to Bohemian Substation within one mile of Ckt. 66E; Partial Rebuild of 138 kV Ckts. 08H and 88K	04/22/25	04/30/26		N/A	\$3,820,000			40%	138	N/A	0.64	2-795 AAC, 2-959.6 ACSS	Steel Towers, Concrete Poles	465	0.27	Substation Property	0.05	25.101(c)(5)(A); 25.101(c)(5)(B)	
1663.1	BYPASS Substation	Thompsons, Fort Bend	345 kV Service to BYPASS Substation within one mile of Ckt. 99C	04/25/25	04/30/26		N/A	\$3,179,000			10%	345	N/A	0.25	2-795 ASCR	Steel Towers, Concrete Poles	Substation Property	0.15	110-145, Substation Property	0.10	25.101(c)(5)(A)	No GIS information required - No segment falls outside of the existing ROW.
9.31	West Galveston-Virginia Point (Structures 19951-19994)	Galveston, Galveston	Partial Rebuild and Partial Reconductor of 138 kV Ckt. 13Z	09/07/26	05/30/27		N/A	\$331,000			0%	138	N/A	0.14	795 AAC	Wood Pole	145, Street	0.14	N/A	N/A	25.101(c)(5)(B)	
1128.23	TANKER-SPEAR_ (Phase 3)	Galena Park, Houston, Harris	138 kV Service to SPEAR_ Substation within one mile of Ckt. 94M; Partial Rebuild and Partial Reconductor of 138 kV Ckts. 20Z, 38A and 94M	05/01/25	05/30/26		N/A	\$16,386,000			10%	69, 138	138	1.90	2-959.6 ACSS	Steel Poles	40-330, Railroad, Street	1.68	N/A	N/A	25.101(c)(5)(A); 25.101(c)(5)(B)	
1069.2	Kirby-Bellaire (Structures 35421-36065)	Houston, Harris	Partial Rebuild and Partial Reconductor of 69 kV Ckt. 40A	06/01/25	06/30/26		N/A	\$10,633,000			0%	69	N/A	1.73	2-959.6 ACSS	Steel Poles, Concrete Poles	25, Substation Property	1.73	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
796.14	North Belt-DRILCO	Houston, Harris	Modification of 138 kV Ckt 67B for fiber optics cable	07/01/25	03/30/26		N/A	\$5,253,000			0%	138	N/A	2.61	795 ACSR, 795 AAC, 927.2 AACR	Steel Towers, Steel Poles, Concrete Poles	2.61	60-65, Substation Property	N/A	N/A	25.83(a)(3)	New project. No GIS information required - No segment falls outside of the existing ROW.
1052.2	Stewart-West Bay	Galveston, Galveston	Rebuild and Reconductor of 138 kV Ckts. 48A and 59A	11/01/26	07/31/27		\$105,297,000	\$105,297,000			0%	138	N/A	21.56	973 ACCS	Steel Poles, Concrete Poles	50, Street	10.78	0-25	10.68	57957	New project. CCN filed 04/30/25.

The following files are not convertible:

P57477 CNP0525m.xls

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.