



## **Filing Receipt**

**Filing Date - 2025-03-21 03:14:27 PM**

**Control Number - 57477**

**Item Number - 98**

AEP TEXAS  
(North Division)  
INTERIM  
CONSTRUCTION PROGRESS REPORT  
MARCH 2025

Public Utility Commission of Texas  
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TA-2021057-T10521465 (A21057008)	Abilene Northwest - Fort Phantom Plant 138-kV T-Line	Taylor/Jones	Replace eight (8) transmission line structures along the Abilene Northwest to Fort Phantom Plant 138-kV transmission line for HB-4150 Mitigation.	5/5/2025	5/15/2025			\$ 570,345.53			0	138			795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25.101 (c)(5)(B)	Landowners Noticed
TA-2021057-T10528704 (A21057022)	Fort Phantom - East Abilene 138-kV T-Line	Taylor	Replace six (6) transmission line structures along the Fort Phantom to East Abilene 138-kV transmission line for HB-4150 Mitigation.	5/18/2025	6/5/2025			\$ 330,240.22			0	138			795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25.101 (c)(5)(B)	Landowners Noticed
TA-2021057-T10528703 (A21057021)	Fort Phantom - Paint Creek 138-kV T-Line	Jones/Shackelford	Replace seventeen (17) transmission line structure along the Fort Phantom - Paint Creek 138-kV transmission line for HB-4150 Mitigation.	6/1/2025	12/31/2025			\$ 1,445,247.30			0	138			795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25.101 (c)(5)(B)	Landowners Noticed

**AFFIDAVIT**

**STATE OF TEXAS**


**COUNTY OF TRAVIS**

I, Reese E. Grayson, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. regarding notice to replace eight (8) transmission line structures along the Abilene Northwest to Fort Phantom Plant 138-kV transmission line as described in Project No. TA-2021057 T10521465 (A21057008) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 57477) for March 2025. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Taylor & Jones County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements and consent to proceed with this project.

  
Reese E. Grayson  
Regulatory Consultant  
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 21<sup>st</sup> day of March 2025.

  
\_\_\_\_\_  
Notary Public




# **AFFIDAVIT**

**STATE OF TEXAS**


**COUNTY OF TRAVIS**

I, Reese E. Grayson, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. regarding notice to replace six (6) transmission line structures along the Fort Phantom to East Abilene 138-kV transmission line as described in Project No. TA-2021057 T10528704 (A21057022) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 57477) for March 2025. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Taylor County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements and consent to proceed with this project.

  
Reese E. Grayson  
Regulatory Consultant  
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 21<sup>st</sup> day of March 2025.

  
Notary Public




**AFFIDAVIT**

**STATE OF TEXAS**


**COUNTY OF TRAVIS**

I, Reese E. Grayson, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. regarding notice to replace seventeen (17) transmission line structures along the Fort Phantom - Paint Creek 138-kV transmission line as described in Project No. TA-2021057 T10528703 (A21057021) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 57477) for March 2025. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Jones County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements and consent to proceed with this project.

  
\_\_\_\_\_  
Reese E. Grayson  
Regulatory Consultant  
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 21<sup>st</sup> day of March 2025.

  
\_\_\_\_\_  
Notary Public



The following files are not convertible:

AEPTX (north division) 0325i.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact [centralrecords@puc.texas.gov](mailto:centralrecords@puc.texas.gov) if you have any questions.