



Filing Receipt

Received - 2022-04-22 03:26:01 PM
Control Number - 52667
ItemNumber - 71



HB4150 Progress Report

Date: April 21, 2022

Line ID: Lake Crossing-Line #1 is located off Pearl Street (377 Business)

Project / Compliance Status:

- **Line Status**
 - **Permits**
 - **Mapping Information**
 - **Public Information Actions**
- No updates from March-18 Status Report
 - No updates from March-18 Status Report
 - No updates from March-18 Status Report
 - Updates from March-18 Status Report in **Bold Font**
 - 1) Post signage at appropriate locations (boat ramps; boat dock areas) to inform boaters and the general public about the clearance situation; **Safety signage designed and ordered.**
 - 2) Post a notice on the City's website to inform the public about this situation and the location of the line; **City prepared and posted on April-4, a "power line notice" and news release with information on the status of the two lines on the City's website. The notice / news release provides the following:**
 - ✓ **Background information**
 - ✓ **Information on the steps the City is taking to address the situation;**
 - ✓ **A project schedule**
 - ✓ **Contact information.**
 - ✓ **Here is a link to the notice / news release.** <https://www.granbury.org/CivicAlerts.aspx?AID=939>
 - 3) Post information on City's social media platform(s) to inform the public about this situation and the location of the line. **Social media notices will be posted by April 28th**

Project Schedule

May-2020: Engineering / design and specifications <complete>

March 26, 2022: Issue RFP for material <complete>

March 31, 2022: McCord to award construction contractor <complete>

April 11, 2022: RFP bid opening for material <complete>

May 3, 2022 (Revised Date): Council Action for the award of the power line project

July 31, 2022: Complete the construction



HB4150 Progress Report

Date: April 21, 2022

Line ID: Lake Crossing-Line #2 located in Brazos Harbor

Project / Compliance Status:

- **Line Status**
 - **Permits**
 - **Mapping Information**
 - **Public Information Actions**
- No updates from March-18 Status Report
 - No updates from March-18 Status Report
 - No updates from March-18 Status Report
 - Updates from March-18 Status Report in **Bold Font**
 - 4) Post signage at appropriate locations (boat ramps; boat dock areas) to inform boaters and the general public about the clearance situation; **Safety signage designed and ordered.**
 - 5) Post a notice on the City's website to inform the public about this situation and the location of the line; **City prepared and posted on April-4, a "power line notice" and news release with information on the status of the two lines on the City's website. The notice / news release provides the following:**
 - ✓ **Background information**
 - ✓ **Information on the steps the City is taking to address the situation;**
 - ✓ **A project schedule**
 - ✓ **Contact information.**
 - ✓ **Here is a link to the notice / news release.** <https://www.granbury.org/CivicAlerts.aspx?AID=939>
 - 6) Post information on City's social media platform(s) to inform the public about this situation and the location of the line. **Social media notices will be posted by April 28th**

Project Schedule

May-2020: Engineering / design and specifications <complete>

March 26, 2022: Issue RFP for material <complete>

March 31, 2022: McCord to award construction contractor <complete>

April 11, 2022: RFP bid opening for material <complete>

May 3, 2022 (Revised Date): Council Action for the award of the power line project

July 31, 2022: Complete the construction