



Control Number: 35148



Item Number: 194

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (County)	Description	Estimated for Acquisition Start Date	Final Date (Contract)	Data (Estimated for Acquisition)	Initial Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Existing or New (Y/N)	Upgraded (Y/N)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Contract Number	Comments	
677.2	East Bernard - Fort Bend	East Bernard, Wharton, Fort Bend	Reconductor and Rebuild of 138 KV CIL 60A	12/1/07	08/15/08		N/A	\$7,250,000		99%	138	N/A	18.8	2-555.6 ACSS	Steel Towers, Steel Pole, Concrete Poles	10-355	18.8	N/A	25.10161818	Construction Complete.	
619	University of Texas M.D. Anderson Cancer Center	Houston, Harris	Rebuild of a portion of 138 KV CIL 60B at the University of Texas M.D. Anderson Cancer Center on right-of-way provided by the Board of Regents, University of Texas System on behalf of M.D. Anderson Cancer Center	05/15/08	12/31/08		N/A	\$8,120,000		66%	138	N/A	0.4	4000 CU	Steel Pole, Underground Cable	50x60	619	30-138	0.4	25.10161818	Actual cost to be reimbursed by The University of Texas M.D. Anderson Cancer Center.
682	Stephen Station	Gaines	345 KV service to Stephen Station with one mile of CIL 72C, 72D, 98D and 99D	02/15/08	04/28/09		N/A	\$4,482,000		70%	345	N/A	1.2	2-795 ACSS 2-1890 ACSS	Steel Towers	Substation Property	0.6	N/A	25.10161818		
682.1	CHP NAPA Substation Interconnection	Gaines	Reconfiguration of 345 KV NAPA CIL 72D & 99D to Stephen Station Connection	02/11/08	04/15/09		N/A	\$2,268,000		63%	345	N/A	0.3	2-1890 ACSS	Steel Towers	Substation Property, 150	0.15	N/A	25.631403	Actual cost to be reimbursed by TDO.	
682	S.R. Barton Farmstead	La Brea, Deer Park, Harris	Partial Rebuild and Partial Reconnection of 138 KV CIL 60A & 60B, installation of an additional 138KV circuit to existing double circuit structures	02/25/08	07/15/08		N/A	\$1,900,000		99%	138	N/A	7.7	2-795 AAC 2-988.8 ACSS	Steel Towers, Concrete Poles, Wood H Frames	180-710	7.7	N/A	25.10161818	Construction Complete.	
9	Jackson NE Street	Houston, Harris	Partial abatement of 69 KV CIL 31C to activate existing encroachments of residential buildings	10/01/08	10/31/08		N/A	\$874,000		0%	69	N/A	0.5	795 AAC	Steel Poles	Street	0.5	N/A	25.10161818		
691	BENDER Substation	Chambers	138 KV service to BENDER Substation with one mile of CIL 86D	10/01/08	10/15/09		N/A	\$296,000		0%	138	N/A	0.2	2-795 ACSS	Steel Towers, Concrete Poles	350	0.05	200	0.04	25.10161818	Actual cost to be reimbursed by LBN Energy Mart Dennis, L.P.
599	I-45 @ SH 96	Lampas, Ctr, Galveston	Abandonment of 345 KV CIL 99A and 138 KV CIL 59B as requested by TDOOT for highway construction	11/03/08	12/30/08		N/A	\$385,000		0%	138, 345	N/A	1	2-795 ACSS 2-987 ACSS	Steel Towers	225	0.5	N/A	25.10161818	Actual cost to be reimbursed by TDOOT	
2009	W.A. Pankl Farmstead	Thompson, Sugar Land, Stafford, Fort Bend, Harris	Rebuild maintenance of 138 KV CIL 99A	06/04/08	11/26/08		N/A	\$450,000		50%	138	N/A	23.64	2-795 AAC 2-795 ACSS 2000 AAC	Wood H Frames, Steel Pole, Steel Pole, Concrete Poles	180-745	23.6	N/A	25.631403		
671.1	METRO North Main Street (Intermodal)	Houston, Harris	Abandonment of 138 KV CIL 27B as requested by METRO for railway and road construction	05/05/08	06/10/08		N/A	\$203,000	\$213,945	100%	138	N/A	0.26	2000 AAC	Concrete Poles	20-75 Street	0.3	N/A	25.10161818	Actual cost to be reimbursed by METRO Construction Company. Late time to report.	
671.2	METRO North Corridor	Houston, Harris	Abandonment of 138 KV CIL 02D and 271 as requested by METRO for railway construction	08/01/08	12/31/08		N/A	\$255,000		43%	138	N/A	0.4	2-795 AAC	Steel Towers	50	0.18	N/A	25.10161818	Actual cost to be reimbursed by METRO	
698	Jefferson Corridor Pasadena	Pasadena, Harris	Reconductor & Partial Rebuild of 138 KV CIL 60D	09/09/08	12/31/08		N/A	\$1,648,000		1%	138	N/A	4.6	2-695.6 ACSS	Steel Towers, Concrete Poles	100-210	4.6	N/A	25.10161818		
2008.1	Churches King (Main Branch)	Mont Belvieu, Chambers	Rebuild maintenance of 345 KV CIL 97C	10/01/08	12/31/08		N/A	\$600,000		0%	345	N/A	0.26	2-1433 ACSS	Steel Towers	250-340	0.26	N/A	25.631403	Revised Scope	
2008.2	Caddo Bayou (VNCIL - Burned Bay)	Baytown, Harris	Rebuild maintenance of 138 KV CIL 03H	09/16/08	12/31/08		N/A	\$1,744,000		0%	138	N/A	0.6	2-795 ACSS	Steel Towers	65	0.6	N/A	25.631403	Revised Scope	
633	Hwy 35	Austin	Abandonment of 69 KV CIL 52A as requested by TDOOT for highway construction	10/01/08	10/03/08		N/A	\$56,000		0%	69	N/A	0.12	795 ACSS	Concrete Poles, Steel H Frames	80	0.12	N/A	25.10161818	Actual cost to be reimbursed by TDOOT	
677.4	TECUMSEH Channel	Brazoria, Matagorda, Wharton	Partial Rebuild of 138 KV CIL 04F	08/19/08	12/30/08		N/A	\$1,579,000		4%	138	N/A	77.29	795 ACSS 795 AAC	Concrete Poles, Steel Towers, Wood H Frames	80-260	27.29	N/A	25.10161818		

Transmitter
St. Regulatory Agency
P.O. Box 1703
Houston, TX 77251-1703
transmitter@centerpointenergy.com

2008 SEP 12 PM 1:59

Utility District Number	Project Name	Location (City/County)	Description	Estimated Start Date	Final Date Construction Completed	Estimated Date Approved	Total Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Existing Voltage (KV)	Proposed Voltage (KV)	Clear Length (ft)	Conductor Type & Size	Structure Type	Substation Type	Estimated Length (ft)	ROW Width (ft)	ROW Depth (ft)	Comments
697	Abilene Substation	State St. Abilene	138 KV upgrade to Abilene Substation with one mile of CIL 328	09/08/08	11/03/08		N/A	\$141,000		100%	138	N/A	0.04	2-397 ACSR	Steel Tower Concrete Pole Wood Pole	Substation Property	0.04	N/A	N/A	25.10(15)16
700	Budget Grant	Houston, Texas	Partial Rebuild of 138 KV CIL 31C	10/16/08	10/28/08		N/A	\$412,000		0%	138	N/A	1.87	2000 AAC	Steel Tower Steel Pole Wood Pole	Steel	1.87	N/A	N/A	25.10(15)18
701	Baytown-Henry	Baytown, Texas	Partial Rebuild and Replacement of 138 KV CIL 69F	12/16/08	03/30/09		N/A	\$2,500,000		0%	138	N/A	7.1	2-399 ACSR	Steel Towers	40-180	7.1	N/A	N/A	25.10(15)18
2008.3	WAP - Kansas (Brazos River Crossing)	Fort Bend	Replacement of 138 KV CIL 60A & 62A Towers at 18986 & at 18987 to meet specification by width of the Brazos River Canal.	01/02/09	03/31/09		N/A	\$223,000		0%	138	N/A	0.82	2-395 ACSR	Steel Towers	200	0.41	N/A	N/A	25.10(15)18
2008.4	WAP - C-Span (Brazos River Crossing)	Fort Bend	Replacement of 345 KV CIL 58A & 59A Towers at 19156 to meet specification by Brazos River bank.	01/02/09	03/31/09		N/A	\$270,000		0%	345	N/A	1.24	2-395 ACSR	Steel Towers	180	0.82	N/A	N/A	25.10(15)18
677.5	Peters Boat Damaged	Austin, WASH. Wharton, Texas	Partial Rebuild and Tower Replacement of 138 KV CIL 15A	01/03/09	08/19/09		N/A	\$41,143,000		0%	138	N/A	44.85	795 AAC 2-395A & ACSR	Concrete Poles, Steel Poles, Wood Poles Wood R Frames	80-320	34.55	N/A	N/A	25.10(15)18
684	Biggs-White Oak	Houston Starts	Partial Rebuild of 69 KV CIL 34A	01/02/09	02/16/09		N/A	\$670,000		0%	69	N/A	0.83	795 AAC	Steel Poles	6000	0.83	N/A	N/A	25.10(15)18

Team Lead:
Sr. Regulatory Analyst
S.O. Box 177251, 1700
Houston, TX 77251-1700
lenn.cobbler@centerpointenergy.com