



Control Number: 36487



Item Number: 187

Addendum StartPage: 0

PUC PROJECT NO. 36487

MONTHLY TRANSMISSION
CONSTRUCTION STATUS REPORT
FOR AUGUST 2009

§
§
§

BEFORE THE
PUBLIC UTILITY COMMISSION
OF TEXAS

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS AND
THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

THE STATE OF TEXAS §
§
COUNTY OF McLENNAN §

RECEIVED
09 AUG 31 AM 10:15
PUBLIC UTILITY COMMISSION
CLERK

BEFORE ME, the undersigned authority, personally appeared DAVID E. McDANIEL,
known to me to be the person whose name is subscribed below who, upon oath depose and
stated as follows:

1. My name is DAVID E. McDANIEL. My business address is 2404 LaSalle,
Waco, Texas 76702. I am over eighteen (18) years of age and have never been convicted of a
felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Manager, Transmission Project Services, Brazos
Electric Power Cooperative, Inc. ("Brazos Electric"), and I am authorized to make this Affidavit
on behalf of Brazos Electric.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Brazos
Electric is required to make direct mail notice by first-class mail of the filing of its report in this
proceeding to all utilities whose certificated service area is crossed by the facilities unless the
facilities are being constructed to serve a utility that is singly certificated to the area where the
facilities are to be constructed. Notice is required to all landowners whose property is crossed by
projects that do not require a CCN under 25.101(c)(5), except notice is not required to

landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet, of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Brazos Electric has obtained the prior written consent from all landowners whose property is crossed by the transmission facilities for Project No. 0900410 that was added to Brazos Electric's Monthly Transmission Construction Status Report for August 2009.

5. BEPC mailed, via First Class Mail, written notice of a CCN exempt transmission line project, including a description of the proposed project, to each utility whose certificated area is crossed by the facilities on August 5, 2009, as follows:

Oncor Transmission
Mr. Charles Jenkins
Transmission Division – Oncor
1601 Bryan Street –
Dallas, Texas 75201-3411


Fort Belknap Electric Cooperative, Inc.
Mr. Kendall Montgomery
1302 W. Main
Olney, Texas 76374-0486

County of Young
Honorable Judge Stan Peavy III
516 4th St. Rm. 108
Graham, Texas, 76450


City of Olney
Mrs. Brenda Stennett
Mayor
P.O. Box 546
Olney, Texas 76374

6. There are no owners of parks and recreation areas within 1,000 feet of the centerline of the proposed project.

7. There are no airports within 10,000 feet of the centerline of the proposed project.



David E. McDaniel

SUBSCRIBED AND SWORN TO BEFORE ME on this the 27th day of
August, 2009, to certify which witness my official hand and seal of office.



Notary Public, State of Texas

My commission expires: 11/16/2009.



(Brazer Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(August (2009))

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
000000	Brownsville to Harlingen	Reagan & Brown County	Rebuild 12.0 miles of 120 KV 199 ACSS line from existing Brownsville sub to existing Harlingen sub. This project will include the construction of a new 120 KV substation at Harlingen and the reconstruction of the existing 120 KV line from Brownsville to Harlingen. The project will also include the construction of a new 120 KV line from Harlingen to Brownsville. The project will be completed in 2010.	08/01/03	08/15/03	10/06/08	7,889,850	11,284,082		90%	138		23.00	795 MCM	Single Pole Concrete	60	23.00			25.1016(5)B	Affidavit attached with filing April 2007.
000072	Frederick Mills	Hood & Spence County	Rebuild 3.0 miles of line from Hood to Spence County. This project will include the reconstruction of the existing 138 KV line from Hood to Spence County. The project will be completed in 2010.	08/05/08	03/08/09		1,339,790 T-Line 3,004,400 Sub	1,733,791 T-Line 1,025,885 Sub		20%	NA	138	26.00	795 MCM	Single Pole Concrete or Steel	NA	NA	70	26.00	20354	CCN Application Filed on August 15, 2009
000742	Jessica Loop	Johnson	Construct 3 miles of double circuit line from tap to Jessica Sub.	11/01/06	06/05/07	06/15/07	1,203,791 T-Line 2,025,000 Sub			100%	138	138	2.75	795 ACSS	Single Pole Concrete or Steel	NA	2.75	70	2.75	Docket No. 30955	CCN Filed Nov. 8, 2004
00070221	Whitney to Conington	Bosque, Hill & Johnson	Rebuild 27.65 miles of line from Whitney to Conington with 120 KV ACSS.	02/01/06	06/01/06	11/21/07	5,000,000	8,298,724		100%	138	138	27.65	1033 ACSS	Single Pole Concrete or Steel	100	27.65	100	27.65	25.1016(5)B	Affidavit attached with filing.
00200222	Perla - Foreston	Ellis, Hill	Rebuild 20.84 miles of line from Perla to Black with 795 ACSS.	06/01/06	10/01/06	06/21/07	9,280,000	8,122,743		100%	138	138	30.84	795 ACSS	Single Pole Concrete or Steel	100	30.84	100	30.84	25.1016(5)B	Affidavit attached with filing.
0401320	Fraser - Kopperville Road	Denton	Rebuild 4.0 miles of line from Fraser to Kopperville with 1590 ACSS.	11/15/06	02/15/07		3,560,000			0%	138	138	8.0	1590 ACSS	Single Pole Concrete or Steel	100	8.0	100	8.0	25.1016(5)B	Affidavit at a later date closer to scheduled construction start.
3009020	Hood - Da Cordova - Spunity	Hood, Somervilla, Johnson	Rebuild 11.88 miles of line from Hood to Spunity with 795 ACSS.	04/01/07	07/01/07	07/15/08	4,383,750	8,028,416		100%	138	138	11.88	795 ACSS	Single Pole Concrete or Steel	60	11.88	60	11.88	25.1016(5)B	Affidavit attached with filing.
3005020	Hilipo Lakes - Palmer	Robertson & Lamb	Construct 8.23 miles of single circuit line from Hilipo Lakes to Palmer.	02/03/07	06/06/07	01/06/08	2,739,400	3,533,363		100%	69	138	8.23	795 ACSS	Single Pole Concrete or Steel	60	8.23	60	8.23	25.1016(5)B	Affidavit attached with filing.
6009020	Graham - Stephenville	Erin, Hood	Rebuild 26.18 miles of line from Graham to Stephenville with 795 ACSS.	02/15/07	08/10/07	12/08/07	8,632,800	8,385,613		100%	69	138	26.18	795 ACSS	Single Pole Concrete or Steel	60	26.18	60	26.18	25.1016(5)B	Affidavit attached with filing.
607220	Wicket	Johnson, Hood	Construct 6.5 miles of new 138 KV single circuit transmission from Wicket Tap to Wicket Sub.	07/07/08	01/01/09	03/10/09	3,666,000 T-Line 2,987,000 Sub	4,619,617 T-Line 137,4585 Sub		100%	138	138	8.5	795 ACSS	Single Pole Concrete or Steel	NA	8.5	70	8.5	32800	CCN Filed 01/29/07
3008	Musking Loop	Denton	Construct 8.0 miles of new 138 KV double circuit transmission from Musking Tap to Musking Sub.	11/07/07	01/01/08	4/01/09 T-Line 2,742,000 Sub				0%	138	138	17.0	1590 ACSS	Single Pole Concrete or Steel	NA	8.0	70	8.0	32871	CCN Filed 07/08/06
300722	Olney - Shannon	Archer, Clay & Young	Rebuild 28.53 miles of line from Olney to Shannon with 1033 ACSS.	02/08/08	06/06/08	06/05/08	10,941,400	7,915,579		100%	69	138	28.63	1033 ACSS	Single Pole Concrete or Steel	NA	28.63	70	28.63	25.1016(5)B	Affidavit attached with filing.
407420	Parake - Gatesville	Coryell	Rebuild 3.86 miles of line from Parake to Gatesville with 795 ACSS.	10/15/07	02/15/08	11/19/07	1,552,000	1,538,885		100%	69	138	3.86	795 ACSS	Single Pole Concrete or Steel	NA	3.86	60	3.86	25.1016(5)B	Affidavit attached with filing.
500620	Gatesville - Santa Fe Sw	Coryell	Rebuild 11.43 miles of line from Gatesville to Santa Fe Switch with 795 ACSS.	10/15/07	02/15/08	02/19/08	4,572,000	5,236,202		100%	69	138	11.43	795 ACSS	Single Pole Concrete or Steel	NA	11.43	60	11.43	25.1016(5)B	Affidavit attached with filing.
400720	Hesse - Downing	Comanche	Rebuild 7.24 miles of line from Hesse - Downing with 795 ACSS.	11/15/07	03/15/08	05/22/08	2,938,000	4,038,413		100%	69	138	7.24	795 ACSS	Single Pole Concrete or Steel	NA	7.24	60	7.24	25.1016(5)B	Affidavit attached with filing.
407320	Bell County - Schwenker	Bell, Williamson	Rebuild 13.89 miles of line from Bell County Sw to Schwenker Sub.	11/01/07	02/15/08	12/19/08	5,478,000	8,508,101		100%	69	138	13.89	959 ACSS - TV	Single Pole Concrete or Steel	NA	13.89	60	13.89	25.1016(5)B	Affidavit attached with filing.
406420	Gabriel - Schwenker	Williamson	Rebuild 12.94 miles of line from Gabriel Sw to Schwenker Sub.	11/10/07	03/15/08	02/17/09	5,178,000	3,511,809		100%	69	138	12.94	959 ACSS - TV	Single Pole Concrete or Steel	NA	12.94	60	12.94	25.1016(5)B	Affidavit attached with filing.
501220	Bunker - Hood	Hood	Rebuild 8.05 miles of line from Bunker Sub to Hood Sub.	11/10/07	03/15/08	05/01/08	3,972,000	6,711,544		100%	69	138	8.05	1590 ACSS	Single Pole Concrete or Steel	NA	8.05	60	8.05	25.1016(5)B	Affidavit attached with filing.
500420	Craig Ranch	Cole	Construct 2.0 miles of line from tap to Craig Ranch Sub.	01/02/09	06/02/09		9,000,000 T-Line 3,093,000 Sub			0%	NA	138	4.0	1590 ACSS	Single Pole Concrete or Steel	NA	NA	70	2.0	34276	CCN Filed 08/19/07
0000300	Hilipo Lakes Sw - Heerna	Robertson	Rebuild 14.48 miles of line from Hilipo Lakes Sw to Heerna Sub.	05/04/08	09/04/08	04/17/09	6,013,360	7,288,336		100%	69	138	14.48	795 ACSS	Single Pole Concrete or Steel	60	14.48	60	14.48	25.1016(5)B	Affidavit at a later date.
407320	Hamilton - Guelphie	Hamilton, Comanche	Rebuild 17.08 miles from Hamilton to Guelphie Sub.	10/01/08	02/08/09	01/12/09	10,248,000	5,400,362		100%	69	138	17.08	1033 ACSS	Single Pole Concrete or Steel	60	14.48	60	14.48	25.1016(5)B	Affidavit attached with filing.
500320	Whitney - Bosque Road	Bosque, McLennan	Rebuild 13.44 miles from Bosque to Whitney Sw.	10/01/08	12/31/08		7,382,000	5,307,467		100%	138	138	13.44	959 ACSS - TV	Single Pole Concrete or Steel	100	13.44	100	13.44	25.1016(5)B	Affidavit attached with filing.

**(Brazos Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(August) (2009)**

**Public Utility Commission of Texas
Project No. 36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Existing Percent Voltage Complete (KV)	Existing or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
04015	Reagor Springs - India	Ellis	Rebuild 17.0 miles from Reagor Springs to India	03/09/09	07/09/09		9,350,000			0%	69	138	17	959 ACSS - TW	Concrete or Steel	60	17.0 Miles	60	17.0 Miles	25.1016(S)B	Affidavit to be filed at a later date
07020	Spunky - Georges Creek	Johnson, Hood	Rebuild 1.62 miles from Spunky to Georges Creek	03/09/09	05/09/09		891,000			0%	69	138	1.62	795 ACSR	Single Pole Concrete or Steel	60	1.62 Miles	60	1.62 Miles	25.1016(S)B	Affidavit to be filed at a later date
07020-1	Spunky - New Hope	Johnson	Rebuild 8.55 miles from Spunky - New Hope	03/09/09	08/09/09		4,702,500			0%	69	138	8.55	795 ACSR	Single Pole Concrete or Steel	60	8.55 Miles	60	8.55 Miles	25.1016(S)B	Affidavit to be filed at a later date
090220	Rhyme - Remake	Denton, Tarrant	Rebuild 13.96 miles from Rhyme - Remake	10/01/08	06/06/09		11,100,100			100%	138	138	13.96	959 ACSS - TW	Concrete or Steel	100	13.96 Miles	100	13.96 Miles	25.1016(S)B	Affidavit attached with filing
08074	Sardis - Reagor Springs	Ellis	Rebuild 15.46 miles from Sardis - Reagor Springs	07/01/09	03/01/10		12,280,700			0%	69	138	15.46	959 ACSS - TW	Concrete or Steel	60	15.46 Miles	60	15.46 Miles	25.1016(S)B	Affidavit to be filed at a later date
08074-1	Reagor Springs - Barry	Navarro, Ellis	Rebuild 15.02 miles Reagor Springs - Barry	07/01/09	03/01/10		11,285,000			0%	69	138	15.02	959 ACSS - TW	Concrete or Steel	60	15.02 Miles	60	15.02 Miles	25.1016(S)B	Affidavit to be filed at a later date
08074-2	Barry - Purdon	Navarro, Ellis	Rebuild 11.96 miles from Barry - Purdon	07/01/09	03/01/10		8,970,000			0%	69	138	11.96	959 ACSS - TW	Single Pole Concrete or Steel	60	11.96 Miles	60	11.96 Miles	25.1016(S)B	Affidavit to be filed at a later date
08074-3	Purdon - Emmett	Navarro	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,920,000			0%	69	138	10.56	859 ACSS - TW	Concrete or Steel	60	10.56 Miles	60	10.56 Miles	25.1016(S)B	Affidavit to be filed at a later date
0701320	Hamilton - Pancake	Coryell, Hamilton	Rebuild 21.89 miles from Hamilton - Pancake	01/05/09	05/05/09		16,350,000			0%	69	138	21.89	1003 ACSR	Single Pole Concrete or Steel	60	21.89 Miles	60	21.89 Miles	25.1016(S)B	Affidavit attached with filing
080720	Shady Grove - West Weatherford	Parker	Rebuild 2.38 miles from Shady Grove - West Weatherford	02/01/09	07/15/09		1,788,000	1,451,527		100%	69	138	2.38	1590 ACSR	Single Pole Concrete or Steel	60	2.38 Miles	60	2.38 Miles	25.1016(S)B	Affidavit attached with filing
0903200	Roberson - Watson Chapel	Leon, Roberson	Rebuild 21.64 miles from Roberson - Watson Chapel SW	05/01/09	10/01/09		16,230,000	7,844,177		60%	69	138	21.64	959 ACSS-TW	Concrete or Steel	60	21.64 Miles	60	21.64 Miles	25.1016(S)B	Affidavit attached with filing
090410	Olney - Rice	Young	Rebuild 17.09 miles from Olney - Rice	10/01/09	07/15/10		8,545,000			0%	138	138	17.09	795 ACSR	Single Pole Concrete or Steel	100	17.09	100	17.09 Miles	25.1016(S)B	Affidavit attached with filing