



Control Number: 36487



Item Number: 206

Addendum StartPage: 0

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT for
September 2009**

**Public Utility Commission of Texas
Project No. 36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Energized (if Approved)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ETT-015	Nicole 138KV Switching Station	Coke	Construct new 138KV switching station (Nicola) for the interconnection of new wind generation.	09/2008	06/15/09		\$ 9,057,000				99	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	SUB Rule 25.83(a)(3)	
ETT-009 #41232455	San Miguel to Laredo Lobo 345 KV	Alamosa, La Salle, McMullen, Webb	Construct a new 345 kv line from San Miguel to a new Lobo Switching Station near Laredo, Texas	2/1/2007	4/30/2010		\$ 76,854,000				30		345		2-854 1cmil ACSR	Double det. Capable Steel Monopole			150	63.2	33033	Filed CCH on 9/12/2008. Joint line with STEC who has 40% of line cost. CCN approved 6/13/07. STM approving TCC transfer to ETT on 12/5/2008. Docket No. 35938
ETT-009 #41232460	Lobo 345/138KV Switching Station. Associated with San Miguel to Lobo 345 KV Transmission Line)	Webb County, Texas	Construct a 345/138/69 KV Switching Station in association with the San Miguel to Lobo 345KV Transmission Line	12/22/2008	12/31/2009			\$20,240,000 (Station)			90		345/138/69 KV		n/a	n/a	n/a	n/a	n/a	n/a	Pursuant to Subst. Rule 25.83(a)(3)	STM approving TCC transfer to ETT on 12/5/2008. Docket No. 35938
ETT-009 #41234195	West cut-in of Laredo VFT to Bruni 138 KV line	Webb County, Texas	Construct an approximate 0.58 mile 138 KV transmission line for west cut-in of line from Laredo VFT into the new Lobo Switching Station	3/1/2009	5/15/2009		\$ 411,882				100		138	0.58	2x795 MCM ACSS & OPGW	Steel Single Poles			100	0.58	Sub Rule 25.101 (c) (5) (A)	Written Consent obtained from STEC for TCC transfer to ETT on 12/5/2008. Docket No. 35938
ETT-009 #41233929	West cut-in of Laredo VFT to Bruni 138 KV line	Webb County, Texas	Construct an approximate 0.72 mile 138 KV transmission line for west cut-in of line from Laredo VFT into the new Lobo Switching Station	5/15/2009	9/1/2009		\$ 448,251				90		138	0.72	2x795 MCM ACSS & OPGW	Steel Single Poles			100	0.72	Sub Rule 25.101 (c) (5) (A)	Written Consent obtained from STEC for TCC transfer to ETT on 12/5/2008. Docket No. 35938
ETT-009 #41233929	Laredo VFT to Lobo 138 KV Line Rebuild/Reconductor (Old Laredo to Bruni 138KV Line)	Webb County, Texas	Reconductor and rebuild and convert approximately 16 miles of existing 69KV transmission line from Lobo Station to Laredo VFT Substation. The old line is 795 MCM Aluminum conductor on wooden H frame structures and will be reconducted with 2x795 MCM ACSS	5/15/2009	9/1/2009		\$ 13,425,700				30		138	16	2x795 MCM ACSS & OPGW	Steel Single Poles	Caterline Defined	16			Pursuant to Subst. Rule 25.101 (c)(5) (B)	STM approving TCC transfer to ETT on 12/5/2008. Docket No. 35938
ETT-009 #41234195	Laredo VFT to Lobo 138 KV Line Rebuild/Reconductor (Old Laredo to Bruni 138KV Line)	Webb County, Texas	Reconductor and rebuild approximately 15.76 miles of existing 138KV transmission line from Lobo Station to Laredo VFT Substation. The old line is 795 MCM Aluminum conductor on steel single pole structures and will be reconducted with 2x795 MCM ACSS	8/1/2009	4/1/2010		\$ 13,216,000				0		138	15.75	2x795 MCM ACSS & OPGW	Steel Single Poles	Caterline Defined	15.75			Pursuant to Subst. Rule 25.101 (c)(5) (B)	STM approving TCC transfer to ETT on 12/5/2008. Docket No. 35938
ETT-016 #41276599	Gonzales Sub	Presidio, City of Presidio	Build new 138KV station energized at 69KV	5/12/2009	12/31/2009		\$ 10,559,000				40		69								Pursuant to Subst. Rule 25.83(a)(3)	
ETT-016 #41339855	Freerock PST Station	Coleman	Add new PST station in Santa Anna to Brownwood 138KV line	7/1/2010	3/31/2010		\$ 8,398,000					138									Pursuant to Sub. Rule 25.83 (a)(3)	
ETT-010 #4110695	Uvalde to CPS Castroville Area 138KV	Uvalde, Medina	Construct new 138KV line from Uvalde Sub to CPS Interconnection	3/1/2011	4/1/2012		\$ 82,523,000				10		138	70.44	2 X 795 ACSS & OPGW	Mono poles, steel or concrete			100	70.44	36878	CCN filed 7/10/09. Joint line with CPS Energy. Supplemented CCN on 8/26/09
ETT-052 41309423	LHEC Interconnect	Molloy	Construct new Molloy Substation	9/21/2009	3/1/2010		\$ 926,000					69									Pursuant to Sub. Rule 25.83 (a)(3)	

2009 11 17 11:01 AM
MFD