




Control Number: 36487



Item Number: 275

Addendum StartPage: 0

CENTERPOINT ENERGY INTERIM  
TRANSMISSION CONSTRUCTION PROGRESS REPORT  
for  
December 2009

Public Utility Commission of Texas  
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Entered (if Applicable)	Initial Estimated Project Cost (S)	Final Estimated Project Cost (S)	Final Actual Project Cost (S)	\$ Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundles	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Case Number	Comments
753	East Wallisville Road	Becker	Alteration of 69 KV Ckt. 43A as requested by Becker County for roadway construction.	02/15/10	04/15/10		N/A	\$275,000			0%	69	N/A	0.47	397 ACSS	Steel Poles	Street	0.47	N/A	N/A	25.1010(SMP)	

RECEIVED  
09 DEC 29 AM 10:29  
PUBLIC UTILITY COMMISSION  
FILING CLERK


**AFFIDAVIT OF CONSENT**

**THE STATE OF TEXAS   §**  
                                  §  
**COUNTY OF HARRIS   §**

My name is John R. Kellum, Jr. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Transmission Operations Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Harris, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 753 (East Wallisville Road) is being submitted in an interim Construction Progress Report filed in December 2009 in accordance with P.U.C. Subst. R. 25.101(c)(5)(F). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities".

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.



John R. Kellum, Jr.  
Director, Transmission Operations Department  
CenterPoint Energy

Sworn to and subscribed before me this 28th day of December, 2009.

  
\_\_\_\_\_  
Notary Public, State of Texas  
My Commission Expires: 07/27/2010

