



Control Number: 36487



Item Number: 51

Addendum StartPage: 0

PUC PROJECT NO. 36487

MONTHLY TRANSMISSION	§	BEFORE THE
CONSTRUCTION STATUS REPORT	§	PUBLIC UTILITY COMMISSION
FOR MARCH 2009	§	OF TEXAS

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS AND
THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

THE STATE OF TEXAS §
 §
COUNTY OF McLENNAN §

BEFORE ME, the undersigned authority, personally appeared DAVID E. McDANIEL,
known to me to be the person whose name is subscribed below who, upon oath deposed and
stated as follows:

1. My name is DAVID E. McDANIEL. My business address is 2404 LaSalle,
Waco, Texas 76702. I am over eighteen (18) years of age and have never been convicted of a
felony. I have personal knowledge of the facts contained herein and they are true and correct.

2. I am currently employed as Manager, Transmission Project Services, Brazos
Electric Power Cooperative, Inc. ("Brazos Electric"), and I am authorized to make this Affidavit
on behalf of Brazos Electric.

3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Brazos
Electric is required to make direct mail notice by first-class mail of the filing of its report in this
proceeding to all utilities whose certificated service area is crossed by the facilities unless the
facilities are being constructed to serve a utility that is singly certificated to the area where the
facilities are to be constructed. Notice is required to all landowners whose property is crossed by
projects that do not require a CCN under 25.101(c)(5), except notice is not required to

landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet, of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Brazos Electric has obtained the prior written consent from all landowners whose property is crossed by the transmission facilities for Project No. 0606320 that was added to Brazos Electric's Monthly Transmission Construction Status Report for March 2009.

5. BEPC mailed, via First Class Mail, written notice of a CCN exempt transmission line project, including a description of the proposed project, to each utility whose certificated area is crossed by the facilities on March 6, 2009, as follows:

Oncor Transmission
Mr. Charles Jenkins
Transmission Division – Oncor
1601 Bryan Street –
Dallas, Texas 75201-3411

Navasota Valley Electric Cooperative, Inc.
Mr. James Calhoun
2281 E. U.S. Hwy. 79
Franklin, Texas 77856-0848

County of Robertson
Honorable Judge Jan Roe
P.O. Box 427
Franklin, Texas, 77856

Entergy Services, Inc.
Mr. John Zemanek
Vice President, Transmission
P.O. Box 61000
New Orleans, La. 70161-1000


County of Leon
Honorable Judge Byron Ryder
P.O. Box 429
Centerville, Texas 75833

6. There are no owners of parks and recreation areas within 1,000 feet of the centerline of the proposed project.


7. There are no airports within 10,000 feet of the centerline of the proposed project.


David E. McDaniel

SUBSCRIBED AND SWORN TO BEFORE ME on this the 6th day of
March, 2009, to certify which witness my official hand and seal of office.


Notary Public, State of Texas

My commission expires: 09-01-2012



for
(March) (2009)

Richard Chambers
Project Regulatory Coordinator
2404 LaSalle Ave.
Waco, Texas 76702
rchambers@brazoselectric.com

(Brazos Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(March) (2009)

Public Utility Commission of Texas
Project No. **36487**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Type (Miles)	Conductor Type, Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Risk Factor or PUC Case Number	Comments
000520	Whitney - Boque Rebuild	Boque, McLennan	Rebuild 13.44 miles from Boque to Whitney Sw	10/01/08	12/31/08		7,302,000	5,307,487			75%	138	138	138	959 ACSS - TW	Single Pole Concrete or Steel	100	13.44 mi	100	13.44 mi	25.101(e)(5)(B)	Affidavit attached with filing
04015	Reagor Springs - India	Ellis	Rebuild 17.0 miles from Reagor Springs to India	03/09/09	07/08/09		9,350,000				0%	69	138	138	959 ACSS - TW	Single Pole Concrete or Steel	60	17.0 Miles	60	17.0 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
07020	Spunky - Georges Creek	Johnson, Hood	Rebuild 1.62 miles from Spunky to Georges Creek	03/09/09	05/09/09		891,000				0%	69	138	138	795 ACSR	Single Pole Concrete or Steel	60	1.62 Miles	60	1.62 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
07020-1	Spunky - New Hope	Johnson	Rebuild 8.55 miles from Spunky - New Hope	03/09/09	06/09/09		4,702,900				0%	69	138	138	795 ACSR	Single Pole Concrete or Steel	60	8.55 Miles	60	8.55 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
080520	Rhorne - Roanoke	Denton, Tarrant	Rebuild 13.98 miles from Rhorne - Roanoke	10/01/08	06/06/09		11,100,100				25%	138	138	138	959 ACSS - TW	Single Pole Concrete or Steel	100	13.98 Miles	100	13.98 Miles	25.101(e)(5)(B)	Affidavit attached with filing
08074	Sardis - Reagor Springs	Ellis	Rebuild 15.46 miles from Sardis - Reagor Springs	07/01/09	03/01/10		12,290,700				0%	69	138	138	959 ACSS - TW	Single Pole Concrete or Steel	60	15.46 Miles	60	15.46 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
08074-1	Reagor Springs - Barry	Navarro, Ellis	Rebuild 15.02 miles Reagor Springs - Barry	07/01/09	03/01/10		11,265,000				0%	69	138	138	959 ACSS - TW	Single Pole Concrete or Steel	60	15.02 Miles	60	15.02 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
08074-2	Barry - Purdon	Navarro, Ellis	Rebuild 11.96 miles from Barry - Purdon	07/01/09	03/01/10		8,970,000				0%	69	138	138	959 ACSS - TW	Single Pole Concrete or Steel	60	11.96 Miles	60	11.96 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
08074-3	Purdon - Emmett	Navarro	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,920,000				0%	69	138	138	959 ACSS - TW	Single Pole Concrete or Steel	60	10.56 Miles	60	10.56 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0701320	Hamilton - Pancake	Coryell, Hamilton	Rebuild 21.89 miles from Hamilton - Pancake	01/05/09	05/05/09		16,350,000				0%	69	138	138	1033 ACSR	Single Pole Concrete or Steel	60	21.89 Miles	60	21.89 Miles	25.101(e)(5)(B)	Affidavit attached with filing
0600720	Shady Grove - West Weatherford	Parker	Rebuild 2.38 miles from Shady Grove - West Weatherford	02/01/09	07/15/09		1,785,000				0%	69	138	138	1590 ACSR	Single Pole Concrete or Steel	60	2.38 Miles	60	2.38 Miles	25.101(e)(5)(B)	Affidavit attached with filing
0605320	Robertson - Watson Chapel	Leon, Robertson	Rebuild 21.64 miles from Robertson - Watson Chapel SW	05/01/09	10/01/09		16,230,000				0%	69	138	138	959 ACSS-TW	Single Pole Concrete or Steel	60	21.64 Miles	60	21.64 Miles	25.101(e)(5)(B)	Affidavit attached with filing