




Control Number: 36487



Item Number: 6

Addendum StartPage: 0

Utility Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Final Date (Completion)	Days Elapsed (if Project not Completed)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Existing Voltage (KV)	Original Length (Miles)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Depth (Feet)	New ROW Width (Feet)	New ROW Depth (Feet)	Notes
877.2	East Bernard - Fort Bend	East Bernard, Wharton, Rosenberg, Fort Bend	Reconductor and shield of 138 KV Ckt. 80A	12/1/07	04/1/08		\$7,200,000	\$9,120,045	25%	138	18.0	2-395 ACSR	Steel Pole, Ungrouted Cable	10-355	18.0	NA	NA	25.10(163)B
819	University of Texas M.D. Anderson Cancer Center	Houston, Harris	Reconductor of 138 KV Ckt. 10B at the request of and the expense of M.D. Anderson Cancer Center on right-of-way provided by the State of Texas. University of Texas M.D. Anderson Cancer Center	02/1/08	02/01/09		\$5,120,000		99%	138	0.4	4000 CU	Steel Pole, Ungrouted Cable	Shovel	0.15	30-138	0.4	25.10(163)D
882	Stanger Substation	Groesbeek	345 KV service to Stanger Substation with one mile of Ckt. 76C, 76D, 80D and 90D	02/1/08	04/2/08		\$4,442,000		70%	345	1.2	2-195 ACSR	Steel Towers	Station Property	0.6	NA	NA	25.10(163)A
882.1	CHP-119A Stanger Interconnection	Groesbeek	Reconfiguration of 345 KV TMR Ckt. 75C & 90D for Stanger Substation Interconnection	02/1/08	04/1/08		\$2,380,000		85%	345	0.3	2-195 ACSR	Steel Towers	Station Property, 150	0.15	NA	NA	25.83(163)
9	Jackson 118 Street	Houston, Harris	Partial diversion of 69 KV Ckt. 31C to eliminate existing encroachments of residential buildings	10/20/08	01/14/09		\$274,000		90%	69	0.5	755 ALC	Steel Pole	Shovel	0.5	NA	NA	25.10(163)B
891	BEHNDT Substation	Chambers	138 KV service to BEHNDT Substation with one mile of Ckt. 80D	10/20/08	01/09/09		\$296,000		99%	138	0.2	2-195 ACSR	Steel Towers Concrete Poles	300	0.06	200	0.04	25.10(163)A
599	1-42 @ 311 W	Langeley City, Galveston	Alteration of 345 KV Ckt. 80A and 138 KV Ckt. 80B as requested by T&U for highway construction	11/1/08	12/11/08		\$286,000		99%	138, 345	1	2-195 ACSR 2-395 ACSR 2-395 ACSR 2-200 ACSR	Steel Towers Steel Towers Steel Towers Concrete Poles	225	0.5	NA	NA	25.10(163)B
2009	W.A. Parish-Simmons	Thompson, Sugar Land, Stafford, Fort Bend, Houston, Harris	Reconductor maintenance of 138 KV Ckt. 80A	09/04/08	12/05/08		\$465,000		98%	138	23.64	2-395 ACSR	Wood H-frame, Steel Towers, Concrete Poles	150-145	23.6	NA	NA	25.83(163)
871.2	METRO North Corridor	Houston, Harris	Alteration of 138 KV Ckt. 80D and 21A as requested by METRO for railway construction	08/01/08	04/02/09		\$285,000		94%	138	0.4	2-195 ALC	Steel Towers	50	0.15	NA	NA	25.10(163)B
888	Jefferson Center-Headwaters	Presidents, Harris	Reconductor & Partial shield of 138 KV Ckt. 80C	08/03/08	01/24/09		\$1,548,000		95%	138	4.6	2-895 & ACSR	Steel Towers Concrete Poles	100-210	4.6	NA	NA	25.10(163)B
2008.1	Chisholm-119A (Barnett Bay)	Mont Belvieu, Chambers	Reconductor maintenance of 345 KV Ckt. 97C	07/25/08	12/28/08		\$602,000		99%	345	0.28	2-1435 ACSR	Steel Towers	250-340	0.28	NA	NA	25.83(162)
2008.2	Cedar Rapids, LYNCH (Barnett Bay)	Baytown, Harris	Reconductor maintenance of 138 KV Ckt. 80H	10/09/08	12/09/08		\$1,744,000		99%	138	0.6	2-195 ACSR	Steel Towers	65	0.6	NA	NA	25.83(162)
877.4	TEXAS-WEAR Channels	Baytown, Houston, Wharton	Partial shield of 138 KV Ckt. 80F	08/1/08	01/14/09		\$1,578,000		99%	138	27.38	755 ACSR 755 ACSR 755 ACSR	Concrete Pole, Steel Towers, Wood H-frame, Steel Towers, Wood H-frame	80-200	27.38	NA	NA	25.10(163)B
897	Ada Lane Substation	Stanger Fx, Galveston	138 KV service to Ada Lane Substation with one mile of Ckt. 90B	08/08/08	09/01/08		\$741,000		100%	138	0.64	2-397 ACSR	Steel Tower, Concrete Pole, Wood Pole	Station Property	0.04	NA	NA	25.10(163)A
700	Bohger-Carport	Houston, Harris	Partial shield of 138 KV Ckt. 37C	11/07/08	04/17/09		\$812,000		20%	138	1.67	2-200 ALC	Steel Towers, Steel Pole, Wood Pole	Shovel	1.67	NA	NA	25.10(163)B
701	Baytown-Hawley	Baytown, Harris	Partial shield and Reconductor of 138 KV Ckt. 80F	01/02/10	02/20/10		\$2,002,000		0%	138	7.1	2-895 ACSR	Steel Towers	40-150	7.1	NA	NA	25.10(163)B
2008.3	WAF - Karpis (Brazos River Crossing)	Fort Bend	Reconductor of 138 KV Ckt. 80A & 82A Towers at 18048 & 18100 to meet encroachment by erosion of the Brazos River bank	02/14/09	03/1/09		\$829,000		0%	138	0.82	2-195 ACSR	Steel Towers	200	0.41	NA	NA	25.10(163)B
2008.4	WAF - Other (Brazos River Crossing)	Fort Bend	Reconductor of 345 KV Ckt. 80B & 90C Tower at 15146 to meet encroachment by erosion of the Brazos River bank	02/14/09	04/20/09		\$253,000		0%	345	1.24	2-195 ACSR	Steel Towers	180	0.82	NA	NA	25.10(163)B
877.5	Palmer-East Bernard	Austin, Waco, Wharton, Study	Partial shield and Partial Reconductor of 138 KV Ckt. 85A	07/12/08	05/01/08		\$4,888,000		0%	138	24.55	755 ALC 2-895 & ACSR	Concrete Pole, Steel Pole, Wood Pole, Wood Pole	80-220	24.55	NA	NA	25.10(163)B

Tom Miller
2009-01-15
Houston, TX 77051-1700
tom.miller@centerpointenergy.com

2009 JAN 15 AM 10:21
FILED
CLERK
JAN 15 2009
AM 10:21

6

[illegible]

AFFIDAVIT OF CONSENT AND NOTICE

§ THE STATE OF TEXAS
§
§ COUNTY OF HARRIS
§


My name is John R. Kellum, Jr. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Transmission Operations Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Harris, and competent to make this Affidavit.

P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). P.U.C. Subst. R. 25.83(c)(3)(A) requires that proof of notice be submitted in the form of an affidavit when direct mail notice is sent pursuant to P.U.C. Subst. R. 25.83(c)(3) to each required entity. Project No. 727 - BETKA Substation is being submitted in the Construction Progress Report for January 2009 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities", and CenterPoint Energy has provided direct mail notice to the required entities.

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.

John R. Kellum, Jr.
Director, Transmission Operations Department
CenterPoint Energy

Sworn to and subscribed before me this 12th day of January, 2009.



Lana K. Holub
Notary Public, State of Texas
My Commission Expires: 07/27/2010