



Control Number: 37857



Item Number: 114

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (County, City/Town)	Description	Estimated (or Actual) Start Date	Finish Date (or Actual) Complete	Date Energized (if Applicable)	Initial Estimated Project Cost (For CCH Projects Only)	Final Estimated Project Cost	% Variance	Percent Complete	Existing Voltage	Upgraded Voltage	Circuit Miles	Conductor Type, Building, & Spacing	Structure (Tower, Pole, etc.)	Existing ROW Width (Feet)	Existing ROW Width (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	New ROW Area (Acres)	Comments
1005815	Knight-Mink	Reeves, Loving, Winkler, Garza, Comal	New 138 kV transmission line from wind plant at Kuntz to TXU Wind Substation	TBD	TBD		\$30,213,829						138	3x1-795 ACSR "Drake"	Single Pole	na	0.00 mi	100 - 150	101.50 mi	22762	On hold until generator interconnect
1005815	Sagin-to-Cushman TL Add (7369)	Guadalupe County	Transmission line overhaul, replace poles, cross arms, and x-braces, add anti-galloping devices.	10/26/09	1/11/10	1/12/10		\$852,209	5%	100%	138	138	1.97 mi	3x1-795 ACSR "Arbutus"	Wood Poles	Varies	1.97 mi	0	0.00 mi	25.101 (C)5(B)	
1005838	Rim Rock-to-Great Creek TL Add	Kerr County	New 138 kV transmission line, single circuit between the existing Rim Rock Substation and the proposed Great Creek Substation and double circuit between the proposed Great Creek Substation and the existing Harper Road to Ingram transmission line.	7/13/09	12/18/09	1/9/10	\$11,740,000 T-line \$5,578,000 Substation	\$13,087,534 T-line \$4,843,466 Substation		100%	0	138	9.00 mi	3x1 & 6x1-336 ACSR "Lunar"	Single Pole & Lattice Tower	0	0.00 mi	Varies, 60-130	9.00 mi	33844	Filed at the PUC on 8/20/09. Utility project # 1008625 for the portion of this project Harper Road to Ingram transmission line.
1005847	Medina Lake-to-CPS Anderson TL Add T-460	Brewster, Medina, Comal	New 138 kV transmission line from Medina Lake Substation through proposed Mico Substation to CPS Energy Tie	6/22/09	1/18/10	1/21/10		\$18,727,000		100%	0	138	9.00 mi	3x1-795 ACSR "Drake"	Single Pole & Lattice Tower	0	0.00 mi	Varies, 60, 80-170	9.00 mi	39594	CCN filed 8/20/08 New name - Medina Lake-to-CPS Capitan TL Add
1006651	Zorn-Lulling T165 Add	Guadalupe County	At the request of a governmental body, modify an existing transmission line T165 to State Highway 130	1/11/10	1/22/10	1/28/10	\$640,000	\$227,742	-58%	100%	138	138	0.50 mi	3x1-795 ACSR "Drake"	Steel Pole	Varies	0.50 mi	0	0.00 mi	25.101 (C)5(B) 25.101 (C)5(C)	
1010744	P1 Lacoste-Friend Rock T438 Add	Crocket, Pecos, and Terrell Counties	Transmission line overhaul, replace structure arms and add anti-galloping devices.	2/9/10	5/15/10	5/16/10	\$531,600			100%	138	138	43.44 mi	3x2-795 ACSR "Drake"	Concrete Pole	80'-100'	43.44 mi	0	0.00 mi	25.101 (C)5(B)	
1010117	Reservoir-Lockhart T519 Add	Calwell, Hays, Comal, Guadalupe	At the request of a governmental body, modify an existing transmission line T519 to State Highway 130	1/25/10	2/26/10	2/26/10	\$820,000			100%	69	69	1.25 mi	3x1-795 ACSR "Drake"	Steel H	Center line	1.25 mi	0	0.00 mi	25.101 (C)5(B) 25.101 (C)5(C)	
1010281	Santa Anna-Brownwood TL Upgrade	Coleman County	Modify an existing transmission line T482 to accommodate substation construction at the new AEP TNC Fire Rock substation	12/6/09	3/1/10	1/26/10	\$605,000			100%	138	138	0.50 mi	3x1-795 ACSR "Drake"	Steel Pole	On Substation property	0.50 mi	0	0.00 mi	25.101 (C)5(A) 25.101 (C)5(B)	
1010749	W Yates Switch-Mesa Vw Sw T448 Add	Pecos	Transmission line overhaul, replace structure arms and add anti-galloping devices.	3/1/2010	5/20/10	5/20/10	\$118,570			100%	138	138	9.77 mi	3x2-795 ACSR "Drake"	Concrete Pole	Varies, Centerline	9.77 mi	0	0.00 mi	25.101 (C)5(B)	
1010228	Winchester-Fayetteville T185 Add	Fayette	Transmission line overhaul, replace poles, cross arms, and x-braces, add anti-galloping devices.	1/2/2009	3/18/10	3/18/10	\$334,113			100%	138	138	18.76 mi	3x1-795 ACSR "Drake"	Wood H	100'	18.75 mi	0	0.00 mi	25.101 (C)5(B)	
1010750	Rio Pecos-Mesa Vw Switch T449 Add	Crocket and Pecos	Transmission line overhaul, add anti-galloping devices.	3/5/2010	5/18/10	5/25/10	\$371,550			100%	138	138	27.31 mi	3x2-795 ACSR "Drake"	Concrete Pole	Varies, 50' and Centerline	27.31 mi	0	0.00 mi	25.101 (C)5(B)	

RECEIVED
10 JUN 15 PM 4:35
TRANSMISSIONS CLERK

114

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Reqs. Enclosed (If Applicable)	Initial Estimated Project Cost (For Construction Only)	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage	Upgraded Voltage	Circuit Length (Miles)	Conductor Type, Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Pole Section or PUC Control Number	Comments
1010199	Fort Mason Pilsburg T1 Upgrade	Mason and Llano	Rebuild and reconductor an existing 69KV transmission line between Pilsburg and Fort Mason substations to upgrade to 138KV	7/12/10	9/8/11		\$11,917,212		*			69	138	34.09 mi	3x1-75s ACSR "Drake"	Steel Pole	Varies, 50' to 100'	34.09 mi	0	0.00 mi	25-101 (C)(S)(B)	
1011038	San Marcos-Camp Gary-Reddville T220 Add	Hays, Calliswell	Transmission line overhaul, replace poles, cross arms, and v-braces, and anti-galloping devices.	8/16/10	9/17/10		\$246,000					69	69	5.23 mi	3x1-40 ACSR "Penguin"	Wood H-Frames	100' for approx. 5 mi. and Undefined for approx. 2.75	5.23 mi	0	0.00 mi	25-101 (C)(S)(B)	

AFFIDAVIT OF NOTICE

STATE OF TEXAS

§
§
§

BEFORE ME, the undersigned authority, on this day personally appeared Kelly Wells, and being by me duly sworn, upon oath declared that the statements and capacity acted in are true and correct.

"My name is Kelly Wells. I am an employee of the Lower Colorado River Authority (LCRA). I am over twenty-one years of age and I am competent to make this Affidavit. I have personal knowledge of the facts contained herein and they are true and correct.

In accordance with P.U.C. Proc. Rule 25.83, on June 15, 2010, LCRA Transmission Services Corporation completed a search and mailed notice to:


- (a) owners of land crossed by the existing transmission facility to be modified T-220 San Marcos to Reedville, 69 kilovolt transmission line.

In accordance with P.U.C. Proc. Rule 25.83, on June 15, 2010, LCRA Transmission Services Corporation mailed by first class mail:

- (b) notice to Bluebonnet Electric Cooperative whose certificated service area is crossed by the T-220, 69 kilovolt transmission line.
- (c) notice to City of San Marcos Electric Utility whose certified service area is crossed by the T-220, 69 kilovolt transmission line.

The search for the names of the landowners whose property is crossed by the modified electric transmission facility as described in (a), above, were ascertained by reference maps, and current tax rolls in Hays and Caldwell counties. The certificated utilities described in (b) and (c) above, were ascertained by reference to Public Utility Commission's Certified Electric Service Area Boundary Maps and other available maps.

SIGNED on this the 15th day of June, 2010.


AFFIANT: Kelly Wells

SWORN TO AND SUBSCRIBED BEFORE ME this the 15 day of June, 2010.


Notary Public in and for the
State of Texas

