



Control Number: 37857



Item Number: 131

Addendum StartPage: 0

SPS
Transmission Construction Progress Report
for
July 2010

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated for Actual Start Date	Finish Date (Construction Complete)	Date Entered (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Binding	Structure Type(s)	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
10941000	Dallam County Substation to Sherman County Substation	Dallam County & Sherman County	Construct approximately 41 miles of 115 KV transmission line from Dallam County Substation to Sherman County Substation	01/01/10			11,046,255				30%	115	115	41	397.5 kcmil, ACSR 267 stranded code name BIS	Single-pole & double-pole self-supporting steel	NA	70	37 to 47	37104	
11026080	Wheeler Substation to Howard Substation	Wheeler County Texas	Construct approximately 7 miles of 115 KV transmission line from Wheeler Substation to Howard Substation	12/01/09			13,720,014				90%	115	115	7	397.5 kcmil, ACSR 267 stranded code name BIS	Single-pole & double-pole self-supporting steel	NA	60	7	37260	
11113902	CFMWA #23 Project	Roberts County Texas	Construct approximately 12 miles of 115 KV transmission line (operated at 69 KV) from a tap near Adobe Creek substation to the new CFMWA #23 water pump station substation	01/01/10			5,494,410				98%	69	69	12	397.5 kcmil, ACSR 267 stranded code name BIS	Single-pole self-supporting steel structures	NA	70	12	37523	
10940787	Dallam County Substation to Channing Substation to Northwest Amarillo Substation	Dallam County, Fannin County, Potter County	Construct approximately 78 miles of new 230 KV transmission line (initially operated at 115 KV) from Dallam County Substation to Channing Substation to Northwest Amarillo Substation	09/06/10			44,993,860				20%	115	115	78	795 kcmil, ACSR 267 stranded code name Drake	Two-pole steel H-frame & single-pole steel structures	NA	70 & 90 depending on the type of structures	Approximately 80 miles	37771	
11040221	Hickstead Substation to Moore County Substation	Hansford County, Sherman County, Moore County	Construct approximately 55-63 miles of new 230 KV transmission line from Moore County Substation to Hickstead Substation	06/01/10			28,79,102					230	230	60	795 kcmil, ACSR 267 stranded code name Drake	Two-pole steel H-frame & single-pole steel structures	NA	90	Approximately 60 miles	38263	

RECEIVED
JUL 15 PM 1:58
FILED CLERK