


Control Number: 37857



Item Number: 174

Addendum StartPage: 0

EL PASO ELECTRIC CO.
MONTHLY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2010

Public Utility Commission of Texas
Project No. 37857

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Emergized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TL102	Santa Teresa - Montoya 115 kV Line	El Paso, El Paso	Construct approximately 7.19 miles of 115kV transmission line on single pole structures to complete an electrical loop between Santa Teresa Substation (Dona Ana County, NM.) and Montoya Substation (El Paso County, TX). The project is intended to improve service reliability and provide for future electrical load growth in the project area.	01/02/11			\$5,335,988 T-Line, \$588,230 Substation						115	7.19	954 ACSR, single conductor, single circuit	95' galvanized steel monopole structures	Street ROW - Franchise	2.29	25, 50, 100	2.29, 4.76, 0.14	26670	Row acquisition continues
TL107	Dyer - Austin - 6400 Line 69 kV Rebuild	El Paso, El Paso	EPE will reconstruct and relocate approximately one mile of the existing Dyer - Austin 69 kV line. The line will be relocated to the existing 19400 Dyer-Austin 115 kV line which will be re-structured to accommodate the two circuits. Conductor on the existing 115 kV line will remain the same. 336 MCM ACSR conductor on the 69 kV line will be replaced with 954 MCM ACSR. The 69 kV line is being re-routed to minimize corners, guy poles and anchors in residential lots. The new route will also reduce interference with trees and improve reliability. System Planning has indicated the 69 kV line from Dyer - Austin will have to be reconducted by 2010 due to overloading. This project will complete approximately one-half of the required reconductor.	06/01/08			1,057,000	513,728			60%	69		1	954 ACSR, single conductor, single circuit	one 105' steel H-Frame structure for freeway crossing, remaining structures are steel monopole double circuit tangents and self-supporting corner and dead-end structures	50	1	n/a	n/a	25 101(c)(5)(B) 25 101(c)(5)(C) ENGINEERING CLERK	Engineers re-designing structure adjacent to TxDOT ROW
TL113	Lane - Mann (6300 Line) Structure Replacement	El Paso, El Paso	EPE will replace 32 wood monopole structures along a 2.8 mile segment of line from Lane to Mann Substation. The structures are located along the access road (Gateway West) that parallels Interstate 10. Over the years a number of structures have been replaced due to age and/or damage. This project will replace all remaining wood structures with steel. At least one if not two distribution circuits are attached to structures along this route. The new structures will accommodate existing distribution facilities.	09/07/10			266,000					69			556 ACSR, single conductor, single circuit, center phase opposite, supported on devil arms and suspension insulators	65' galvanized steel monopole structures (74.5' AGL) configured for single circuit transmission with distribution underbuild (one and/or two circuits)	50	2.8	n/a	n/a	25 101(c)(5)(B)	Project has lower priority than several others. Work will be accomplished in smaller segments throughout the fall.
TL125	SFP - Proposed 115 kV Transmission Line	El Paso, El Paso	EPE will be rebuilding the existing Newman - Vista Line from Newman Power Plant east to the Pipeline Tap. Existing structures will be replaced with monopole structures capable of carrying the two circuits.	10/05/09	02/13/10		\$3,850,997	2,128,400			100%	115		5.7	556 ACSR, single conductor, double circuit	65' to 75' galvanized steel structures. Some will be H-Frame replacements, new construction will be monopole structures double circuit capable	100	5.7			25 101(c)(5)(B)	Line will be energized upon completion of Pipeline Tap - Picante segment.
TL127	Nedley to Farmer Structure Replacement	Sierra Blanca, Hudspeth, Van Horn, Culberson	EPE will replace existing wood monopole structures with steel monopole structures in this approximate 30 miles of 69kV transmission line. Schedule is to replace approximately 10 miles of structures per year for the next 3 years. EPE will utilize the existing centerline. Span lengths may be adjusted according to terrain features.	04/21/08			\$3,000,000				33%	69		30	4/0 ACSR single conductor	60 & 65' wood monopoles being replaced with 75' galvanized steel monopole structures	varies	30			25 101(c)(5)(B)	First phase of three completed. Second phase deferred 1 year.

174

EL PASO ELECTRIC CO.
MONTHLY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2010

Public Utility Commission of Texas
Project No. 37857

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TL125, TL132	Pipeline Tap - Picanete - Global Reach 115 kV lines	El Paso (El Bliss), El Paso	EPE proposes to construct approximately 13.2 miles of new 115 kV transmission line to connect Pipeline, Global Reach, Biggs and Picanete substations. EPE will construct the lines within an existing 115 kV easement granted in 1969. The new line will be constructed on steel H-frame structures utilizing 954 MCM ACSR conductor. Structure design was dictated by spans lengths and height restrictions due to the proximity of Military and Civilian Airports in the proximity	04/13/10			\$4,357,000 T-Line \$7,899,104 Substation				40%		115	13.2	954MCM ACSR, single conductor, single circuit	80' steel H-frame structures (70' out of the ground)	100	13.2	n/a	n/a	37773	Line construction between Pipeline and Picanete nearly complete. Segment between Picanete - Biggs - Global Reach pending FAA clearance
TL133	Ascarate - Copper 16500 Line Rebuild & Reconductor	El Paso, El Paso	EPE will rebuild and reconductor 1.35 miles of 115kV single circuit transmission. The line will be rebuilt in place and require no additional land rights. Existing wood structures will be replaced with steel monopoles. This will enable distribution to utilize the line as a primary feeder. ACSR conductor will be replaced with ACSR to increase capacity on the line. The project is being conducted to increase capacity and prevent overload during certain contingency conditions	05/03/10			\$529,300				40%	115	n/a		556 MCM ACSR will replace 556 MCM ACSR	65/70' wood single pole structures will be replaced with 85' galvanized steel monopole structures	50	1.35	n/a	n/a	25 101(c)(5)(B)	Tangent structures replaced, corner structures, running angles and conductor will be replaced in the fall after peak.
TL106	Wrangler to Sparks Relocation and Rebuild	El Paso, El Paso	EPE will relocate a portion of the existing Wrangler to Sparks 115kV transmission line to accommodate the construction of a new interchange at Loop 375 and Interstate 10. Additionally, a portion of the line (approx. 1.96 miles) east of the proposed interchange towards Sparks substation will be rebuilt and upgraded	10/18/10			3,525,149					69 & 115kV	n/a	5.86	336 MCM ACSR on 115kV circuit will be replaced with 954 MCM ACSR. No change on 69kV circuit	65/70' wood single pole structures will be replaced with 112' galvanized steel monopole structures	varies 69kV 25' wide, 115kV on TXDOT permit	3.11	25 - 50 ft.	2.75	38513	Application filed August 11, 2010
TL123	Pendale 115kV Transmission Line	El Paso, El Paso	EPE will construct a new 115 kV transmission line to serve a new distribution substation to be constructed at the corner of Pendale and Casner St. The line will be double circuit 115 kV approximately 0.62 miles long	11/30/10			\$1,134,901 T-Line \$3,731,070 Substation						115	1.24	954MCM ACSR, single conductor, double circuit	112' galvanized steel monopole structures	Steel ROW feet	0.26	25 - 50 ft.	0.62	38551	Application filed August 25, 2010