



Control Number: 37857



Item Number: 4

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Contract Completion)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments
10963359 11028068 11028072 11028077	Musking Station to Seminole Interchange 230 kV Project	Quinn & Yukon County, Texas	Approximately 18 miles of 230 kV transmission line from Musking Station to Seminole Interchange	02/02/09	08/01/09	08/01/09	20,800,241			100%		230	18	795 kcmil, ACSR	Single-pole self supporting steel	NA	80	18	35106	SP-444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000
10941000 11028061 11028072 11028077	Dallam Substation to Sherman Substation	Dallam County, Sherman County, Texas	Construct approximately 41 miles of 115 kV transmission line from Dallam County Substation to Sherman Substation	01/01/10			11,046,255			25%		115	41	397.5 kcmil, ACSR	Single-pole & double-pole self supporting steel	NA	70	37 to 47	37104	
11028061 11028077	Wheeler Substation to Howard Substation	Wheeler County, Texas	Construct approximately 12 miles of 115 kV transmission line from Wheeler Substation to Howard Substation	12/01/09			13,720,014			35%		115	7	397.5 kcmil, ACSR	Single-pole & double-pole self supporting steel	NA	60	7	37280	
11113802 11102559 11107132	CRWMA #23 Project	Roberts County, Texas	Construct approximately 12 miles of 115 kV transmission line (operated at 69 kV) from a tap near Adobe Creek substation to the new CRWMA #23 water pump station substation	01/01/10			5,484,410			25%	69	69	12	397.5 kcmil, ACSR	Single-pole self supporting steel structures	NA	70	12	37523	
10962333 10907377 11028054 11028046	Dallam Substation to Channing Substation to Northwest Amarillo Substation	Dallam County, Potter County, Texas	Construct approximately 76 miles of new 230 kV transmission line (initially operated at 115 kV) from Dallam Substation to Channing Substation to Northwest Amarillo Substation	09/06/10			44,993,860			5%		115	78	795 kcmil, ACSR	Two-pole steel single-pole steel structures	NA	70 & 90 depending on the type of structures	Approximate Y 80 miles	37771	

REC'D
JAN 11 AM 10:11
CLERK

4