



Control Number: 37857



Item Number: 51

Addendum StartPage: 0

[illegible]

CENTRICPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
March 2018

Public Utility Commission of Texas
Project No. **37857**

Utility Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Estimated Completion)	Date of Project Approval	Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Percent Complete	Length of New Line (ft)	Length of New Line (mi)	Construction Type & Size of Building	Structure Type/Size	Existing ROW Width (ft)	Existing ROW Length (ft)	New ROW Width (ft)	New ROW Length (ft)	File Section or PUC Case Number	Comments
2006	Widener - JALCO, E.	Lubbock City, Lubbock County, Texas, Delaware	Rebuild Maintenance of 138 KV CCL 60A	03/17/18	04/27/18		\$20,000		0%	13%	NA	28.2	2-795 ACB 2-795 ACB 2-2017 ACB	Steel Tower, Steel Pole, Wood Pole, Wood Pole, Wood Pole	20-1000	28.2	NA	NA	25.00423	Transmission work was started on 5/1/2006.
8.2	Widener - PUC 138 KV Emergency Transmission	Houston, Harris	Emergency Rehabilitation of 138 KV CCL 80B	03/06/08	08/01/10		\$1,114,000		90%	13%	NA	0.82	2500 CLOP	Underground Cable	Substation	0.82	NA	NA	25.00400	
749	SMOOTH Substation	Harris	Partial Rehabilitation of 138 KV CCL 80B to avoid impending encroachment by an industrial road	01/17/16	06/01/16		\$64,000		90%	13%	NA	0.19	2-795 ACB	Concrete Pole, Steel Pole, Wood Pole, Wood Pole	66	0.89	NA	NA	25.10100007	Actual cost to be reimbursed by Mr. Layden
2010	W.A. Pugh - H.O. Chiles	Houston, Houston City, Galveston, Zapier Linn, Missouri, Fort Bend, Texas	Rebuild Maintenance of 138 KV CCL 50A	03/19/10	04/19/10		\$440,000		100%	13%	NA	31.19	2-795 ACB 2-795 ACB 1433 ACB	Concrete Pole, Steel Pole, Wood Pole, Wood Pole	20-1400	31.19	NA	NA	25.00423	Actual cost to be reimbursed by METRO
871.4	METRO Southwest Corridor	Houston, Harris	Rebuild of 138 KV CCL 87B as requested by METRO	02/09/10	04/01/10		\$44,000		100%	13%	NA	0.15	2-808 ACB	Steel Pole	Steel	0.15	NA	NA	25.10100007	
733	East Wadsworth Road	Harris	Rebuild of 89 KV CCL 42A as requested by Harris	07/29/10	08/29/10		\$44,000		90%	13%	NA	0.47	2-795 ACB	Steel Pole	Steel	0.47	NA	NA	25.10100007	
2010	Alondra Road Corridor	Houston, Harris	Rebuild of 89 KV CCL 42A as requested by Harris	07/29/10	08/29/10		\$72,000		90%	13%	NA	0.52	2-795 ACB	Steel Pole	Steel	0.52	NA	NA	25.00423	
741	Bay 26	Harris	Rebuild of 89 KV CCL 42A as requested by Harris	08/01/10	08/01/10		\$41,000		90%	13%	NA	0.2	2-795 ACB	Steel Pole	Steel	0.2	NA	NA	25.10100007	Actual cost to be reimbursed by TxDOT
732	Crystallogel	Houston, Harris	Partial Rehabilitation of 138 KV CCL 80B	04/01/10	04/01/10		\$41,000		90%	13%	NA	0.18	2-795 ACB	Wood Pole, Wood Pole	66	0.18	NA	NA	25.10100007	
737	Blue Bayou	Houston, Harris	Rebuild of 89 KV CCL 42C as requested by Harris	04/01/10	04/01/10		\$79,000		90%	13%	NA	0.3	2-795 ACB	Concrete Pole, Steel Pole, Wood Pole, Wood Pole	220-250	0.3	NA	NA	25.10100007	Harris County Road District has agreed to pay up to \$250,000 to CMAC.
741.1	Hendley - Harris	Aurora, Harris, Widener	Partial Rehabilitation of 138 KV CCL 50A to 138 KV	08/01/10	08/01/10		\$2,100,000		0%	6%	69	28.53	795 ACB	Concrete Pole, Steel Pole, Wood Pole, Wood Pole	80-200	28.53	NA	NA	25.10100007	