



Control Number: 37857



Item Number: 69

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. **37857**

SPS
Transmission Construction Progress Report
for
April 2010

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
10959359 10930322 10930316 11000417	Mustang Station to Seminole Interchange 230 KV Project	Gaines & Yoakum County, Texas	Approximately 18 miles of 230 KV transmission line from Mustang Station to Seminole Interchange	02/02/09	06/01/09	06/01/09	20,900,241		23,960,153		100%		230		18	795 kCMIL, ACSR	Single-pole self-supporting steel	NA	NA	90	18	35106	Project complete
10941000 11028061 11028096 11028097 11058285	Dallam County Substation to Sherman County Substation	Dallam County & Sherman County	Construct approximately 41 miles of 115 KV transmission line from Dallam County Substation to Sherman County Substation	01/01/10			11,046,255				30%		115		41	397.5 kCMIL, ACSR 267 standard Code Name IBIS	Single-pole & double-pole self-supporting steel	NA	NA	70	37 to 47	37104	
11029080 10941103 11028081 11028077	Wheeler Substation to Howard Substation	Wheeler County, Texas	Construct approximately 7 miles of 115 KV transmission line from Wheeler Substation to Howard Substation	12/01/09			13,720,014				50%		115		7	397.5 kCMIL, ACSR 267 standard Code Name IBIS	Single-pole & double-pole self-supporting steel	NA	NA	60	7	37260	
11113602 11116259 11140132	CRMWA #23 Project	Roberts County, Texas	Construct approximately 12 miles of 115 KV transmission line (operated at 69 KV) from a tap near Adobe Creek substation to the new CRMWA #23 water pump station Substation	01/01/10			5,494,410				60%	69	69	12	397.5 kCMIL, ACSR 267 standard Code Name IBIS	Single-pole self-supporting steel structures	NA	NA	70	12	37523		
11058283 10940797 11028504 11028046	Dallam County Substation to Channing Substation to Northwest Armatillo Substation	Dallam County, Hartley County, Potter County	Construct approximately 78 miles of new 230 KV transmission line (initially operated at 115 KV) from Dallam County Substation to Channing Substation to Northwest Armatillo Substation	09/06/10			44,993,860				10%	115		78	795 kCMIL, ACSR 267 standard code name Drake	Two-pole steel frame & single-pole steel structures	NA	NA	70 & 90 depending on the type of steel structures	Approximate y 80 miles	37775		

RECEIVED
10 APR 14 PM 1:50
PUBLIC UTILITY COMMISSION
FILING CLERK