

Control Number: 38987



Item Number: 112

Addendum StartPage: 0

Public Utility Commission of Texas Project No. <u>38987</u>

LCRA TSC UNSMISSION CONSTRUCTION PROGRESS REPORT tor Juna 2011

Project Name	Location (City/County)	Descripter	Estimated (or Actual) Start Date	Finish Date Construction Completed	Date Date Energized (If Annientin)	Project Cost Froject Cost (For CCN	Final Estimated	Final Actual	Percent	Editing	Uppraded or New	Clean	Conductor Type & Size		Editing ROW WIGh	Edeting ROW Length	New ROW Le	Verv ROW Length Ruh Sed	Ruh Sedian or PVC	
Clear Spring/Zom-to-Hurto TL Add	Guaddage, Caldwell, Travis, Hige, Williamuon. Cities of Hartha. Filliagnerike. Austin, Mustang Ridge, Neodennead, Lockhart, Kisrendee	New 345 kV double-chool tenenision Inn, Ches SpingsZon to Oliveurd Creek to Maio	5/10/10		47				100%			170.00 mi	a purner Summere	Serviciale (1996) Lattice Towers & Other	6 6				ret Number Connectifs Segra Filed at the PUC on 302b07 Fileal Order Received 1051008	ents 7 Final Onder Received 06.
N.McCamey-Rio Pecos TL. Upg (7484)	Crane	Modity an existing transmission and Table to accommodate substation construction at the a	01/91/2	01/01/11	01/01/11		\$ 058'598\$	8174,427 -71	-75% 100%	5	135	0.11 m	342-796 ACSR "Drake"	Steat Pole	8	0.11 mi	8	D CO MI 25: 101 (C)(S)(A).	C)(S)(A).	
Sim Gideon-Lookinari T153 Add	Caldwell and Bastrop	Transmission line overhaul, replace poles, cross arms, and workers, add and operopy $_{\rm T}$	7/13/10	2/25/11	225/11		\$1,257,000		100X	12	8	34.54 ml 2b	3x1-795 ACSR 'Drake'	Wood H-Frames and Shed	Varies, 65' to 200'	34.54 mi	+		25.101 (C)(5)(8) 25.101 (C)(5)(8)	
Reedville-Lockhart (T5 19)	Caldwell		104/2010	5/13/2011	11/61/5		\$1,054,678		100	8	8	11.5 m	3x1-4/0 ACSR	Wood H-Frames and Wood Police	Center ine	11.5 ml	8	0.00 mi 25.101	26.101 (C)(5)(B)	
Add (T153)	Caldwell, Bastrop	Modify an editing transmission line T153 to accommodate substallion construction at the 11/	11/17/2010	12/31/2010	12/31/2010		\$ 000'052\$	\$240,567 4%	X-001 X	ä	ž	34.54 m 32	34.54 mi 3rti-796 ACSR "Drake"	Wood H-Frames and Steel	Varies, 65' to 200'	34.54 ml	8	0.00 ml 25.101 (C)(5)(A).	CKSKAN.	
(1222) (1222)	Lee, Fayetta	Preconductor, replace shuchures and x-braces.	0102/9/11	0402/12/21	12/21/2010		\$750,000		No.	ş	138	10.51 3x	3x1-796 ACSR "Drake"	Wood H-Frames	2	10.61		+-	25.101 (C)5/(B)	
Lockhart-Luting (T184)	Caldwee	Transmission the overhaut, replace poket, cross arms, and x-braces, add anti-galicping 20 devices.	1102/12/2	4/22/2011	1102/2011	-	\$982.213		ş	8	18	16.87	341-796 ACSR Drakar	Vood H-Frames and Steel	varies 85' - 100' and	im 78.81	+	+	25 (D1 (CUSHR)	
FM 237 Yorktown (TS41/TS77)	Dewne	Modify an existing transmission line to accommodate substation construction at the new 20 FM 237 Yorktown in the Custo to Kennedy 69 kV transmission time (754) (377)	1102/12/2	1102/108	1102/126		015'058\$		ş	8	8	0.25 mil 25	3rt-10 ACSA 'Rawn'	Wood, Steel, and	Centerine	1	╉	+	CXEXA),	
Kenedy Switch-Cuero Hydro T541 Add	DeWH, Karnes		1102/120	6/30/2011			56,665,642		ŝ	8	8		3x1-1/0 ACSR Planen	Concrete Poles Wood Poles, Steel Poles, and Wood H.E.		1.26 mi	+	+-	Cyster) Clister	
Gonzales to Currio T226	Gonzales		4/26/2011	1102/129	1102/12/5		\$526,000		\$001	13	136	0.24 mi 3x	3x1-795 ACSR "Drake"	Siles Poles	38	10.00	-	25.101 (C)(S)(A).	DIGKA).	
Hamilton Fload to Uvattle T454	Val Verde	<u> </u>	3/10/2011	1102/52/5	3/25/2011		\$318.000	-	8	136	ŝ		3K1-785 ACSSIAW	Sheet Points	1	imed	+	25.101 (CK5/8)	CX5X(B) 3(5)(F).	
Well Lune-Bluebonnel T141 Add (T141/576)	Bastrop	struction at the new ansmission line dutor shield wite.	11/1/1	5/16/11	11/21/5		\$650,000		100%	136	5	255 ml 3x	3x1-795 ACSR "Drawe"	Wood H-Frames, Stecl Points	ŝ	255 m	+-	1-	2(5)(8) 2(8)(A). 2)(6)(8)	
Mendoza to Wolf Lane - T397	Travis	Modify existing TS97 Mendata lo Worl Law internation line to accommodate autostation 8/3 construction at the new Ency Substation	1102/05/8	1102/02/6			\$210,000		ĕ	8j	3	0.2 M	3x1-795 ACSR "Drake"	Wood H-Frames, Stael Poles, Steel Lattica, Steel H-Frames	Varies 75-100' and Centerline	2 N		0 25.101 (CX5)(A), 25.101 (CX5)(B)	X(5)(A), (5)(5)(B)	
Gittatocock-Andice T413 Add	Willetmson	Al the the request of a governmental tody, modify an existing transmission line, T413, for State Highmay 1986.	8/1/1 1	8/15/11						1	Ţ		STER	STEEL AND CONCRETE			┢	25.101 (C)(5)(B).	3(5)(8).	

ELLIPS CLEAR OF

Page 1 of 1

Christian Powell St. Pargatetory Case Manager St. Pargatetory Case Manager (512) 389-4454 christian, zoweid Bitza, org

/

LCRATSC0611.45 Revised: 01/01/2010 211

AFFIDAVIT OF NOTICE

STATE OF TEXAS §

BEFORE ME, the undersigned authority, on this day personally appeared Joe Jimenez, and being by me duly sworn, upon oath declared that the statements and capacity acted in are true and correct.

"My name is Joe Jimenez. I am an employee of the Lower Colorado River Authority (LCRA). I am over twenty-one years of age and I am competent to make this Affidavit. I have personal knowledge of the facts contained herein and they are true and correct.

In accordance with P.U.C. Proc. Rule 25.83, on June 15, 2011, LCRA Transmission Services Corporation completed a search and mailed notice to:

(a) owners of land crossed by the existing transmission line facility to be relocated T-413 Andice to Glascock, 138 kilovolt transmission line.

In accordance with P.U.C. Proc. Rule 25.83, on June 15, 2011, LCRA Transmission Services Corporation mailed by first class mail:

(b) notice to Pedernales Electric Cooperative whose certificated service area is crossed by the T-413 Andice to Glascock, 138 kilovolt transmission line.

The search for the names of the landowners whose property is crossed by the modified electric transmission facility as described in (a), above, were ascertained by reference maps, and current tax rolls in Williamson County. The certificated utility described in (b) above, were ascertained by reference to Public Utility Commission's Certified Electric Service Area Boundary Maps and other available maps.

SIGNED on this the 15th day of June, 2011.

Joe Jimenez

SWORN TO AND SUBSCRIBED BEFORE ME this the /

ζ.

44

day of June, 2011.

RHONDA KIM KOVAR otary Public, State of Texas My Commission Expires July 22, 2014

Notary Public in and for the State of Texas