



Control Number: 38987



Item Number: 155

Addendum StartPage: 0

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2011

Public Utility Commission of Texas
Project No. **38987**

Utility Number	Project Name PUC-Mileage-Count	Location (City/County)	Description	Estimated Start Date	Final Date (Construction Complete)	Date Completed (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgrade or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Pole Section or PUC Control Number	Comments
602	Hodley - Poles	Houston, Harris	138 kV Bundling of Chs. 90B and 90D	11/20/10	06/01/11		N/A	\$33,421,000			63%	138	N/A	2.35	3500 CU	Underground Cable	N/A	2.35	N/A	N/A	25.101(e)(9)(3)	Construction complete. Last time to report.
741.1		Austin, Harris, Waller	Partial Rebuild and Upgrade of 69 kV Chs. 59A to 138 kV	08/24/10	07/27/11		N/A	\$4,412,000	\$4,389,489	1%	100%	69	138	25.53	705 ACSS	Concrete H-Frame, Steel Towers, Steel Poles, Wood H-Frame, Steel Towers, Wood H-Frame	80-200	28.53	N/A	N/A	25.101(e)(9)(6)	Construction complete. Last time to report.
2010.2	West Columbia - TEXELF	Brazoria, Matagorda, Wharton	Routine Maintenance of 138 kV Chs. 04F	08/20/10	08/09/11		N/A	\$282,000	\$460,417	60%	100%	138	N/A	27.5	705 AAC	Concrete Poles, Steel Towers, Wood H-Frame	80-360	27.5	N/A	N/A	25.53(e)(3)	Construction complete. Last time to report.
370	Adickes-Spruore	Houston, Harris	Reconductor of 138 kV Chs. 06E	09/07/10	08/04/11		N/A	\$1,021,000	\$1,030,340	1%	100%	138	N/A	2.13	2-495.6 ACSS	Steel Towers	150-540	2.13	N/A	N/A	25.101(e)(9)(8)	Construction complete. Last time to report.
708	Zarath Substation	Harris	345 kV service to Zarath Substation within one mile of Chs. 98D, 98D and 71C	09/13/10	09/01/11		N/A	\$8,185,000			98%	345	N/A	0.82	2-795 ACSS	Steel Towers	225-527	0.25	N/A	N/A	25.101(e)(9)(4)	Construction complete. Last time to report.
728	West Galloway (P.H. Robinson-Lamarque Corner)	La Marque, League City, Santa Fe, Galveston	Partial Rebuild and Partial Rebuild of 138 kV Chs. 02B	09/18/10	09/01/11		N/A	\$1,845,000			95%	138	N/A	24.08	2-997 ACSS, 705 AAC, 2000 AAC	Concrete Poles, Steel Towers, Steel Poles	70-500	24.08	N/A	N/A	25.101(e)(9)(8)	Construction complete. Last time to report.
787	Genoa Red Bluff	Pasadena, Harris	Alteration of 138 kV Chs. 06C, 04E, and 05F as requested by Harris County for roadway construction	11/09/10	09/24/11		N/A	\$151,000			99%	138	N/A	0.48	2-997 ACSS, 2-997 AAC	Concrete Poles, Steel Towers, Wood H-Frame	210	0.21	N/A	N/A	25.101(e)(9)(4)	Harris County has agreed to pay up to \$271,282 to CAC. Construction complete. Transmission service was restored on 08/16. Construction complete. Last time to report.
8.3	345 kV Emergency Restoration	Houston, Harris	Repair of 345 kV Chs. 07A due to tanker truck explosion	09/09/10	09/27/11		N/A	\$260,000	\$270,357	4%	100%	345	N/A	1.07	3-558.6 ACSS	Steel Towers	150	1.07	N/A	N/A	25.83(e)	Construction complete. Last time to report.
730	138 kV Zarath Project	Harris	Construct a new double-circuit 138 kV Transmission line	09/02/11	06/01/13		Transmission \$9,091,000 Substation \$10,916,000	\$8,514,000			50%	N/A	138	N/A	0.88	2-495.6 ACSS	Steel Towers	180-255	4.88	0-90	35307	CCH filed 08/18/10. Final Order signed 9/27/10.
758	Meacham-Ochs	Brazoria	Partial Rebuild, Partial Bundling, and Partial Rebuild of 345 kV Chs. 06E	10/19/10	09/01/11		N/A	\$2,229,000			98%	245	N/A	3.17	2-997 ACSS, 2-495.6 AAC, 2-1453.6 AAC	Steel Towers	200	3.17	N/A	N/A	25.101(e)(9)(8)	Construction complete. Last time to report.
762	Structure 800550	League City, Galveston	Modification of 138 kV and 345 kV Chs. 93B and 93A for PCS alignment	07/14/11	12/31/11		N/A	\$330,000			90%	138	N/A	0.58	2-795 ACSS	Steel Towers	225	0.28	N/A	N/A	25.83(e)(3)	Actual cost to be reimbursed by T-Mobile.
716	TEXACO Substation	Baytown, Harris	138 kV service to TEXACO Substation within one mile of Chs. 07E	01/19/11	12/31/11		N/A	\$1,054,000			95%	138	N/A	0.78	2-997.2 ACSS	Concrete Poles, Steel Towers	N/A	N/A	40	0.38	25.101(e)(9)(4)	Emergency clearing of existing tower wreckage was completed on 10/8/10.
789	Ship Channel 138 kV Emergency Restoration	Houston, Harris	Reconstruction of 138 kV Chs. 0220 and 8422 due to large accident	10/03/10	03/28/12		N/A	\$5,500,000			20%	138	N/A	1.59	2-958.6 ACSS	Steel Towers	75	0.76	N/A	N/A	25.101(e)(9)(4)	Emergency clearing of existing tower wreckage was completed on 10/8/10.
2011	Crosby-Mont Beau	Baytown, Harris, Mont Belvieu, Chambers	Routine Maintenance of 69 kV Chs. 43A	09/01/11	12/31/11		N/A	\$401,000			85%	69	N/A	18.5	2-397 ACSS, 705 AAC, 2000 AAC, 2-1453.6 AAC	Concrete Poles, Steel Towers, Steel Poles, Wood H-Frame	180	16.5	N/A	N/A	25.83(e)(3)	Actual cost to be reimbursed by Houston Fort CM.
763	CROSBAY Substation	Harris	138 kV service to CROSBAY Substation within one mile of Chs. 88D	03/03/11	10/01/11		N/A	\$563,000			98%	138	N/A	0.19	2-495.6 ACSS	Steel Tower	85	0.11	70-130	0.18	25.101(e)(9)(4)	Actual cost to be reimbursed by Enterprise Products Operating, LLC.
781	DUNCAN Substation	Mont Belvieu, Chambers	138 kV service to DUNCAN Substation within one mile of Chs. 88D	03/16/11	09/01/11		N/A	\$1,099,000			98%	138	N/A	0.36	2-999.9 ACSS	Steel Tower, Steel Pole	180	0.09	N/A	N/A	25.83(e)(3)	Actual cost to be reimbursed by Abilene Industries, LLC.
728.1	West Galloway (Wideman-West Galloway)	Weslaco, Harris, League City, Dickinson, Tarrant, City, La Marque, Galveston	Thermal upgrade of existing 138 kV Chs. 01B, 03D, 03E, and 03B	02/28/11	08/01/11		N/A	\$502,000			95%	138	N/A	58.47	705 AAC, 927.2 AAC, 2-997.2 AAC, 550 ACSS	Concrete Poles, Steel Towers, Wood H-Frame	100-1000	22.8	N/A	N/A	25.101(e)(9)(8)	Actual cost to be reimbursed by Sprague Development. CAC to be paid by TDCOT.
764	Yale Street	Houston, Harris	Relocation of a portion of 69 kV Chs. 31C at the request of land agencies of Abilene Industries, LLC	08/06/11	08/01/11		N/A	\$332,000			99%	69	N/A	0.1	705 AAC	Steel Poles	Street	0.1	N/A	N/A	25.101(e)(9)(0)	Actual cost to be reimbursed by Abilene Industries, LLC.
780.1	138 kV Zarath Project (Gertie Cornwell-LUG)	Harris	Partial Rebuild and Partial Rebuild of 138 kV Chs. 78A	09/13/11	12/31/11		N/A	\$2,455,000			0%	138	N/A	5.84	2-958.6 ACSS	Steel Towers	80-180	5.84	N/A	N/A	25.101(e)(9)(8)	Actual cost to be reimbursed by Abilene Industries, LLC.
768	Deer Park Reconfiguration	Deer Park, Pasadena, Harris	Reconfiguration of 138 kV Chs. 84 and 86	09/08/11	12/31/11		N/A	\$400,000			0%	138	N/A	0.35	2-958.6 ACSS	Concrete Poles, Steel Towers	150	0.35	N/A	N/A	25.83(e)(3)	Actual cost to be reimbursed by Abilene Industries, LLC.
766	South Lamar City-West Columbia (TEXELF-Reloc)	Matagorda, Wharton	Partial Rebuild, Partial Rebuild, and Partial Bundling of 138 kV Chs. 04F and 06C	09/29/11	12/31/11		N/A	\$7,126,000			0%	138	N/A	10.75	2-958.6 ACSS	Concrete Poles, Steel Towers	80-220	11.78	N/A	N/A	25.101(e)(9)(8)	Actual cost to be reimbursed by Abilene Industries, LLC.
751	Spragueville Village Parkway Relocation	Harris	Relocation of 138 kV Chs. 04F and 06C at the request of City of Spragueville	12/14/11	03/06/12		N/A	\$1,979,000			0%	945	N/A	2.24	2-1599 ACSS	Steel Towers	100	1.12	N/A	N/A	25.101(e)(9)(8)	Actual cost to be reimbursed by Spragueville Development. CAC to be paid by TDCOT.
774	145 Widening @ FM 2351	Houston, Harris	Alteration of 138 kV Chs. 06K and 07A as requested by TDCOT for landright widening	09/04/11	12/31/11		N/A	\$105,000			0%	138	N/A	0.32	705 AAC	Steel Towers	80	0.16	N/A	N/A	25.101(e)(9)(F)	Actual cost to be reimbursed by Spragueville Development. CAC to be paid by TDCOT.
768.1	South Lamar City-West Columbia (South Lamar City-TEXELF Corner)	Wharton	Partial Rebuild and Bundling of 138 kV Chs. 80C	09/01/11	07/01/12		N/A	\$2,242,000			0%	138	N/A	2.55	2-958.6 ACSS	Concrete Poles, Steel Towers, Wood H-Frame	80	2.4	80	0.15	25.101(e)(9)(8)	Actual cost to be reimbursed by Abilene Industries, LLC.
2011.1	Angeltown-FRISCON	Brazoria	Routine maintenance of 138 kV Chs. 04C	11/28/11	12/31/11		N/A	\$847,000			0%	138	N/A	15.71	705 AAC, 705 AAC	Concrete Poles, Steel Towers, Wood H-Frame, Wood Pole	55-140	15.71	N/A	N/A	25.83(e)(3)	New Project
2011.2	Angeltown-West Columbia	Baylor's Park, West Columbia, Brazoria	Routine maintenance of 138 kV Chs. 04E	11/01/11	12/31/11		N/A	\$938,000			0%	138	N/A	10.1	2-397 ACSS, 2-795 ACSS	Concrete Poles, Steel Poles, Steel Pole	80-180	18.1	N/A	N/A	25.83(e)(3)	New Project
769	BOSTCO Relocation	Harris	Relocation of a portion of 69 kV Chs. 88D at the request of land agencies of BOSTCO	11/01/11	12/31/11		N/A	\$1,462,000			0%	69	N/A	0.9	550 AAC	Concrete Poles	720-2,700	0.9	N/A	N/A	25.101(e)(9)(D)	New project. Actual cost to be reimbursed by BOSTCO.

11 AUG 15 AM 11:41
RECEIVED
PUBLIC UTILITY COMMISSION