



Control Number: 38987



Item Number: 190

Addendum StartPage: 0

**SOUTH TEXAS ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
September 2011**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type (if Applicable)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW (Feet)	New ROW Length (Miles)	Full Section or PUC Section Number	Comments
709- 2005	Deedyns to Sioux - New 138kV Line	Hidalgo	6.17 Miles 138kV Transmission Line	06/06/11	10/21/11		4,365,700				0%	138		6.17	795 ACSS	Single pole - concrete pole			50	8.00	32775	
709- 2007	Sioux to Gandy - New 138kV Line	Hidalgo	4.5 Miles 138kV Transmission Line	01/25/10	02/28/11		3,443,800				100%	138		4.50	795 ACSS	Single pole - concrete pole			50	6.00	32775	Waiting on Closeout Costs
709- 2011	Meer - Pharr - Alberta Road 138kV Line Upgrade	Hidalgo	3.75 Miles 138kV Transmission Line	10/11/10	02/28/10		1,845,000				100%	138		3.75	795 ACSS	Single pole - concrete pole	25	3.75			25 101(c)(9)(8)	Waiting on Closeout Costs
708- 2157	Sioux Substation	Hidalgo	Build New 138kV Switch and Distribution Substation	02/01/10	07/01/10		4,500,000				100%	138		0							25 101(c)(2)	Waiting on Closeout Costs
709- 2013	Deedyns Substation	Hidalgo	Add 138kV Breakers and Upgrade 138kV Switches	02/01/10	07/01/10		250,000				100%	138		0							25 101 (c)(5)(6)	Waiting on Closeout Costs
709- 2012	Gandy Substation	Hidalgo	Add 138kV Breakers and Upgrade 138kV Switches	02/01/10	07/01/10		250,000				100%	138		0							25 101 (c)(5)(6)	Waiting on Closeout Costs
709- 2318	Alberta Switch Station	Hidalgo	Build New 138kV Switching Station	10/18/10	06/30/11		2,600,000				99%	138		0							25 101(c)(2)	
710- 2042	Alberta Switch Station- Valverde	Hidalgo	Reconductor 4.05 miles of 138kV Line	09/12/11	12/02/11		4,000,000				0%	138		0	795 ACSS	Concrete & Steel	25				25 101(c)(2)	
711- 2159	Valverde-ACP Westlake Switch	Hidalgo	Reconductor 4.4 miles of 138kV Line	02/06/12	04/20/12		4,000,000				0%	138		0	795 ACSS	Concrete & Steel	25				25 101(c)(2)	
711- 2061	Hedberg-Burns	Hidalgo	Reconductor 4 miles of 138kV Line	08/29/11	09/09/11		100,000				0%	138			559 ACSR	Wood or concrete pole	25				25 101 (c)(5)(9)	

FILING CLERK
11 SEP 19 AM 9:29

160