



Control Number: 38987



Item Number: 231

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 38987

Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	File Section or PUC Control Number	Comments
TX04590-161	Howard to Ft. Elliott 115 KV Transmission Line	City of Wheeler, Wheeler County	New 12.5 mile transmission line from existing SPS Howard Substation to serve new gas load at Greenbelt's Ft. Elliott Substation. Contains 1 phase and 3 phase underbuild	06/02/11	08/01/11 - 89 kV 06/01/12 - 115 kV	NA	\$3,561,293 T-Line, Sides \$2,730,550	\$4,336,095 T-Line, Sides \$3,357,844			95	NA	115	12.5	1 - 477 ACSR, HAWK per phase	TP-115 (Hornz line post insulators)	NA	NA	50	12.5	38943	Application Filed 12/09/2010 Approved 02/25/2011 Line is ready to energize at 69 kV, 115 kV conversion take place June 2012

GEESC1011.xls
Revised: 01/01//2011

23/