



Control Number: 38987



Item Number: 233

Addendum StartPage: 0

Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Existing Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type (Tower)	Existing Right of Way Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Pole Section or PVC Correl Number	Comments	
711-2231	West Charge West to Tilden	Line Oak & McMullen	replace existing 69kv line with double circuit 138kv & 69kv (20.65 Miles)	01/01/12	06/01/12		\$ 7,750,000.00				0%	69.00	138/69	20.65	795 ACSR	Single pole	50	20.65	100	20.65	25.101(L)615C		
711-2222	Vanhook to El Paso to Cordille	Jackson & Wharton	replace existing 69kv line with double circuit 138kv & 69kv (25 Miles)	01/01/12	06/01/12		\$ 9,690,000.00				0%	69.00	138/69	25.00	795 ACSR	Single pole	50	25.00	100	25.00	25.101(L)615C		
711-2227	Correll to El Campo	Wharton	replace existing 69kv line with double circuit 138kv & 69kv (21 Miles)	01/01/12	06/01/12		\$ 7,800,000.00				0%	69	138/69	21.00	795 ACSR	Single pole	50	21.00	100	21.00	25.101(L)615C		
709-2006	Doodys to Sioux - New 138kv Line	Hidalgo	6.17 Miles 138kv Transmission Line	02/12/12	06/30/12		\$ 4,295,000.00				0%	138		6.17	795 ACS5	Single pole - concrete pole			50	8.00	3275		
709-2007	Sioux to Gandy - New 138kv Line	Hidalgo	4.5 Miles 138kv Transmission Line	01/25/10	02/28/11	06/29/11	\$ 2,843,800.00				100%	138		4.50	795 ACS5	Single pole - concrete pole			50	6.00	3275		
709-2011	Mentel - Pharr - Alberta Road 138kv Line Upgrade	Hidalgo	3.75 Miles 138kv Transmission Line	10/11/10	05/06/11	06/09/11	\$ 1,865,000.00				100%	138		3.75	795 ACS5	Single pole - concrete pole	25	3.75			25.101(L)615C		
709-2157	Sioux Substation	Hidalgo	Build New 138kv Switch and Distribution Substation	02/20/10	07/01/10	06/30/11	\$ 4,500,000.00				100%	138		0								25.101(L)615C	
709-2013	Doodys Substation	Hidalgo	Add 138kv Breakers and Upgrade 138kv Switches	02/20/10	07/01/10		\$ 250,000.00				100%	138		0								25.101(L)615C	
709-2012	Gandy Substation	Hidalgo	Add 138kv Breakers and Upgrade 138kv Switches	02/20/10	07/01/10		\$ 250,000.00				100%	138		0								25.101(L)615C	
709-2316	Alberta Switch Station	Hidalgo	Build New 138kv Switching Station	10/19/10	06/30/11		\$ 2,800,000.00				99%	138		0								25.101(L)615C	
710-2042	Albert Switch Station- Valverde	Hidalgo	Reconductor 4.05 miles of 138kv Line	09/12/11	12/02/11		\$ 4,000,000.00				0%	138		0	795 ACS5	Concrete & Steel	25				25.101(L)615C		
711-2159	Valverde - AEP Valverde Switch	Hidalgo	Reconductor 4.4 miles of 138kv Line	02/06/12	04/02/12		\$ 4,000,000.00				39%	138		0	795 ACS5	Concrete & Steel	25				25.101(L)615C		
711-2061	Hidalgo Burns	Hidalgo	Reconductor 4 miles of 138kv Line	06/29/11	09/09/11		\$ 100,000.00				0%	138			559 ACSR	Wood or concrete pole	25				25.101(L)615C		

NOV 17 11:17 AM
ID: 35

233