


Control Number: 38987



Item Number: 234

Addendum StartPage: 0

PUC PROJECT NO. 38987

MONTHLY TRANSMISSION
CONSTRUCTION STATUS REPORT
FOR NOVEMBER 2011

§
§
§

BEFORE THE
PUBLIC UTILITY COMMISSION
OF TEXAS

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS AND
THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

THE STATE OF TEXAS §
§
COUNTY OF McLENNAN §

BEFORE ME, the undersigned authority, personally appeared DAVID E. McDANIEL,
known to me to be the person whose name is subscribed below who, upon oath depose and
stated as follows:

1. My name is DAVID E. McDANIEL. My business address is 2404 LaSalle,
Waco, Texas 76702. I am over eighteen (18) years of age and have never been convicted of a
felony. I have personal knowledge of the facts contained herein and they are true and correct.

2. I am currently employed as Manager, Transmission Project Services, Brazos
Electric Power Cooperative, Inc. ("Brazos Electric"), and I am authorized to make this Affidavit
on behalf of Brazos Electric.

3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Brazos
Electric is required to make direct mail notice by first-class mail of the filing of its report in this
proceeding to all utilities whose certificated service area is crossed by the facilities unless the
facilities are being constructed to serve a utility that is singly certificated to the area where the
facilities are to be constructed. Notice is required to all landowners whose property is crossed by
projects that do not require a CCN under 25.101(c)(5), except notice is not required to

11/20/11 9 AM 9:34
CLERK

234

landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet, of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Brazos Electric has obtained the prior written consent from all landowners whose property is crossed by the transmission facilities for Project No. 0606221 that was added to Brazos Electric's Monthly Transmission Construction Status Report for November 2011.

5. BEPC mailed, via First Class Mail, written notice of a CCN exempt transmission line project, including a description of the proposed project, to each utility whose certificated area is crossed by the facilities on November 16, 2011, as follows:

Oncor Transmission
Mr. Greg Ward
Regulatory Division – Oncor
1601 Bryan Street – Suite 23-045B
Dallas, Texas 75201-3411

CoServ Electric
Mr. Mike Dreyspring
7701 S. Stemmons
Corinth, Texas 76210-1842

County of Denton
Honorable Judge Mary Horn
110 W. Hickory St.
Denton, Texas 76201


City of Roanoke
Honorable Mayor Carl E. Gierisch, Jr.
108 S. Oak St.
Roanoke, Texas 76262

6. There are no owners of parks and recreation areas within 1,000 feet of the centerline of the proposed project.


7. There are no airports within 10,000 feet of the centerline of the proposed project.


David E. McDaniel

SUBSCRIBED AND SWORN TO BEFORE ME on this the 16th day of
November, 2011, to certify which witness my official hand and seal of office.


Notary Public, State of Texas

My commission expires: 9-01-12.



Richard Chambers
Project Regulatory Coordinator
2404 LaSalle Ave.
Waco, Texas 76702
rchambers@brazoselectric.com

**(Brazos Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(November)
(2011)**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Entered (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Completed	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
08074-3	Purdum - Emmett	Navarro	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,920,000				0%	69	138	10.56	959 ACSS - TW	Single Pole Concrete or Steel	60	10.56 Miles	60	10.56 Miles	25.101(6)(5)(B)	Affidavit to be filed at a later date
0701320	Hamilton - Pancake	Coryell, Hamilton	Rebuild 21.89 miles from Hamilton - Pancake	01/05/09	05/05/09		16,350,000	5,896,139			100%	69	138	21.89	1033 ACSS	Single Pole Concrete or Steel	60	21.89 Miles	60	21.89 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0800720	Shady Grove - West Weatherford	Parker	Rebuild 2.38 miles from Shady Grove - West Weatherford	02/01/09	07/15/09		1,795,000	1,451,527			100%	69	138	2.38	1590 ACSS	Single Pole Concrete or Steel	60	2.38 Miles	60	2.38 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0903320	Robertson - Watson Chapel	Leon, Robertson	Rebuild 21.64 miles from Robertson - Watson Chapel SW	05/01/09	10/01/09		16,230,000	7,844,177			100%	69	138	21.64	959 ACSS-TW	Single Pole Concrete or Steel	60	21.64 Miles	60	21.64 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0900410	Oney - Rice	Young	Rebuild 17.09 miles from Oney - Rice	10/01/09	01/15/10		8,545,000				96%	138	138	17.09	795 ACSS	Single Pole Concrete or Steel	100	17.09 Miles	100	17.09 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
607410	Nassau Bay - Nassau Bay Sw	Hood	Rebuild 1.2 miles of line double circuit single pole from Nassau Bay to Nassau Bay Switch	06/06/10	08/06/10		1,100,000	1,230,744			100%	69	138	1.2 miles	795 ACSS	Single Pole Concrete or Steel	60	1.2 miles	60	1.2 miles	25.101(6)(5)(B)	Affidavit attached with filing.
0500710	Oney - Lake Kemp Switch	Young, Throckmorton & Baylor	Rebuild 26.31 miles single circuit, single pole, from Oney Sub to Lake Kemp Switch	08/01/10	02/02/11		13,155,000				50%	69	138	26.31 miles	795 ACSS	Single Pole Concrete or Steel	60	26.31 miles	60	26.31 miles	25.101(6)(5)(B)	Affidavit attached with filing.
0701420	South Brock Sw - South Brock	Parker	Rebuild 3.80 miles single circuit, single pole, from South Brock Sw to South Brock	05/01/10	08/15/10		2,280,000	1,627,355			100%	69	138	3.80 miles	795 ACSS	Single Pole Concrete or Steel	60	3.80 miles	60	3.80 miles	25.101(6)(5)(B)	Affidavit attached with filing.
0701710	Grenbury - Glen Rose	Hood, Somervell	Rebuild 14.18 miles single circuit, single pole, from Grenbury to Glen Rose	06/01/10	11/01/10		7,799,000				100%	69	138	14.18 Miles	795 ACSS	Single Pole Concrete or Steel	60	14.18 Miles	60	14.18 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0401220	Reagor Springs - India	Ellis	Rebuild 16.10 miles single circuit, single pole, from Reagor Springs to India	06/15/10	11/20/10		9,350,000	4,108,003			100%	69	138	17.00 Miles	959 ACSS-TW	Single Pole Concrete or Steel	60	17.00 Miles	60	17.00 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0401610	Sexton - Barclay	Bell, Falls	Rebuild 10.18 miles single circuit, single pole, from Sexton to Barclay	05/20/10	09/30/10		4,072,000				100%	69	138	10.18 Miles	1033 ACSS	Single Pole Concrete or Steel	60	10.18 Miles	60	10.18 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0701620	Morris Shepard - Oren	Palo Pinto	Rebuild 21.00 miles single circuit, single pole, from Morris Shepard to Oren	07/01/10	12/10/10		11,550,000				100%	69	138	21.00 Miles	959 ACSS-TW	Single Pole Concrete or Steel	60	21.00 Miles	60	21.00 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
080110	Oney - South Bend Sw	Young	Rebuild 24.05 miles single circuit, single pole, from Oney to South Bend Sw	08/01/10	01/15/11		8,417,500				75%	69	138	24.05 Miles	959 ACSS-TW	Single Pole Concrete or Steel	60	24.05 Miles	60	24.5 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0901010	Reno-Aurora-Rhorne	Parker, Wise	Rebuild 5.07 miles of double circuit, single pole and 5.78 miles of single circuit, H-frame from Reno to Rhorne	03/28/11	10/25/11		6,232,500				50%	69	138	13.85 Miles	1590 ACSS	Single Pole Concrete or Steel	60	13.85 Miles	60	13.85 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
1000020	A.E.P. Aspermont - Blasett	Stonewall	Rebuild 12.0 miles of single circuit, single pole from Aspermont to Blasett	04/05/11	08/09/11		5,400,000				100%	69	138	12.0 Miles	795 ACSS	Single Pole Concrete or Steel	60	12.0 Miles	60	12.0 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
1003220	Knox - A.E.P. Knox Sw	Haskell, Knox	Rebuild 3.67 miles of single circuit, single pole from Knox - Knox Sw	04/20/11	06/07/11		1,101,000				50%	69	138	3.67 Miles	795 ACSS	Single Pole Concrete or Steel	60	3.67 Miles	60	3.67 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
9033	Waples - Hood	Hood	Rebuild 5.91 miles of single circuit, single pole from Waples - Hood	12/01/10	01/10/11		1,773,000				100%	69	138	5.91 Miles	959 ACSS	Single Pole Concrete or Steel	60	5.91 Miles	60	5.91 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
500620	Barclay - Silver City	Miami, Falls	Rebuild 16.93 miles of single circuit, single pole from Barclay - Silver City	10/10/11	01/15/12		6,772,000	6,435,391			25%	69	138	16.93 Miles	1033 ACSS	Single Pole Concrete or Steel	60	16.93 Miles	60	16.93 Miles	25.101(6)(5)(B)	Affidavit attached with filing.
0606221	Roanoke - Roanoke Sw	Denton	Rebuild 2.62 miles of double circuit, single pole from Roanoke - Roanoke Sw	01/15/12	03/15/12		1,965,000				0%	138	138	2.62 Miles	959 ACSS-TW	Single Pole Concrete or Steel	60	2.62 Miles	60	2.62 Miles	25.101(6)(5)(B)	Affidavit attached with filing.