



Control Number: 38987



Item Number: 4

Addendum StartPage: 0

SPS
Transmission Construction Progress Report
for
January 2011

Public Utility Commission of Texas
Project No. **38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Energized (Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length Miles	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
10941000	Dallam County Substation to Sherman County Substation	Dallam County & Sherman County	Construct approximately 41 miles of 115 KV transmission line from Dallam County Substation to Sherman County Substation	01/01/10			11,046,255				95%		115	41	397.5 kcmil, ACSR 267 stranded code name Drake	Single-pole & double-pole self- supporting steel	NA	NA	70	37 to 47	37104	
11028061, 11028072, 11028085	Dallam County Substation to Channing County Substation	Dallam County, Hartley County, Potter County	Construct approximately 78 miles of new 230 KV transmission line (initially operated at 115 KV) from Dallam County Substation to Channing Substation to Potter County Substation	09/06/10			44,993,980				40%		115	78	795 kcmil, ACSR 267 stranded code name Drake	Two-pole steel H frame & single- pole steel structures	NA	NA	70 & 90 feet depending on the type of structures	Approximately 80 miles	37771	
11064023, 1113422, 11227408, 11126512	Hitchland Substation to Moore County Substation	Hoodford County, Sherman County, Moore County	Construct approximately 63 miles of new 230 KV transmission line from Hitchland Substation to Hitchland Substation	08/01/10			28,179,102				25%		230	60	795 kcmil, ACSR 267 stranded code name Drake	Two-pole steel H frame & single- pole steel structures	NA	NA	90	Approximately 60 miles	36283	
11081137, 11081123, 11081130, 11081129	Hitchland Substation to Ochiltree Substation	Hartford County, Ochiltree County	Construct approximately 38-50 miles of new 230 KV transmission line from Hitchland Substation to the new Ochiltree Substation	01/01/12			21,946,263				15%		230	50	795 kcmil, ACSR 267 stranded code name Drake	Two-pole steel H frame & single- pole steel structures	NA	NA	90	Approximately 50 miles	38524	
11219218, 11219219, 11219220, 11219217	Johnson Draw 115 KV Project	Gaines County	Construct approximately five miles of double circuit 115 KV transmission line from existing SPS 115 KV transmission line to new Johnson Draw substation	01/01/12			6,565,562						115	5	795 kcmil, ACSR 267 stranded code name Drake	Single-pole double-circuit steel structures	NA	NA	70	Approximately 5 miles	38574	

RECEIVED
11 JAN 13 AM 9:26
PUBLIC UTILITY COMMISSION
FILING CLERK