




Control Number: 38987



Item Number: 4

Addendum StartPage: 0

SPS
Transmission Construction Progress Report
for
January 2011

Public Utility Commission of Texas
Project No. **38987**

Utility's Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Contract Complete)	Date Entered (Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Clear Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
110941000	Dallam County Substation to Sherman County Substation	Dallam County & Sherman County	Construct approximately 41 miles of 115 kV transmission line from Dallam County Substation to Sherman County Substation	01/01/10			11,046,255				5%	115		41	397.5 kcmil, ACSR, 267 stranded code name IBS	Single pole & double-pole self- supporting steel	NA	NA	70	37 to 47	37104	
11028066, 11028072, 11028065	Dallam County Substation to Channing Substation to Potter County Substation	Dallam County Hartley County Potter County	Construct approximately 75 miles of new 230 KV transmission line (initially operated at 115 KV) from Dallam County Substation to Channing Substation to Potter County Substation	09/06/10			44,593,860				40%	115		78	795 kcmil, ACSR, 267 stranded code name Drake	Two-pole steel H frame & single- pole steel structures	NA	NA	70 & 90 depending on the type of structures	Approximately 60 miles	37771	
11054023, 1133422, 11227408, 11120512	Hitchland Substation to Moore County Substation	Hartford County Hitchland County Moore County	Construct approximately 55 miles of new 230 KV transmission line from Hitchland Substation to Hitchland Substation	06/01/10			28,179,102				25%	230		60	795 kcmil, ACSR, 267 stranded code name Drake	Two-pole steel H frame & single- pole steel structures	NA	NA	90	Approximately 60 miles	33283	
11081137, 11081123, 11081130, 11081128	Hitchland Substation to Ochiltree Substation	Hartford County Ochiltree County	Construct approximately 36-50 miles of new 230 KV transmission line from Hitchland Substation to the new Ochiltree Substation	01/01/12			21,946,263				15%	230		50	795 kcmil, ACSR, 267 stranded code name Drake	Two-pole steel H frame & single- pole steel structures	NA	NA	90	Approximately 50 miles	38524	
111519218, 111519219, 111519217	Johnson Draw 115 KV Project	Gaines County	Construct approximately five miles of double circuit 115 KV transmission line from existing SPS 115 KV line from Johnson Draw substation	01/01/12			6,565,562					115		5	795 kcmil, ACSR, 267 stranded code name Drake	Single-pole double-circuit steel structures	NA	NA	70	Approximately 5 miles	33974	

RECEIVED
11 JAN 13 AM 9:26
PUBLIC UTILITY COMMISSION
FILING CLERK