



Control Number: 38987



Item Number: 91

Addendum StartPage: 0

Utility Project Number	Project Name	Location (City/County)	Description	Estimated Start Date	From Date Construction Commenced	Date Energized (if applicable)	Total Estimated Project Cost (\$ in Millions)	Final Estimated Project Cost (\$ in Millions)	Percent Completed	Existing Voltage	Updated or New Voltage	Cross Length (ft)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (ft)	Right-of-Way Length (ft)	New ROW Length (ft)	Final Review of PUC	Comments
100860	Clear Spring-Zen-Hule T1, A61	Guadalupe, Caldwell, Travis, Hays, Williamson, Cities of Hays, Phlegmore, Austin, Lockhart, Leander	New 245 kV double-circuit transmission line, Clear Spring/Zen to Gilliland Creek to Hule	5/10/10	2/24/11	2/28/11	\$151,500,000	\$174,500,000	100%	0	345	175.00 m	60-059 AC308 "Twin Sparrow"	Steel Pole	0	0	0	25.101 (C)B(A)A	Filed at the PUC on 3/20/07. Final Order Renewed 12/10/08.
100862	San Gilman-Lockhart T1, A61	Corpus	Modify an existing transmission line T1A to accommodate substation construction at the site. Replace poles, cross arms, and hardware. Add self-galvanizing devices.	8/19/10	1/17/10	1/17/10	\$699,810	\$699,810	100%	138	138	0.11 m	30-1796 AC308 "Twin Sparrow"	Steel Pole	190	0.11 m	0	25.101 (C)B(A)A	
101046	San Gilman-Lockhart T1, A61	Caldwell and Bexar	Transmission line overhaul, replace poles, cross arms, and hardware. Add self-galvanizing devices.	7/19/10	2/25/11	2/25/11	\$1,257,000	\$1,257,000	100%	138	138	34.64 m	30-1796 AC308 "Twin Sparrow"	Wood H-Frame and Steel Pole	Values: 85 to 200	34.64 m	0	25.101 (C)B(A)A	
101121	Needles-Lockhart (T1B) A61	Caldwell	Transmission line overhaul, replace poles, cross arms, and hardware. Add self-galvanizing devices.	10/02/10	5/13/2011		\$1,954,078	\$1,954,078	90%	69	69	11.5 m	30-140 AC308 "Twin Sparrow"	Wood H-Frame and Steel Pole	Values: 85 to 200	11.5 m	0	25.101 (C)B(A)A	
101090	San Gilman-Lockhart T1, A61	Caldwell, Bexar	Modify an existing transmission line T1B to accommodate substation construction at the site. Replace poles, cross arms, and hardware. Add self-galvanizing devices.	1/17/2010	1/21/2010	1/21/2010	\$650,000	\$650,000	100%	138	138	34.64 m	30-1796 AC308 "Twin Sparrow"	Wood H-Frame and Steel Pole	Values: 85 to 200	34.64 m	0	25.101 (C)B(A)A	
101183	G.W. (T22)	Lee, Fayette	Reconductor: replace structures and hardware.	11/02/10	1/21/2010	1/21/2010	\$750,000	\$750,000	100%	138	138	18.51	30-1796 AC308 "Twin Sparrow"	Wood H-Frame and Steel Pole	Values: 85 to 200	18.51	0	25.101 (C)B(A)A	
101123	Lockhart-Living (T1A)	Caldwell	Transmission line overhaul, replace poles, cross arms, and hardware. Add self-galvanizing devices.	2/21/2011	4/22/2011		\$882,213	\$882,213	90%	138	138	18.51	30-1796 AC308 "Twin Sparrow"	Wood H-Frame and Steel Pole	Values: 85 to 200	18.51	0	25.101 (C)B(A)A	
101052	PA 227 Yorktown (T2A/1757)	DALLAS	Modify an existing transmission line to accommodate substation construction at the site. Replace poles, cross arms, and hardware. Add self-galvanizing devices.	2/21/2011	5/10/2011	5/10/2011	\$850,310	\$850,310	100%	69	69	0.25 m	30-140 AC308 "Twin Sparrow"	Wood Pole, Steel Pole, and Wood H-Frame	Values: 85 to 200	0.25 m	0	25.101 (C)B(A)A	
101159	Needles-Lockhart T1, A61	DALLAS, KERR	Transmission line overhaul, replace poles, cross arms, and hardware.	2/21/2011	5/10/2011	5/10/2011	\$5,856,845	\$5,856,845	30%	69	69	41.26 m	30-140 AC308 "Twin Sparrow"	Wood Pole, Steel Pole, and Wood H-Frame	Values: 85 to 200	41.26 m	0	25.101 (C)B(A)A	
101160	Guadalupe to Guero T2B	Guadalupe	Modify an existing transmission line T2B to accommodate substation construction at the site. Replace poles, cross arms, and hardware. Add self-galvanizing devices.	4/25/2011	5/18/2011		\$255,000	\$255,000	0%	138	138	0.24 m	30-1796 AC308 "Twin Sparrow"	Steel Pole	85	0.24 m	0	25.101 (C)B(A)A	
101140	Hamilton Road to Uvalde	Val Verde	Alter and rebuild existing transmission line due to requirements of a governmental body to accommodate substation construction at the site. Replace poles, cross arms, and hardware. Add self-galvanizing devices.	3/10/2011	3/25/2011	3/25/2011	\$316,000	\$316,000	100%	138	138	2 m	30-1796 AC308 "Twin Sparrow"	Steel Pole	87	2 m	0	25.101 (C)B(A)A	
101045	Wolf Lake Substation	Bexar	Modify an existing transmission line to accommodate substation construction at the site. Replace poles, cross arms, and hardware. Add self-galvanizing devices.	4/1/11	5/19/11		\$860,000	\$860,000	90%	138	138	2.55 m	30-1796 AC308 "Twin Sparrow"	Wood H-Frame, Steel Pole, and Wood H-Frame	Values: 85 to 200	2.55 m	0	25.101 (C)B(A)A	
101147	1141 A61 (T141878)		Modify existing T2B structure to replace transmission line to accommodate substation construction at the new line location.	6/20/2011	6/20/2011		\$210,000	\$210,000	0%	138	138	0.2 m	30-1796 AC308 "Twin Sparrow"	Wood H-Frame, Steel Pole, and Wood H-Frame	Values: 85 to 200	0.2 m	0	25.101 (C)B(A)A	

RECEIVED  
11 MAY 16 PM 4:45  
PUBLIC UTILITY COMMISSION  
FILING CLERK

91

# AFFIDAVIT OF NOTICE

STATE OF TEXAS

§  
§  
§

BEFORE ME, the undersigned authority, on this day personally appeared Anne Manning, and being by me duly sworn, upon oath declared that the statements and capacity acted in are true and correct.


"My name is Anne Manning. I am an employee of the Lower Colorado River Authority (LCRA). I am over twenty-one years of age and I am competent to make this Affidavit. I have personal knowledge of the facts contained herein and they are true and correct.

In accordance with P.U.C. Proc. Rule 25.83, on May 13, 2011, LCRA Transmission Services Corporation completed a search and mailed notice to:


- (a) owners of land crossed by the existing transmission line facility to be modified T-397 Mendoza to Wolf Lane, 138 kilovolt transmission line.
- (b) notice to Austin Energy Utility Company whose service areas are crossed by T-397 Mendoza to Wolf Lane, 138 kilovolt transmission line.


The search for the names of the landowners whose property is crossed by the modified electric transmission facility as described in (a), above, were ascertained by reference maps, and current tax rolls in Travis County.

SIGNED on this the 13 day of May, 2011

  
AFFIANT: Anne Manning

SWORN TO AND SUBSCRIBED BEFORE ME this the 13<sup>th</sup> day of May, 2011.



  
Notary Public in and for the  
State of Texas