



Control Number: 40076



Item Number: 278

Addendum StartPage: 0

ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for DECEMBER 2012

PUBLIC UTILITY COMMISSION OF TEXAS
Project No. 40076

Utility/Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Completion)	Date Began (or Anticipated)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Permit Condition	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW (Feet)	New ROW (Feet)	Rule Section or PUC Rule Number	Comments
ETT-0701 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	11/14/2011	12/31/2012	10/20/2009	\$ 62,523,000	\$ 73,138,000		95	89	138	70.44	2.775 ACSR & OPGW	Concrete tangents and dead ends	n/a	n/a	30079	CCN Granted 7/10/10
ETT-0702 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	9/12/2009	3/1/2010	10/20/2009	\$ 928,000	\$ 12,098,000		100	138	n/a	n/a	n/a	n/a	n/a	n/a	Pursuant to Sub. Rule 25.83 (b)(3)	
ETT-0703 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	4/1/2010	5/20/2011	5/19/2011	\$ 384,648	\$ 9,067,400		99	345	138	n/a	n/a	n/a	n/a	n/a	Pursuant to Sub. Rule 25.83 (a)(3)	Phase I In service 3/12/10. Phase III scheduled to go into service 9/25/12
ETT-0704 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	11/12/2009	3/12/2010	3/12/2010	\$ 9,067,400	\$ 9,067,400		99	345	138	n/a	n/a	n/a	n/a	n/a	Pursuant to Sub. Rule 25.83 (a)(3)	
ETT-0705 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	9/2/2010	5/31/2012	05/09/12	\$ 71,840,712	\$ 71,840,712		99	89	138	81.00 mi	705 ACSR & OPGW	Concrete tangents and dead ends	centerline	n/a	Sub. Rule 25.101 (c)(5)(B)	No new easement required
ETT-0706 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	06/13/10	02/28/12	06/02/11	\$ 1,100,000	\$ 6,500,000	-15%	92	138	138	n/a	n/a	n/a	n/a	n/a	Sub. Rule 25.101 (c)(5)(B)	
ETT-0707 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	02/01/11	06/01/11	03/11/11	\$ 20,232,300	\$ 20,232,300		98	138	138	n/a	n/a	n/a	n/a	n/a	Sub. Rule 25.101 (c)(5)(B)	
ETT-0708 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	12/15/2010	3/30/2012	3/30/2012	\$ 11,130,876	\$ 11,130,876		99	89	138	12.55 mi	705 ACSR & OPGW	Concrete tangents and dead ends	centerline	n/a	Sub. Rule 25.101 (c)(5)(B)	No new easement required
ETT-0709 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	01/28/11	02/28/12	02/28/12	\$ 7,113,786	\$ 7,113,786		100	89	138	21.97	705 ACSR & OPGW	Concrete tangents and dead ends	centerline	n/a	Sub. Rule 25.101 (c)(5)(B)	No new easement required
ETT-0710 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	4/15/2011	02/01/12	10/12/11	\$ 5,569,464	\$ 5,569,464		98	n/a	345	3.30	1800 ACSR	Single Pole Steel	150	150	Sub. Rule 25.101 (c)(5)(B)	Good Cause Exception Granted in Dec 2012 39742 (Easement and Consent)
ETT-0711 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	4/12/2011	07/28/12	11/20/11	\$ 24,864,000	\$ 24,864,000		99	89	89	30.84	705 ACSR Drake	H-Frame & Single Pole Steel	centerline	30.84	Sub. Rule 25.101 (c)(5)(B)	Some ROW supplemented with consent easements with consent were executed with two impacted landowners.
ETT-0712 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	8/1/2011	6/1/2012	04/30/12	\$ 902,000	\$ 902,000		99	89	89	n/a	n/a	n/a	n/a	n/a	Pursuant to Sub. Rule 25.83 (a)(3)	No new ROW required, TNC owns Property
ETT-0713 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	8/1/2011	10/15/2011	10/13/11	\$ 1,200,000	\$ 1,200,000		99	89	89	0.65	705 ACSR Drake	Single Pole Steel	centerline	0.65	Sub. Rule 25.101 (c)(5)(B)	No new ROW required for 60 kV operation, City easement.
ETT-0714 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	10/16/2011	12/31/2011	11/13/11	\$ 652,000	\$ 652,000		99	89	89	0.23	705 ACSR Drake	H-Frame & Single Pole Steel	centerline	0.23	Sub. Rule 25.101 (c)(5)(B)	Some ROW supplemented with consent easements with consent were executed with two impacted landowners.
ETT-0715 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	9/1/2011	11/15/2011	11/15/2011	\$ 2,144,321	\$ 2,144,321		0	89	89	0.75	Bundled (2) 705 ACSR 267 strand conductor 48 conductors per phase	Steel Single Pole and Steel 3-pole	centerline	0.75	Sub. Rule 25.101 (c)(5)(B)	Delimited supplemental easements with consent were executed with two impacted landowners.
ETT-0716 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	9/25/2011	12/31/2011	12/31/2011	\$ 14,795,050	\$ 12,852,576		100	138	138	31.7	705 ACSR	H-Frame & Single Pole Steel & Braced Pole Assembly	centerline	31.70	39423	Approved on January 27, 2011
ETT-0717 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	10/24/2011	10/31/2012	06/19/12	\$ 6,055,704	\$ 6,055,704		100	138	138	n/a	n/a	n/a	n/a	n/a	39423	Approved on January 27, 2011
ETT-0718 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	05/17/11	06/30/12	07/12/12	\$ 2,074,000	\$ 2,074,000		98	138	138	1.53	705 ACSR Drake	Single Steel or Concrete Pole	n/a	1.53	30025	Approved on July 25, 2011
ETT-0719 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	08/01/12	12/31/12	12/31/12	\$ 3,391,000	\$ 3,391,000		95	89	138	n/a	n/a	n/a	n/a	n/a	33025	Approved on July 25, 2011
ETT-0720 4110695	Uvalde to CFS	Uvalde, Medina	Construct new 138kV line from Uvalde Sub to CFS Interconnection	01/20/12	12/31/12	12/31/12	\$ 366,500	\$ 366,500		99	138	138	n/a	n/a	n/a	n/a	n/a	Pursuant to Sub. Rule 25.83 (a)(3)	

2012 DEC 17 PM 3:14

278

ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for DECEMBER 2012

PUBLIC UTILITY COMMISSION of TEXAS
Project No. 40076

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Field Date (Construction Complete)	Date Emarged as Approved	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW/ Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ETT-02 35588	Blue Summit	Wilbarger	Install new 345KV station, 3 breaker ring	01/07/13	05/31/14			\$ 15,770,000			0		345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Pursuant to Sub. Rule 25.52 (a)(3)	Site Purchased