



Control Number: 41089



Item Number: 12

Addendum StartPage: 0

**SOUTH TEXAS ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT**

**Public Utility Commission of Texas
Project No. 41089**

for
January 2013

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Completion)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or P.C. Control Number	Comments
711-2231	West George West to Tilden	Live Oak & McMullen	replace existing 69kV line with double circuit 138kV & 69kV (20.65 Miles)	01/01/12	06/01/12		\$ 7,750,000.00				19%	69.00	138.00	20.65	795 ACSR	Single pole	50	20.65	100	20.65	25.101(c)(5)(C)	Construction has begun
711-2227	Vanderbilt to El Toro to Correll	Jackson & Wharton	rebuild existing 69kV line with 795ACSR(26 Miles)	01/01/12	06/01/12		\$ 9,660,000.00				30%	69.00	69.00	26.00	795 ACSR	Single pole	50	26.00	50	26.00	25.101(c)(5)(B)(i)	Construction complete on first 9 miles, starting next 2 mile section
711-2227	Correll to El Camino	Wharton	rebuild existing 69kV line with 795ACSR(21 Miles)	01/01/12	06/01/12		\$ 7,800,000.00				21%	69	69	21.00	795 ACSR	Single pole	50	21.00	50	21.00	25.101(c)(5)(B)(i)	Receiving materials
711-2227	Vanderbilt to El Toro to Rebulet	Jackson & Wharton	Install 138kV circuit on existing 69kV line (47 Miles)	01/01/12	06/01/12		\$ 2,000,000.00				0%	69.00	138.00	47.00	795 ACSR	Single pole	50	26.00	100	26.00	25.101(c)(5)(C)	Construction continues on first 9 miles
711-2267	ETP Jalon	Jackson	Double circuit 138kV line (4.5 miles)	01/03/13	03/15/13		\$ 4,855,000.00				0%	N/A	138	4.50	795 ACSR	single pole Steel	0A	0A	100	2.25	40838	
712-2036	Fishing to Choate Rebuild	Avastosa & Janna	Rebuild 69kV line to 795ACSR(30.02 miles)	07/01/13	12/31/13		\$ 11,510,000.00				0%	69	69	30.02	795 ACSR	single pole	50	30.02	50	30.02	25.101(c)(5)(B)(i)	
712-2067	Nada to LCRA Cabaño	Wharton	Rebuild 69kV line to 138kV	07/01/13	06/30/13		\$ 4,000,000.00				0%	69	138	10.00	795 ACSR	single pole	50	10.00	50	10.00	25.101(c)(5)(B)(i)	This is a joint owned line, LCRA has north most 10 miles and we own the southmost 10 miles
709-2006	Dewberry to Sioux New 138kV Line	Hidalgo	6.17 Miles 138kV Transmission Line	08/09/12	02/01/13		4,250,000				0%	138		6.17	795 ACSS	Single pole - concrete pole			50	5.00	32775	Right of way condemnation issues
711-2159	Valverde-AEP Wellaco Switch	Hidalgo	Reconductor 4.4 miles of 138kV Line	04/02/12	06/30/11		4,000,000				8%	138		0	795 ACSS	Concrete & Steel	25				25.101(c)(2)	Design stage
712-2018	Sioux Sub-AEP El Gato Tie	Hidalgo	Add 138kV Breakers and 138kV Switches	04/02/12	06/01/12		400,000					138									25.101(c)(5)(a)	

2013 JAN 16 AM 10:48

12