



Control Number: 41089



Item Number: 166

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 41089

2013 AUG 15 PM 1:15

1412:55
New Row

166

**CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for August 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Eligible (if Initial Estimated Project Cost (\$))	Final Actual Project Cost (\$)	% Variance	Existing or New Voltage (kV)	Existing or New Length (Miles)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments	
842	Cable River Substation	Fort Bend	138 kV service to Cable River Substation within one mile of C&E 809	04/15/13	12/27/13	N/A	\$218,000	N/A	85%	138	N/A	0.19	Concrete Poles	115-30 Substation Property	N/A	N/A	25-1016183(A)		
844	TANCKER Substation	Galveston Park, Harris	138 kV service to TANCKER Substation within one mile of C&E 806	05/09/13	09/30/13	N/A	\$290,000	N/A	88%	138	N/A	0.13	Concrete Poles	65	0.01	70-200 Property	0.12	25-1016183(A)	Actual cost to be paid by Kicker Morgan Energy Partners, LP
837	South Houston Conversion	Houston, Harris	Upgrade of 69 kV C&E 133 to 138 kV - 138 kV service to Hill Station within one mile of C&E 674	07/09/13	12/28/13	N/A	\$529,800	N/A	28%	69	138	4.1	Steel Towers Concrete Poles Wood Poles	60-271 Substation Property	N/A	N/A	25-1016183(B) 25-1016183(A)		
826	SH 89 Extension @ H-40 (Postmodern (Harris))	Harris	Alteration of 345 kV C&E 744 and 738 as requested by TCOOT for highway construction	09/20/13	03/30/14	N/A	\$7,341,000	N/A	29%	345	N/A	2.12	Steel Poles Steel Towers	100	1.06	N/A	N/A	25-1016183(F)	C&E to be paid by TCOOT
825.1	SH 89 Extension @ West Loop (Postmodern (Harris))	Harris	Alteration of 345 kV C&E 744 and 738 as requested by TCOOT for highway construction	09/20/13	03/30/14	N/A	\$5,840,000	N/A	10%	345	N/A	1.48	Steel Poles Steel Towers	100	0.74	N/A	N/A	25-1016183(F)	C&E to be paid by TCOOT
846	PALVINO Substation	Mont Belvieu, Chambers	138 kV service to PALVINO Substation within one mile of C&E 802 and 807	09/19/13	10/09/13	N/A	\$273,000	N/A	98%	138	N/A	0.3	Concrete Poles	N/A	N/A	70-155	0.15	25-1016183(A)	Actual cost to be paid by Enterprise Products Operating, LLC
735.5	SH 89 Extension @ Fort Bend (N.A. (Harris))	Fort Bend	Alteration of 138 kV C&E 809 as requested by Fort Bend Grand Parkway Toll Road Authority for highway construction	08/06/13	09/30/13	N/A	\$34,000	N/A	98%	138	N/A	0.09	Concrete Poles Wood H-Frames	22	0.09	N/A	N/A	25-1016183(F)	Fort Bend Grand Parkway Toll Road Authority has agreed to pay up to \$68,500 in C&E
9.4	Splinter Road Reconstruction	Harris	Alteration of 69 kV C&E 432 as requested by Harris County for road construction	07/07/13	10/31/13	N/A	\$65,400	N/A	98%	69	N/A	0.05	Wood Poles	20 Street	0.05	N/A	N/A	25-1016183(F)	
2013	West Columbia Viaduct	Chile, Freerport, Lake Jackson, Brazoria	Routine maintenance of 69 kV C&E 474	07/01/13	02/28/14	N/A	\$300,000	N/A	83%	69	N/A	24.95	Wood Poles Steel Towers	22-110 Substation Property	24.05	N/A	N/A	25-830439	
2013.1	Brennan-W.A. Parish	Houston, Galveston, Santa Fe, Thompsons, Fort Bend, Harris	Routine maintenance of 138 kV C&E 63A	10/01/13	02/21/14	N/A	\$546,000	N/A	0%	138	N/A	23.82	Wood H-Frames Concrete Poles Steel Towers	150-745 Substation Property	23.82	N/A	N/A	25-830439	
2013.2	Greens Bayou Park-Columbia Park	Galveston Park, Houston, Jacinto City, Harris	Routine maintenance of 69 kV C&E 59A	07/02/13	02/28/14	N/A	\$118,000	N/A	48%	69	N/A	13.06	Wood H-Frames Concrete Poles Steel Towers	10-584 Substation Property	13.06	N/A	N/A	25-830439	
2013.3	V.A. Parish Parish TEXAS	Stanford, Sugar Land, Thompsons, Fort Bend	Routine maintenance of 138 kV C&E 05G	09/02/13	03/31/14	N/A	\$290,000	N/A	0%	138	N/A	20.36	Steel Towers Steel Poles Wood Poles	501-745 Substation Property	20.36	N/A	N/A	25-830439	
810	Veneco S&PFS	Freerport, Brazoria	Rebuild Repetitive Building and Upgrade of 69 kV C&E 108 to 138 kV	09/02/13	03/31/14	N/A	\$2,116,000	N/A	0%	69	13800%	2.47	Concrete Poles Steel Poles	10-40 Substation Property	2.47	N/A	N/A	25-1016183(B)	
811.1	Jordan Substation	Mont Belvieu, Chambers	138 kV and 345 kV service to Jordan Substation with one mile of C&E 802 and 806	08/02/13	04/30/14	N/A	\$7,387,000	N/A	8%	138	N/A	2.32	Steel Towers Steel Towers Concrete Poles	65-34C Substation Property	0.38	3.100	0.61	25-1016183(A)	
820	SEACOC Substation	Freerport, Brazoria	138 kV service to SEACOC Substation within one mile of C&E 027. Installation on an existing transmission line of an additional 138 kV circuit and 138 kV service to UNOSTN Substation within one mile of C&E 802 and 806	09/16/13	03/31/14	N/A	\$3,445,000	N/A	0%	138	N/A	5.37	Steel Towers Steel Towers Concrete Poles	60-210 Substation Property	5.3	70-134	0.04	25-1016183(A) 25-1016183(B) 25-1016183(C)	Actual cost to be paid by Stearns Oxide Actual cost to be paid by Stearns Oxide Actual cost to be paid by Stearns Oxide
803	UNOSTN Substation	Freerport, Brazoria	138 kV and 345 kV service to UNOSTN Substation with one mile of C&E 802 and 806	08/02/13	03/31/14	N/A	\$571,000	N/A	0%	138	N/A	0.34	Steel Towers Steel Towers Concrete Poles	N/A	N/A	70-140	0.47	25-1016183(A)	Actual cost to be paid by Stearns Oxide
809	CYFAIR-449	Harris	Routine maintenance of 138 kV	10/27/13	04/30/14	N/A	\$1,830,000	N/A	0%	138	N/A	2.10	Steel Towers	85-110 Substation Property	1.05	N/A	N/A	25-830439	
849	RTY Cummins Corridor	Matagorda	378 kV and C&E 13 is used as supporting structure for RTY Transmission	11/01/13	04/30/14	N/A	\$821,000	N/A	0%	345	N/A	0.79	Steel Towers	240	0.28	N/A	N/A	25-1016183(B)	See project, 345 kV actual cost to be paid by RTY Station