



Control Number: 41089



Item Number: 182

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(August)
(2013)

Public Utility Commission of Texas
Project No. 41089

Utility's Project Number	Project Name	Location (City/County)	Estimated Actual Start Date	Estimated Actual Completion Date	Estimated Project Cost (\$)	Estimated Final Actual Project Cost (\$)	% Variance	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or P.U.C. Control Number	Comments
3058	Manning Loop	Denton	11/07/07	01/01/08	4,018,031.7 Unaudited \$4,000,000	4,108,002	-1%	138	138	17.0	959 ACSS- TV	Single Pole Concrete or Steel	NA	8.00	70	6.0	20371	CCN Filed 07/06/08
04015	Reager Springs - India	Elia	03/09/09	07/09/09	9,350,000	9,672,190	-1%	69	138	17	959 ACSS- TV	Single Pole Concrete or Steel	60	17.00	60	17.0	251016(S)B	Affidavit to be filed at a later date
08074	Sards - Reager Springs	Elia	07/01/09	03/01/10	12,280,700	6,544,522	-2%	69	138	15.46	959 ACSS- TV	Single Pole Concrete or Steel	60	15.46	60	15.46	251016(S)B	Affidavit to be filed at a later date
1002220	Reager Springs - Barry	Newark, Elia	06/01/11	01/11/12	11,285,000	6,544,522	-2%	69	138	15.02	959 ACSS- TV	Single Pole Concrete or Steel	60	15.02	60	15.02	251016(S)B	Affidavit to be filed at a later date
1002220-1	Barry - Purdon	Newark, Elia	06/01/11	01/11/12	8,970,000	3,571,076	-14%	69	138	11.96	959 ACSS- TV	Single Pole Concrete or Steel	60	11.96	60	11.96	251016(S)B	Affidavit to be filed at a later date
08074-3	Purdon - Emmett	Newark	07/01/09	03/01/10	7,920,000	10,370,761	-7%	69	138	10.56	959 ACSS- TV	Single Pole Concrete or Steel	60	10.56	60	10.56	251016(S)B	Affidavit to be filed at a later date
0500710	Olney - Lake Kemp Switch	Young Throckmorton & Baylor	08/01/10	02/02/11	13,155,000	9,614,103	-7%	69	138	26.31	795 ACSS- TV	Single Pole Concrete or Steel	60	26.31	60	26.31	251016(S)B	Affidavit to be filed at a later date
0807110	Olney - South Bend Sw	Young	08/01/10	01/15/11	8,417,500	8,014,621	-14%	69	138	24.05	959 ACSS- TV	Single Pole Concrete or Steel	60	24.05	60	24.5	251016(S)B	Affidavit to be filed at a later date
0801010	Reno-Aurora-Rhoma	Parker, Wise	03/29/11	10/25/11	6,232,500	5,631,605	-13%	69	138	13.85	1590 ACSS- TV	Single Pole Concrete or Steel	60	13.85	60	13.85	251016(S)B	Affidavit to be filed at a later date
500220	Barney - Silver City	Miami, Falls	10/10/11	12/15/12	6,172,000	6,439,391	-10%	69	138	16.93	1003 ACSS- TV	Single Pole Concrete or Steel	60	16.93	60	16.93	251016(S)B	Affidavit to be filed at a later date
0802221	Romode - Romode Sw	Denton	12/31/14	09/01/15	1,965,000	8,752,936	-7%	138	138	2.62	959 ACSS- TV	Single Pole Concrete or Steel	60	2.62	60	2.62	251016(S)B	Affidavit to be filed at a later date
08008	Moma Shaped - South Bend Switch	Palo Pinto - Young	04/12/12	01/30/13	8,000,000	9,043,804	-7%	69	138	20	959 ACSS- TV	Single Pole Concrete or Steel	60	21	60	20.00	251016(S)B	Affidavit to be filed at a later date
805110	Carbon Sw - Mountainary	Comanche - Earth	08/17/12	01/30/13	5,845,223	5,094,015	-17%	69	138	9.59	959 ACSS- TV	Single Pole Concrete or Steel	60	9.59	60	9.59	251016(S)B	Affidavit to be filed at a later date
1004610	Peteway - Ben Hur	Robertson - Limestone	08/15/12	01/15/13	13,976,892	11,565,563	-25%	69	138	23.59	959 ACSS- TV	Single Pole Concrete or Steel	60	23.59	60	23.59	251016(S)B	Affidavit to be filed at a later date
0807710	Sandy	Grimes, McClure, Waller	07/14/14	10/01/14	11,268,308	8,912,163	-25%	138	138	15	959 ACSS- TV	Single Pole Concrete or Steel	70	15	15	15	40319	Affidavit attached with filing
1100220	Spring - Ridgeport East Sw	Cooke - Wills	10/15/12	08/15/13	11,669,500	13,866,346	-100%	138	138	33.31	959 ACSS- TV	Single Pole Concrete or Steel	100	33.31	100	33.31	CCN Filed 02/25/12	Affidavit attached with filing
1001520	Bowie - Montague	Montague	12/15/12	04/15/12	5,085,000		100%	69	138	11.3	959 ACSS- TV	Single Pole Concrete or Steel	60	11.3	60	11.3	251016(S)B	Affidavit attached with filing
1004710	Seymour - Lake Kemp Sw	Baylor	07/15/15		3,450,00		0%	69	138	6.9	959 ACSS- TV	Single Pole Concrete or Steel	60	6.9	60	6.9	251016(S)B	Affidavit to be filed at a later date
1004570	Sharon - Montague	Clay, Montague	07/15/15		13,180,000		0%	69	138	26.36	959 ACSS- TV	Single Pole Concrete or Steel	60	26.36	60	26.36	251016(S)B	Affidavit to be filed at a later date
1004410	Downing - Montary	Comanche	07/15/14		7,320,000		0%	69	138	14.64	1003 ACSS- TV	Single Pole Concrete or Steel	60	14.64	60	14.64	251016(S)B	Affidavit to be filed at a later date
0802010	Perry - Midway	Falls	10/15/13		6,200,000		0%	69	138	12.4	795 ACSS- TV	Single Pole Concrete or Steel	60	12.4	60	12.40	251016(S)B	Affidavit to be filed at a later date
1204722	Hammond Express Feeder	Robertson	04/25/13		1,500,000		100%	138	138	0.6467	795 ACSS- TV	Single Pole Concrete or Steel	70	0.6467	70	0.6467	251016(S)B	Affidavit attached with filing

182

PUC PROJECT NO. 41089

MONTHLY TRANSMISSION	§	BEFORE THE
CONSTRUCTION STATUS REPORT	§	PUBLIC UTILITY COMMISSION
FOR AUGUST 2013	§	OF TEXAS

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS AND
THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

THE STATE OF TEXAS §
 §
COUNTY OF McLENNAN §

BEFORE ME, the undersigned authority, personally appeared RICHARD W.
CHAMBERS, known to me to be the person whose name is subscribed below who, upon oath
deposed and stated as follows:

1. My name is RICHARD W. CHAMBERS. My business address is 2404 LaSalle,
Waco, Texas 76702. I am over eighteen (18) years of age and have never been convicted of a
felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Project Regulatory Coordinator, Transmission Project
Services, Brazos Electric Power Cooperative, Inc. ("Brazos Electric"), and I am authorized to
make this Affidavit on behalf of Brazos Electric.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Brazos
Electric is required to make direct mail notice by first-class mail of the filing of its report "to all
utilities whose certificated service area is crossed by the facilities unless the facilities are being
constructed to serve a utility that is singly certificated to the area where the facilities are to be
constructed. Notice is required to all landowners whose property is crossed by projects that do
not require a CCN under §25.101(c)(5), except notice is not required to landowners that have

provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet, of the centerline of the proposed project.”

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(A), Brazos Electric has obtained the prior written consent from all landowners whose property is crossed by the transmission facilities for Project No. 0805020 that was added to Brazos Electric’s Monthly Transmission Construction Status Report for August 2013.

5. BEPC mailed, via First Class Mail, written notice of a CCN exempt transmission line project, including a description of the proposed project, to each utility whose certificated area is crossed by the facilities on August 21, 2013, as follows:

Oncor Transmission
Mr. Greg Ward
Regulatory Division – Oncor
1601 Bryan Street – Suite 23-045B
Dallas, Texas 75201-3411

Navasota Valley Electric Cooperative, Inc.
Mr. James Calhoun
P.O. Box 848
Franklin, Texas 77856-0848

County of Falls
Honorable Judge R. Steven Sharp
#1 Courthouse Square
125 Bridge Street
Marlin, Texas 76661

Heart of Texas Electric Cooperative, Inc.
Mr. Rick Hale
1111 S. Johnson Drive
McGregor, Texas 76657

6. There are no owners of parks and recreation areas within 1,000 feet of the centerline of the proposed project.

7. There are no airports within 10,000 feet of the centerline of the proposed project.

Richard W. Chambers

Richard W. Chambers

SUBSCRIBED AND SWORN TO BEFORE ME on this the 20th day of
AUGUST, 2013, to certify which witness my official hand and seal of office.

Don McKelvain
Notary Public, State of Texas

My commission expires: 9-01-2016

