




Control Number: 41089



Item Number: 2

Addendum StartPage: 0

TMMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2013

Public Utility Commission of Texas
Project No. 41089

2

2013 JAN -8 PM 1:07

PUBLIC UTILITY CLEAN

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE08312	Upgrade Highlands to West 138KV Line	Lewisville, Denton	TMMP will completely rebuild the 138KV transmission line from West Substation to Highlands Switching Station.	07/20/12	10/31/12	10/20/12	2,000,000	2,000,000		100%	100%	138	138	1.75	795ACSS/OPG W	Galvanized Steel	100	1.75	N/A	N/A	25.101(6)(9)(B)	Work is complete, final cost pending.
STED7412	Upgrade Friendswood to Hastings 138KV Line	Friendswood, Brazoria/Galveston Counties	TMMP will completely rebuild the 138KV transmission line from Friendswood Substation to Hastings switching station.	01/04/13	03/15/13		7,600,000			0%		138	138	7.3	795ACSS/OPG W	Galvanized Steel	120/80	7.3	N/A	N/A	25.101(6)(9)(B)	