

Control Number: 41089



Item Number: 30

Addendum StartPage: 0

Public Utility Commission of Texas Project No. 41089

ONCOR ELECTRIC DELIVERY MONTHLY CONSTRUCTION PROGRESS REPORT for February - 2013

Utility Project Number	Project Name	Location	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Initial Estimated Project Cost	Final Actual Project Cost	Variance %	Percent Complete	Existing Voltage (KV)	Uninterrupted Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size	Structure Type	Existing ROW Width (Feet)	New ROW Width (Feet)	ROW Length (Feet)	Row Section or PUC Control	Comments	
1	10782207 SEBHW	City of North Richland Hills, Texas	Relocate one (1) steel pole tangent and one (1) steel pole small angle structure 20' and 25'.	9/1/2013	12/20/2013	217,562	135,961		0	138	138	0.55	338 kcmil ACSSW	Steel Pole	Compliance	0.28	na	na	25.10(10) (9'9")	Structure Relocation at the Request of City of North Richland Hills and is not reimbursable
2	10781133 SEBHW	City of Fort Worth, Texas	Remove and Relocate Structure 71	11/6/2012	12/22/2012	137,061	164,149		100	138	138	0.39	195.9 kcmil ACSSW	Steel Structure	75	0.20	na	na	25.10(10) (9'9")	Structure Relocation at the Request of the City of Fort Worth, L.P. and a 100% reimbursement by City of Fort Worth, L.P.
3	08782609 SAEH	Eastland County, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	11/21/2011	6/25/2012	8,876,452	16,423,946		100	138	138	19.20	559.8 kcmil ACSSW	Steel Pole	75	19.20	na	na	25.10(10) (9'9")	The reason for the relocation is the construction access, clearing, vegetation, and land owner consideration costs exceeded the steel pole cost report submitted. Final Actual Cost reported north.
4	10783235 MK	City of Dallas, Texas	The project consists of relocating 2 single steel wood poles on the 138 kV line to provide structure clearance.	9/1/2012	9/1/2012	120,000	119,909		100	89	89	0.17	608 kcmil ACSSW	Wood Pole	Compliance	0.17	na	na	25.10(10) (9'9")	
5	08782615 SEBHW	City of Fort Worth, Texas	Relocate from Handley Switch to Heart Sub and Switch Replacement or Substation Structure Installation at White Top, Trinity Switch and Heart Sub.	12/22/2011	5/15/2014	4,199,428	4,071,445		10	138	138	19.20	559.8 kcmil ACSSW	Steel Pole	75	9.50	na	na	25.10(10) (9'9")	
6	11783177 SEBHW	City of Midland, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	12/22/2011	6/24/2012	366,104	493,198		100	138	138	0.37	338 kcmil ACSSW	Tallier Steel Switch	100	0.37	na	na	25.10(10) (9'9")	
7	12783115 SEBHW	Barney County, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	9/15/2012	11/1/2012	1,740,184	1,746,184		100	138	138	1.80	559.8 kcmil ACSSW	Steel Pole & Steel H-Frame	75	1.80	na	na	25.10(10) (9'9")	
8	08783044 L7JAO	Dallas County, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	10/20/2012	6/29/2012	6,122,610	7,950,064		100	138	138	5.60	195.9 kcmil ACSSW	Concrete H-Frame	100	5.60	na	na	25.10(10) (9'9")	The variance is due to poor and conditions at time of construction and unanticipated difficulty with right-of-way access. Final Actual Cost reported; project will be reimbursed from reported north.
9	08783208 BW	City of Fort Worth, Texas	The project consists of relocating three (3) existing wood H-frame structures to a new location on the 138 kV line to provide structure clearance.	3/1/2012	12/1/2012	100,000	90,000		100	89	89	0.25	338 kcmil ACSSW	Wood H-Frame	90	0.25	na	na	25.10(10) (9'9")	
10	11783225 MK	City of Dallas, Texas	The work is to include the relocation of approximately 4.5 miles of 138 kV line to provide structure clearance. The project will be reimbursed by the City of Dallas.	9/6/2012	7/15/2012	2,580,000	2,960,000		100	138	138	4.59	559.8 kcmil ACSSW	Steel mono-poles & Lattice Towers	100	5.34	na	na	25.10(10) (9'9")	All cost associated with the project will be reimbursed by the City of Dallas.
11	12784105 JMDRC	Barney County, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	9/1/2012	6/16/2012	2,940,000	2,900,000		100	345	345	15.25	955 kcmil ACSSW	Double Circuit Lattice Towers	250	19.25	na	na	25.10(10) (9'9")	Variance due to substantially more environmental sensitive and increase in material cost. Final Actual Cost reported; project will be reimbursed from reported north.
12	11783235 JMDRC	City of Greenville, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	5/7/2012	5/15/2014	4,882,579	5,000,000		5	138	138	4.4	195.9 kcmil ACSSW	Double Circuit Steel Micro-poles	80	4.4	na	na	25.10(10) (9'9")	This fee is jointly owned by Dallas and Barney County. Final Actual Cost reported; project will be reimbursed by Dallas and Barney County.
13	12782225 SEBHW	City of Dallas, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	10/20/2012	7/3/2012	642,730	703,857		100	138	138	0.87	103 kcmil ACSSW	Concrete and Steel Structure	100	0.44	na	na	25.10(10) (9'9")	Point Of Interconnection (POI) at the request of Lamar County Electric Cooperative
14	12784138 SEBHW	City of Fort Worth, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	7/15/2012	8/15/2012	498,749	548,624		100	138	138	0.23	460.7 kcmil ACSSW	Concrete and Steel Structure	100	0.23	na	na	25.10(10) (9'9")	Point Of Interconnection (POI) at the request of Cheate County Electric Cooperative
15	12781138 SEBHW	City of Fort Worth, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	4/6/2012	5/16/2012	894,939	703,910		100	138	138	0.86	195.9 kcmil ACSSW	Steel Pole	75	0.43	na	na	25.10(10) (9'9")	Relocation is at the request of the Texas Department of Transportation and is reimbursed by the Texas Department of Transportation.
16	10781133 SEBHW	City of Fort Worth, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	3/1/2013	5/16/2013	1,391,161	1,393,515		0	69	69	0.56	785 kcmil ACSSW	Steel Pole	70	0.46	na	na	25.10(10) (9'9")	Relocation is at the request of the Texas Department of Transportation and is reimbursed by the Texas Department of Transportation.
17	10781133 SEBHW	City of Fort Worth, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	9/1/2013	12/21/2013	1,294,911	1,294,911		0	69	69	0.32	785 kcmil ACSSW	Steel Pole	70	0.46	na	na	25.10(10) (9'9")	Relocation is at the request of the Texas Department of Transportation and is reimbursed by the Texas Department of Transportation.
18	11781111 JMDRC	City of Midland, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	3/1/2013	4/16/2013	1,508,000	1,127,204		0	138	138	1	1431 kcmil ACSSW	Steel and concrete poles	50	1	na	na	25.10(10) (9'9")	The Mutual Purchase Order of the work will be reimbursed by Dallas County.
19	12783138 MK	Lampas County, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	3/1/2012	7/12/2012	69,500	70,000		100	138	138	0.25	40 kcmil ACSSW	Wood H-Frame	50	0.25	na	na	25.10(10) (9'9")	
20	12783138 MK	City of Owen, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	4/1/2012	12/21/2012	68,404	70,000		100	138	138	14.82	338 kcmil ACSSW	Wood H-Frame	100	14.82	na	na	25.10(10) (9'9")	
21	12782225 SEBHW	City of Midland, Texas	Relocate the Line Building Station to Red Creek 138 kV Line	4/20/2012	11/20/2012	393,041	393,041		100	138	138	0.50	955 kcmil ACSSW	Wood Pole	50	0.50	na	na	25.10(10) (9'9")	

Public Utility Commission of Texas
Project No. 410892/14/2013

[illegible]

PUC PROJECT NO. 41089

**ONCOR ELECTRIC DELIVERY
MONTHLY CONSTRUCTION
STATUS REPORT
FOR FEBRUARY 2013**

**§ BEFORE THE
§ PUBLIC UTILITY COMMISSION
§ OF TEXAS
§**

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS
AND THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

STATE OF TEXAS §


COUNTY OF DALLAS §

BEFORE ME, the undersigned authority, personally appeared Manuel A. Flores, known to me to be the person whose name is subscribed below who, upon oath deposed and stated as follows:

1. My name is Manuel A. Flores. My business address is 1616 Woodall Rodgers Freeway, Suite 6A-013, Dallas, Texas 75202-1234. I am over eighteen (18) years of age and have never been convicted of a felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Project Manager, Regulatory Affairs, Oncor Electric Delivery Company ("Oncor" or "Applicant"), and I am authorized to make this Affidavit on behalf of Oncor.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor is required to make direct mail notice by first class mail of the filing of its report in this proceeding to all utilities whose certificated service area is crossed by the facilities unless the facilities are being constructed to serve a utility that is singly certificated to the area

where the facilities are to be constructed. Notice is required to all landowners whose property is crossed by projects that do not require a CCN under 25.101(c)(5), except notice is not required to landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Oncor obtained prior written consent from all landowners whose property is crossed by any of the new projects on Oncor's Monthly Transmission Construction Status Report for February 2013 that have not been previously submitted on monthly or interim reports.
5. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor provided notice to the appropriate electric utilities whose certificated service area is crossed by the facilities being constructed for the new projects on Oncor's Monthly Transmission Construction Status Report for February 2013 that have not been previously submitted on monthly or interim reports.
6. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), new or additional right of way is not required for any of the new projects on Oncor's Monthly Transmission Construction Status Report for February 2013. Therefore, no further notice was provided.


Manuel A. Flores

SUBSCRIBED AND SWORN TO before me on this the 14th day of February, 2013, to certify which witness my official hand and seal of office.




Notary Public, State of Texas

My Commission expires: 07-07-16