

Control Number: 41089



Item Number: 7

Addendum StartPage: 0

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W
	Utility Project Number	Project Name	Location (City/County)	Description	Estimated Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	% Variance	Percent Complete	Existing Voltage (KV)	Updated Voltage (KV)	Circuit Length (Miles)	Conductors Type & Size	Structural Type(s)	Existing ROW Width (Feet)	Existing Right-of-Way Depth (Feet)	New ROW Width (Feet)	New ROW Depth (Feet)	Rule Section or PUC Consent	Comments	
1	17R0262T SEJRW	Waipahoehoe 138 kV Pole Relocation	City of Hilo (Hawaii County)	Relocate one (1) steel pole and install one (1) steel pole small angle armatures 2x6 and 2x7	3/1/2013	5/15/2013		217,932	133,391	-38%	0	138	na	0.36	336 kcmil ACSSW	Steel Poles	Cast-in-place	0.28	na	na	25.10(1)(5)(F)	Structure Relocation at the Request of City of North Richmond Hills and is not reimbursable	
2	17R01133 SEJRW	Clear Fork West Street Relocation 138 kV	City of Fort Worth (Tarrant County)	Relocate and Rebuild Structures 7/1	1/1/2020	7/22/2020		137,961	164,149	19%	100	138	na	0.39	100% 138 kV ACSS/TW	Steel Structures	75	0.25	na	na	25.10(1)(5)(D)	Structure Relocation at the Request of the Clear Fork Ranch, L.P. and is 100% reimbursable by Clear Fork Ranch, L.P.	
3	04R02069 BAREH	Pat Creek Tap, Levee Sw. Sta. 138 kV Line Rehabil	Eastland County (Guthrie County)	Rehabilitate the Levee Switching Station to Pat Creek 138 kV Line	1/1/2011	6/25/2012	6/25/2012	8,876,452	8,876,452	0%	100	138	na	19.20	959.8 kcmil ACSS/TW	Steel Poles	75	19.20	na	na	25.10(1)(5)(B)		
4	04R01333 MKC	Denton Drive - Maple Avenue 69 kV Line	City of Dallas (Dallas County)	The project consists of replacing 2 single ended wood poles with 2 new steel poles. The project will also include the replacement of the existing structures with new steel structures.	9/1/2012	9/1/2012		119,000	119,000	0%	100	69	na	0.17	638 kcmil ACSS/R	Wood Pole Steel Pole	Cast-in-place	0.17	na	na	25.10(1)(5)(F)		
5	07R02145 SEJRW	Headway - West Reconstruction 138 kV Line	City of Fort Worth (Tarrant County)	Reconstruct from Headway Switch to Hartland and Switch Station and Hartland Substation	12/23/2011	5/15/2014		4,199,428	4,373,445	4%	10	138	na	19.00	959.8 kcmil ACSS/TW	Steel Lattice Tower Steel Pole Steel Structures and 3 Pole Steel Structures	Varies	8.50	na	na	25.10(1)(5)(B)		
6	11R01777 SEJRW	West Gulf Tap Switch Installation - West Out Tap	City of Mesquite (Wind County)	Install West (3) Low voltage operations and two (2) new single switch, switch structures	1/2/2012	6/24/2012	6/24/2012	547,396	451,196	-16%	100	138	na	0.37	236 kcmil ACSS/R	Tubular Steel Switch Structures and Wood Pole Structures	100	0.37	na	na	25.10(1)(5)(A)		
7	07R03044 LTJWD	San Jose - Golden Sta. 138 kV Line	County of Santa Clara (Santa Clara County)	Rebuild the San Jose, Golden Sta., San Jose, Branch Tap, Ervin Creek Tap, Sunny Chateau (structures) 138 kV Line. This line will be replaced with new steel poles and structures. The line will be replaced with new steel poles and structures. The line will be replaced with new steel poles and structures.	1/1/2009	5/7/2012	5/7/2012	9,265,430	9,963,818	8%	100	138	na	13.20	959.8 kcmil ACSS/TW	Steel Poles & Steel H-Frames	75	13.20	na	na	25.10(1)(5)(B)	Final Actual Cost reported, project will be removed from report next month.	
8	17R02021 LTJWD	San Jose - San Jose 138 kV Line	County of Santa Clara (Santa Clara County)	Rebuild the San Jose - San Jose 138 kV Line. The line will be replaced with new steel poles and structures. The line will be replaced with new steel poles and structures. The line will be replaced with new steel poles and structures.	9/1/2012	11/1/2012	11/1/2012	1,740,184	1,740,184	0%	100	138	na	1.80	959.8 kcmil ACSS/TW	Steel Poles & Steel H-Frames	75	1.80	na	na	25.10(1)(5)(B)		
9	19R02626 BW	Aves (MPA) Kogswell 138 kV Line	Diridon County (Diridon County)	Rebuild the Aves (MPA) Kogswell 138 kV Line. The line will be replaced with new steel poles and structures. The line will be replaced with new steel poles and structures. The line will be replaced with new steel poles and structures.	1/3/2012	6/29/2012	6/29/2012	6,078,000	6,078,000	0%	100	138	na	5.60	100% 138 kV ACSS/TW	Concrete H-Frames	100	6.60	na	na	25.10(1)(5)(B)		
10	11R02505 MKC	Andover - Falmouth 89 kV Line	City of Freeport (Andover County)	This project consists of replacing three (3) existing wood h-frame structures with new steel poles and structures. The project will be completed by the end of the year.	3/1/2012	12/1/2013		100,000	90,000	-10%	20	89	na	0.25	336 kcmil ACSS/R	Wood H-Frames	50	0.25	na	na	25.10(1)(5)(F)		
11	11R02071 TRNMS JMWRC	East Levee - Nonwood 138 kV Junction 138 kV Line Section, Reale	City of Dallas (Dallas County)	The work is to replace the reconstruction of approximately 1.5 miles of 138 kV line with new steel poles and structures. The project will be completed by the end of the year.	9/4/2012	7/15/2012	7/15/2012	2,560,000	2,560,000	0%	100	138	na	4.59	927.2 Level ACAR 138 kV ACSS/TW	Steel Lattice Towers & Steel Pole Structures	100	5.14	na	na	25.10(1)(5)(F)	All cost associated with this project will be reimbursed by the City of Dallas	
12	12R04105 JMWOC	Temple Switching Station - Salsburg Switching Station 138 kV Line	Madison County (Madison County)	Station 138 kV Line to Temple SW is 100' long. The station is located between the Temple SW and the Salsburg SW. The station is located between the Temple SW and the Salsburg SW. The station is located between the Temple SW and the Salsburg SW.	3/1/2012	6/15/2012	6/15/2012	2,360,000	2,360,000	0%	100	345	na	15.25	959.8 kcmil ACSS/TW	Double Circuit Lattice Towers	250	15.25	na	na	25.10(1)(5)(B)		
13	11R02303 JMBWB	Greengrove 40 kV Copied Switch Installation - Greengrove 40 kV Copied Switch Installation 138 kV Line	City of Greensboro (Guilford County)	Reconstruct the Greengrove 40 kV Copied Switch Station. The project will be completed by the end of the year.	5/7/2012	5/15/2014		4,966,579	5,000,000	1%	5	138	na	4.4	190% Steel Pole Structures	Double Circuit Steel Mono-poles	80	4.4	na	na	25.10(1)(5)(B)	This site is jointly owned by Oconee and Stinson Electric Power Corporation with each party owning half. BEPC will pay for half of all associated costs.	
14	12R02025 SEJRH	P-33, P-34, P-35, P-36, P-37	City of Evans, Dale County	Relocate and Rebuild Structures 210, 210A, 210B, 210C, 210D & 214	10/1/2012	7/31/2012		846,730	763,857	-10%	100	138/69	na	0.87	100% 138 kV ACSS/R	Concrete and Steel Structures	100	0.44	na	na	25.10(1)(5)(A)	Point Of Interconnection (POI) at the request of Lamar County Electric Cooperative	
15	12R04138 SEJRH	Red Bank - Red Bank 138 kV Line	City of Fort Worth (Tarrant County)	Relocate and Rebuild Structures 6211, 6211 & 631A	7/15/2012	8/15/2012		498,749	544,824	11%	100	138	na	0.23	40% Standed Steel Pole Structures	Concrete and Steel Structures	100	0.23	na	na	25.10(1)(5)(A)	Point Of Interconnection (POI) at the request of Cherokee County Electric Cooperative	
16	12R11104 SEJRW	Logan Summit Junction 138 kV Line	City of Fort Worth (Tarrant County)	Relocate and Rebuild Structures 502, 503 & 504	4/8/2012	5/1/2012		694,939	703,910	1%	100	138	na	0.66	100% 138 kV ACSS/TW	Steel Poles	75	0.43	na	na	25.10(1)(5)(F)	Relocation is at the request of the Texas Department of Transportation and is 100% reimbursable by the Texas Department of Transportation	
17	10R01138 SEJRW	Shuster Relocation 138 kV Line	City of Lenoir, Lenoir County	Relocate and Rebuild Structures 1196, 1197, 1198 & 1199	2/1/2013	5/15/2013		1,387,181	1,383,615	-0%	0	69	na	0.96	795 kcmil ACSS/R	Steel Poles	70	0.46	Varies	Varies	25.10(1)(5)(F)	Relocation is at the request of the Texas Department of Transportation and is 100% reimbursable by the Texas Department of Transportation	
18	10R01135 SEJRW	Shuster Relocation 138 kV Line	Lenoir County (Lenoir County)	Relocate and Rebuild Structures 210, 210A, 210B, 210C, 210D & 214	2/1/2013	5/15/2013		1,341,518	1,264,911	-6%	0	69	na	0.52	795 kcmil ACSS/R	Steel Poles	70	0.48	Varies	Varies	25.10(1)(5)(F)	Relocation is at the request of the Texas Department of Transportation and is 100% reimbursable by the Texas Department of Transportation	
19	11R01111 SEJRW JMWRC	Wittmer - Paradise/Southside 138 kV Line	City of Raleigh, Wake County	This work is to relocate and rebuild a portion of the Wake County, North Carolina, and Southside 138 kV line to the Paradise/S																			

2013 JAN 15 PM 12:26
FBI - NEW YORK

Oncof Electric Delivery
1515 Woodall Rodgers Freeway

Incor Electric Delivery
616 Woodall Rodgers Freeway
Dallas, Texas 75202-1234

PUC PROJECT NO. 41089

**ONCOR ELECTRIC DELIVERY
MONTHLY CONSTRUCTION
STATUS REPORT
FOR JANUARY 2013**

**§ BEFORE THE
§ PUBLIC UTILITY COMMISSION
§ OF TEXAS
§**

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS
AND THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

STATE OF TEXAS §


COUNTY OF DALLAS §

BEFORE ME, the undersigned authority, personally appeared Manuel A. Flores, known to me to be the person whose name is subscribed below who, upon oath depose and stated as follows:

1. My name is Manuel A. Flores. My business address is 1616 Woodall Rodgers Freeway, Suite 6A-013, Dallas, Texas 75202-1234. I am over eighteen (18) years of age and have never been convicted of a felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Project Manager, Regulatory Affairs, Oncor Electric Delivery Company ("Oncor" or "Applicant"), and I am authorized to make this Affidavit on behalf of Oncor.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor is required to make direct mail notice by first class mail of the filing of its report in this proceeding to all utilities whose certificated service area is crossed by the facilities unless the facilities are being constructed to serve a utility that is singly certificated to the area


where the facilities are to be constructed. Notice is required to all landowners whose property is crossed by projects that do not require a CCN under 25.101(c)(5), except notice is not required to landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Oncor obtained prior written consent from all landowners whose property is crossed by any of the new projects on Oncor's Monthly Transmission Construction Status Report for January 2013 that have not been previously submitted on monthly or interim reports.
5. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor provided notice to the appropriate electric utilities whose certificated service area is crossed by the facilities being constructed for the new projects on Oncor's Monthly Transmission Construction Status Report for January 2013 that have not been previously submitted on monthly or interim reports.
6. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), new or additional right of way is not required for any of the new projects on Oncor's Monthly Transmission Construction Status Report for January 2013. Therefore, no further notice was provided.


Manuel A. Flores

SUBSCRIBED AND SWORN TO before me on this the 14th day of January,
2013, to certify which witness my official hand and seal of office.




Notary Public, State of Texas

My Commission expires: 07-07-2016