



Control Number: 41089



Item Number: 90

Addendum StartPage: 0

AEP Texas Central Company
CONSTRUCTION PROGRESS REPORT for
APRIL 2013

Public Utility Commission of Texas
Project No. 41089

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Estimated)	Date Expired (or Estimated)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (miles)	New ROW Width (feet)	New ROW Length (miles)	Rule Section or PUC Control Number	Comments
40419748	Rio Honda to La Palma 138KV Rebuild	Cameron County, Texas	Rebuild approximately 10.1 miles of existing wood H-frame 138KV line. The old line is single 795 ACSR 27/7. The new line will be bundled 795 ACSR with OPGW on new steel single pole structures.	8/15/2005	12/31/2005	12/16/2005	\$ 16,510,075			100	138	138	10.1	Bundled 795 ACSR	Steel single pole	Centerline Defined	10.1			Pursuant to Subst. Rule 25.101 (c)(5) (B)	
40638212	El Gato to Google 138 KV	Hidalgo County	Construct approximately 5 miles of 138 KV line on pre-stressed concrete or steel structures, with a portion of the line double circuit.	10/31/2011	6/30/2012		\$5,346,624 (transmission line only)			0	138	138	5	795 MCM ACSR	Pre-stressed concrete or steel single pole			100	5	34050	CCN approved on August 14, 2008.
41254414	Valero Cantwell Well Tract 138 KV Add OPGW	Nueces County, Texas	Install 48 fiber OPGW for a 3.6-mile section of the Cligo North Oak Park - Lon Hill 138 KV line from Wal Tract Substation to Valero Cantwell Substation.	2/16/2009	3/31/2009		\$ 513,000				138		3.6	795 ACSR 26/7	Double Circuit Steel Pole	Centerline Defined				Sub Rule 25.83 (a) (3)	
41274286	Gila - Nueces Bay 138KV	Corpus Christi, Nueces County	Construct 0.16 mi of transmission to connect new Topaz Generator 9 to Nueces Bay 138KV Substation via the Gila 138KV Substation site.	05/01/09	08/07/09		\$1,476,000				138		0.16	2-795 kcmil ACSR/AW, 1-1580 kcmil ACSR	Steel Monopole			100	0.14	Sub Rule 25.101 (c)(5) (A)	Written Consent obtained with new ROW
41254414	Well Tract - Valero Cantwell 138KV - Add OPGW	Corpus Christi, Nueces County	Replace the existing shieldwire with 48 fiber OPGW for 3.6 mile section of Cligo NOP to Lon Hill 138KV	10/05/09	10/30/09		\$454,000				138		3.60	2-795 kcmil ACSR	Steel Monopole	Centerline Defined	3.60			Sub Rule 25.83 (a) (3)	
41234177	Joslin to Abona 138KV line	Calhoun County	Installing 7 taller structures for transmission line crossing by Formosa, equate transmission line	8/3/2009	3/31/2010	11/15/2009	\$1,551,900			100	138			1590 ACSR	Single pole steel	100				Sub Rule 25.101(c)(5)(B)	No new ROW required. Project Cost paid by Formosa
41234182	Joslin to Union Carbide 138KV line	Calhoun County	Installing 4 taller structures	8/14/2009	3/31/2010	1/12/2010	\$1,128,100			100	138			795 ACSR	Single-pole steel	100				Sub Rule 25.101(c)(5)(B)	No new ROW required. Project Cost paid by Formosa
41235032	Joslin to Goshike 138KV line	Calhoun County	Installing 7 taller structures	9/14/2009	3/31/2010	3/8/2010	\$1,382,100			100	138			795 ACSR	Single-pole steel	100				Sub Rule 25.101(c)(5)(B)	No new ROW required. Project Cost paid by Formosa
41235102	Joslin to Formosa 138KV line	Calhoun County	Installing 7 taller structures	8/14/2009	3/31/2010	3/26/2010	\$1,374,900			100	138			795 ACSR	Single-pole steel	100				Sub Rule 25.101(c)(5)(B)	No new ROW required. Project Cost paid by Formosa
41235108	Port Comfort to Caramanchua	Calhoun County	Installing 5 taller structures	8/14/2009	3/31/2010	4/7/2010	\$918,300			100	69			40 ACSR	Single-pole H-Frame	50				Sub Rule 25.101(c)(5)(B)	No new ROW required. Project Cost paid by Formosa
41350137	Formosa Substation	Calhoun County	Install 2 CT's SDR & RTU	7/1/2009	7/12/2010		\$342,000			100	138									Sub Rule 25.83 (a) (3)	
41473417	Build new Olton Area Telecom Tower	Webb	Installation of new Telecom Tower at La Granta Site	4/1/2011	4/30/2012	5/24/2012	\$844,000			100										Sub Rule 25.83 (a) (3)	
41533047	McGruder-Thomson Cut In Line	Victoria	Cut in line into new 138KV ring bus at McGruder Substation	3/1/2011	5/31/2012	05/09/12	\$542,600			100	138			795 ACSR	Single-pole steel	centerline				Sub Rule 25.83 (a) (3)	All work on AEP TCC substation property. Landowner Written Consent and Easements Obtained.
41274286	Gila / Upriver 138 KV Line	Nueces	Relocate Upriver / Nueces Bay Line into Gila Sub - Temp & Perm Work	3/21/2011	5/15/2011		\$2,120,111			0	138			Bundled 795 ACSR	Single-pole steel			100	0.2	Sub Rule 25.101 (c) (5) (A)	
41489404	Highway 9 / Valero East	Nueces	69 KV Line - Rebuild/Reconductor Line 2.3 mi, Reconductor Line 1.3 mi (3.6 mi Total)	1/15/2011	4/20/2011		\$8,300,670			0	69		3.6	795 ACSR	Single-pole steel	centerline				Sub Rule 25.101(c)(5)(B)	No new ROW required
41483615	Valero East / Valero West	Nueces	69 KV Line - Rebuild/Reconductor Line (0.15 mi)	1/15/2011	4/30/2011		\$783,387			0	69		0.2	795 ACSR	Single-pole steel	centerline				Sub Rule 25.101(c)(5)(B)	No new ROW required
41577460	Alazan Substation	Kleberg	Transmission substation upgrades for Distribution Bus	1/15/2011	3/30/2011		\$720,000			0	138					centerline				Sub Rule 25.83 (a) (3)	
41526859	N Victoria Junction to Foster Field Tap, Initial OPGW	Victoria	Replace 3.0 miles of existing shield wire with OPGW	9/19/2011	12/31/2011	10/20/2011	\$396,900			100	69		3							Sub Rule 25.83 (a) (3)	

90

**AEP Texas Central Company
CONSTRUCTION PROGRESS REPORT for
APRIL 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Completion Date)	Date Enclosed in Application	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41532862	Lerry Line to Foster Field Tap, Initial OPGW	Victoria	Replace 4.3 miles of existing shield wire with OPGW	9/19/2011	12/31/2011	1/11/2011		\$872,000		100	69	4.3								Sub Rule 25.83 (a) (3)	
41533200	Victoria Substation	Victoria	Add cap bank, upgrade breakers and switches on two 69KV lines, one 138KV line	10/17/2011	3/31/2012	5/4/2012		\$2,675,700		100	69 & 138									Sub Rule 25.83 (a) (3)	
41532866	Victoria to N. Victoria Junction	Victoria	Reconductor Line 3.1 mi. Replace existing shield wire with OPGW	10/24/2011	3/31/2012	1/27/2012		\$1,034,100		100	69	3.1		795 ACSS	Double circuit lattice	centerline				Sub Rule 25.101(c)(5)(B)	No new ROW required.
41533044	N. Victoria Junction to N. Victoria Substation	Victoria	Rebuild Line .95 mi. Install OPGW	10/24/2011	3/31/2012	1/27/2012		\$1,406,300		100	69	0.95		795 ACSS	Single-pole steel	centerline				Sub Rule 25.101(c)(5)(B)	No new ROW required.
41546987	Uvalde Substation	Uvalde	Upgrade 138KV bus and relays. Add terminals for 138KV Castrolite line.	11/28/2011	1/16/2013	1/16/2013		\$8,146,000		98	138									Sub Rule 25.83 (a) (3)	
41777432	North Edinburg Station Service Upgrade	Edinburg/Cameron County	Upgrade Station Service for 345 KV Control Bldg	9/11/2012	11/22/2012			\$300,000		0										Sub Rule 25.83 (a) (3)	No new ROW required.
41858188	Diley Station Breaker Replacement	Diley/Frio County	Replace 69KV CB 5600	11/1/2012	12/31/2012			\$495,000		0	69									Sub Rule 25.83 (a) (3)	No new ROW required.
41858217	Diley Station RTU Replacement	Diley/Frio County	Replace Legacy RTU	11/1/2012	12/31/2012			\$337,500		0										Sub Rule 25.83 (a) (3)	No new ROW required.
41858229	East Harrison Relay Upgrades	Harrison/Cameron County	Replace EM relays on CB 4130	11/15/2012	12/31/2012			\$599,400		0										Sub Rule 25.83 (a) (3)	No new ROW required.
41858245	Military Highway Relay Upgrade	Brownsville/Cameron County	Replace Mlar relay & assoc panel to standard (CB 45)	11/15/2012	12/31/2012			\$411,700		0										Sub Rule 25.83 (a) (3)	No new ROW required.
41817989	TPCO Cut-In Phase 1	Uvalde	Construct 138KV cut-in for TPCO finishing plant.	9/3/2012	11/31/2012			\$598,800		95	138	0.25		795 ACSS Bundled	steel			190	0.25	Sub Rule 25.101 (c)(5)(A)	Cut-in on TPCO property. Easement and consent acquired.
41718752	Lone Tree Substation	Victoria/Victoria	Build new 69/12KV Substation	4/30/2012	10/31/2012	09/14/12		\$5,687,000		99		69								Sub Rule 25.83 (a) (3)	No new ROW required.
41533187	N. Victoria Substation Upgrades	Victoria/Victoria	Upgrade substation, relaying and RTU	6/11/2012	3/31/2013			\$1,858,000		40	69									Sub Rule 25.83 (a) (3)	Located on existing TCC Property
41726228	Lone Tree Hairpin	Victoria/Victoria	Cut Victoria to Lone Tree 69 KV Transmission line into Lone Tree Substation.	8/16/2012	10/31/2012	08/31/12		\$911,000		99	69	0.39		795ACSS	Double Circuit single Pole Steel			100	0.19	Sub Rule 25.101 (c)(5)(A)	Consent obtained where some easement modification required for rebuild
41533052a	N. Victoria to Lawndale Ave Rebuild	Victoria/Victoria	Rebuild 69 KV line from N. Victoria to Lawndale Avenue	9/17/2012	3/31/2013			\$3,178,400		0	69	1.68		795ACSS	Single Pole Steel	centerline				Sub Rule 25.101 (c)(5)(B)	Consent obtained where some easement modification required for rebuild
41533052b	Magruder to E Polk Ave Rebuild	Victoria/Victoria	Rebuild 69KV line from Magruder to E Polk Ave	9/17/2012	3/31/2013			\$3,575,700		0	69	1.89		795ACSS	Single Pole Steel	centerline				Sub Rule 25.101 (c)(5)(B)	Consent obtained where some easement modification required for rebuild
41867832	Rio Hondo to Ajo Reconnector	Cameron, Willacy, and Kinney	Energized reconnector of the 345 KV line using temporary work space to 1020 kmil ACCC	9/22/2012	7/15/2013			\$69,276,200			345	67.80		1020 kmil ACCC	H-Frame	150		67.80		Sub Rule 25.101 (c)(5)(B)	Temporary Work Space will be used to work the line energized
41533052c	Lawndale Ave to E Polk Ave Rebuild	Victoria/Victoria	Rebuild 69 KV line from Lawndale Ave to Polk Ave	12/1/2012	3/31/2013			\$195,200		0	69	0.10		795ACSS	Single Pole Steel	centerline		0.10		Sub Rule 25.101 (c)(5)(B)	Consent obtained where some easement modification required for rebuild

AEP Texas Central Company
CONSTRUCTION PROGRESS REPORT for
APRIL 2013

Public Utility Commission of Texas
Project No. 41089

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Completion Date)	Date Expired (if Agreement)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41843375	El Campo 138kV Bay Addition	El Campo/Wharton	Add 138kV breaker bay for LCRA new Line Termination	8/17/2012	1/31/2013	12/31/12		\$1,972,000			90	138									Sub Rule 25.83 (a) (3)	
41831368	Colato Creek 138 kV Sub	Goliad	Add breaker on RAT, upgrade switches, bus PT's, Station service and bus relays	3/1/2013	12/31/2013			\$4,415,000			0	138									Sub Rule 25.83 (a) (3)	
41822024	Mockingbird Substation	Colorado	Build new 138/12 kV Mockingbird Substation	3/1/2013	10/31/2013			\$2,180,000			0		138								Sub Rule 25.83 (a) (3)	TCC Property