


Control Number: 42144



Item Number: 57

Addendum StartPage: 0

ONCOR ELECTRIC DELIVERY MONTHLY
CONSTRUCTION PROGRESS REPORT for
March - 2014

Public Utility Commission of Texas
Project No. 42144

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W
Utility Project	Project Name	Location	Description	Estimated Start Date	Finish Date (Construction Complete)	Date Emergenced (if applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	% Complete	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost	Revised Project Cost
1	1170257 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		217,936	135,391														
2	1170258 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		4,195,426	4,071,445														
3	1170259 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		2,524	2,524														
4	1170260 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		4,982,979	5,000,000														
5	1170261 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		1,341,911	1,284,911														
6	1170262 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		2,830,714	2,124,955														
7	1170263 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		10,850,000	11,253,955														
8	1170264 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		8,500,000	8,441,911														
9	1170265 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		8,700,000	8,500,000														
10	1170266 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		576,478	576,478														
11	1170267 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		286,927	348,373														
12	1170268 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		149,020	191,911														
13	1170269 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		1,892,262	2,246,000														
14	1170270 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		131,713	94,744														
15	1170271 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		84,819	1,104,872														
16	1170272 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		1,651,740	1,791,109														
17	1170273 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		1,731,100	2,181,822														
18	1170274 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		1,801,385	1,801,440														
19	1170275 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		228,030	228,030														
20	1170276 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		212,262	212,262														
21	1170277 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		888,000	996,550														
22	1170278 SEBWW	Winters The 138 kV Pole Replacement	Reconstruct one (1) steel pole and one (1) steel pole steel	4/20/14	5/20/14		150,000	200,000														

RECEIVED
14 MAR 17 PM 1:46
PUBLIC UTILITY COMMISSION
CLERK

57

**ONCOR ELECTRIC DELIVERY MONTHLY
CONSTRUCTION PROGRESS REPORT for
March - 2014**

Public Utility Commission of Texas
Project No. 42144[illegible]

ONCOR ELECTRIC DELIVERY MONTHLY
CONSTRUCTION PROGRESS REPORT for
March - 2014

I	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	
	Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (or Completion Date)	Date Started (or First Available)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance %	Percent Complete	Existing Voltage (KV)	Updated Voltage (KV)	Critical Length (Miles)	Conductor Type & Size	Structure Type(s)	Existing ROP with (Feet)	Existing ROP with (Miles)	New ROW (Feet)	New ROW (Miles)	Rule Section or Project Number	Comments	
46	13783101 MAMEH	Oleaves Drive - New Switch 138 kV Line Extension	Essex County	Reconnect to Oleaves Drive - New Switch Station 138 kV Line (single circuit). This line will be 14 and a half miles of single circuit line.	3/1/2024	6/1/2024		2,892,800	2,890,000			0	138		14.48	958 kV ACSTW	Wooded Pole Structures	100	14.48	na	na	25.191(9)S(8)		
48	13783104 MAMEH	Salt Creek West POI	Colchester County	Establish a new Point of Interconnection to Newco's Millbrook's new 138 kV station on the West - Colchester 138 kV Line. This line will be 1.5 miles long and will be a single circuit line.	3/1/2024	3/1/2024		584,937	578,500			100	138	na		6.1	350 kV ACSTW	Wooded Pole Structures	50	6.1	na	na	25.191(9)S(4)	
49	13783106 TY	Baldwin Top 69 kV Line Conversion to 138 kV Line	Andover County	Upgrade the Baldwin Top 69 kV line to a 138 kV line. The existing line is 0.17 miles of single circuit line from West - N. Andover 138 kV to Baldwin Top 69 kV. The existing line will be replaced with approximately 21 single circuit poles. The new line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	2/1/2024	3/1/2024		1,887,845	2,032,520			15	69	138		3.17	795 kV ACSTW	Steel Monopole Structures	50	3.17	na	na	25.191(9)S(8)	
50		Ames Millbrook Farm - Millbrook Farm 138 kV Line Extension	Andover County	Ames Millbrook Farm - Ames Millbrook Farm 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	3/1/2024	3/1/2024		862,392	862,392			0	138	na		0.2	958 kV ACSTW	Steel Pole	na	na	na	na	25.191(9)S(4)	
51	13783107 CB	Station East - Millbrook Farm 138 kV Line Extension	Andover County	Station East - Millbrook Farm 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	3/1/2024	3/1/2024		9,286,800				0	138	na		22.7	958 kV ACSTW	Steel poles	na	na	na	na	25.191(9)S(8)	
52	13783108 TY	Millbrook Farm - Millbrook Farm 138 kV Line Extension	Andover County	Millbrook Farm - Millbrook Farm 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	3/1/2024	3/1/2024		8,600	78,800			100	345		0.5	795 kV ACSTW	Steel Monopole	100	6.1	na	na	25.191(9)S(4)		
53	14782914 ASC	Chase Drive - New Switch 138 kV Line Extension	Essex County	Chase Drive - New Switch 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	2/2/2024	2/2/2024		47,835	70,860			0	138	na		0.5	695 kV ACSTW	Wood and Concrete Structures	50	0.25	na	na	25.191(9)S(4)	
54	14782915 SBBW	TDOT US 67 Bridge Rehabilitation, Chatham - Chatham 69 kV Line Extension	Essex County	TDOT US 67 Bridge Rehabilitation, Chatham - Chatham 69 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	3/1/2024	3/1/2024		200,532	299,612			0	69	na		0.30	407 ACSTW	Concrete Single Pole Structures	na	0.30	na	na	25.191(9)S(8)	
55	14782922 CHW	Chatham - Chatham 69 kV Line Extension	Essex County	Chatham - Chatham 69 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024		593,843	570,800			0	69	na		0.40	795 kV ACSTW	Steel Poles	na	na	100.00	0.20	25.191(9)S(4)	
56	13783072 JMWV	Essex - Essex 138 kV Line Extension	Tarrant County	Essex - Essex 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024		375,000	375,000			0	138	na		6.10	795 kV ACSTW	Steel poles & Lattice Towers	na	na	na	na	25.191(9)S(4)	
57	13783073 JMWV	Essex - Essex 138 kV Line Extension	Tarrant County	Essex - Essex 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024		148,020				0	138	na		0.48	695 kV ACSTW	Concrete Lattice Towers	na	na	na	na	25.191(9)S(4)	
58	14783013 SBBW	Gravel Road Rehabilitation, Chatham - Chatham 69 kV Line Extension	Essex County	Gravel Road Rehabilitation, Chatham - Chatham 69 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024		211,009	238,070			0	69	na		0.55	407 ACSTW	Concrete Single Pole Structures	na	na	na	na	25.191(9)S(8)	
59	14783014 SBBW	Gravel Road Rehabilitation, Chatham - Chatham 69 kV Line Extension	Essex County	Gravel Road Rehabilitation, Chatham - Chatham 69 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024		202,403	477,116			0	69	na		0.31	308 kV ACSTW	Steel Lattice Towers	na	na	na	na	25.191(9)S(4)	
60	14783015 SBBW	Gravel Road Rehabilitation, Chatham - Chatham 69 kV Line Extension	Essex County	Gravel Road Rehabilitation, Chatham - Chatham 69 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024						0	69	na		0.55	795 kV ACSTW & 20 ACSTW	Anchor Bolt Steel Pole Structures	na	na	na	na	25.191(9)S(4)	
61	13783020 MK	Loving - Essex 138 kV Line Extension	Lundy County	Loving - Essex 138 kV Line Extension. This line will be 0.17 miles long and will be a single circuit line. The new line will be 0.17 miles long and will be a single circuit line.	4/1/2024	4/1/2024		800,000	800,000			0	138	na		0.06	138 kV ACSTW & 138 kV ACSTW	Steel Poles	50	0.06	na	na	25.191(9)S(4)	
62																								
63																								
64	08782604 WBLAM	Essex - Essex 138 kV Line Extension	Dartmouth County	This project is to connect the Essex - Essex 138 kV line. This line will be 2.27 miles of new double circuit 138 kV line. The line will be 2.27 miles of new																				

PUC PROJECT NO. 42144

**ONCOR ELECTRIC DELIVERY
MONTHLY CONSTRUCTION
STATUS REPORT
FOR MARCH 2014**

§
§ **BEFORE THE
PUBLIC UTILITY COMMISSION
OF TEXAS**
§

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS
AND THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

STATE OF TEXAS §

COUNTY OF DALLAS §

BEFORE ME, the undersigned authority, personally appeared Manuel A. Flores, known to me to be the person whose name is subscribed below who, upon oath deposed and stated as follows:

1. My name is Manuel A. Flores. My business address is 1616 Woodall Rodgers Freeway, Suite 6A-013, Dallas, Texas 75202-1234. I am over eighteen (18) years of age and have never been convicted of a felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Project Manager, Regulatory Affairs, Oncor Electric Delivery Company ("Oncor" or "Applicant"), and I am authorized to make this Affidavit on behalf of Oncor.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor is required to make direct mail notice by first class mail of the filing of its report in this proceeding to all utilities whose certificated service area is crossed by the facilities unless the facilities are being constructed to serve a utility that is singly certificated to the area


where the facilities are to be constructed. Notice is required to all landowners whose property is crossed by projects that do not require a CCN under 25.101(c)(5), except notice is not required to landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.101(c)(5)(B), Oncor obtained prior written consent from all landowners whose property is crossed by any of the new projects on Oncor's Monthly Transmission Construction Status Report for March 2014 that have not been previously submitted on monthly or interim reports.
5. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor provided notice to the appropriate electric utilities whose certificated service area is crossed by the facilities being constructed for the new projects on Oncor's Monthly Transmission Construction Status Report for March 2014 that have not been previously submitted on monthly or interim reports.
6. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), new or additional right of way is not required for any of the new projects on Oncor's Monthly Transmission Construction Status Report for March 2014. Therefore, no further notice was provided.


Manuel A. Flores

SUBSCRIBED AND SWORN TO before me on this the 14th day of March,
2014, to certify which witness my official hand and seal of office.




Notary Public, State of Texas

My Commission expires: 07-07-2016