



Control Number: 44019



Item Number: 102

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 44019

(Brazos Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(April)
(2015)

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Enclosed (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | % Variance | Percent Complete (0-100) | Existing Voltage (KV) | Upgraded or New Voltage (KV) | Circuit Length (Miles) | Conductor Type & Size & Spacing | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PLC Control Number | Comments |
|--------------------------|---------------------------------|------------------------------|---|----------------------------------|-------------------------------------|-------------------------------|-------------------------------------|-----------------------------------|------------|--------------------------|-----------------------|------------------------------|------------------------|---------------------------------|-------------------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|---------------------------------------|
| 6303611 | Pavlin Transmission Project | Denton, Collin | Construct 4.5 miles of new 138 kV double circuit transmission from Farm 19 to Farm 21b | 11/15/17 | 04/15/18 | | 10,150,156 | | | 0% | 138 | 138 | 4.50 | 190 ACSR | Single Pole Concrete or Steel | NA | NA | 70 | 4.50 | 43878 | CCN Filed 12/22/14 |
| 0901710 | Sandy | Grimes, Montgomery, Wauchope | Construct Approx. 18.5 miles of single pole, single circuit from a tap to Sandy Substation | 09/14/14 | 07/31/15 | | 14,937,664 | 11,012,422 | | 40% | 138 | 138 | 15 | 959 ACSS-TW | Single Pole Concrete or Steel | na | 15 | 70 | 15 | 40319 | CCN Code 03/28/13 |
| 1004710 | Seymour - Lake Kemp SW | Baylor | Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp SW | 07/15/15 | | | 3,450,000 | | | 0% | 69 | 138 | 6.9 | 959 ACSS-TW | Single Pole Concrete or Steel | 60 | 6.9 | 60 | 6.9 | 25.101(e)(5)(B) | Affidavit to be filed at a later date |
| 1004570 | Shannon - Mountague | Clay, Montague | Rebuild 26.36 miles of single circuit, single pole, from Shannon - Mountague | 02/15/15 | | | 13,160,000 | 9,111,969 | | 15% | 69 | 138 | 26.36 | 959 ACSS-TW | Single Pole Concrete or Steel | 60 | 26.36 | 60 | 26.36 | 25.101(e)(5)(B) | Affidavit attached with filing |
| 1004410 | Downing - Moutary | Comanche | Rebuild 14.64 miles of single circuit, single pole, from Downing - Moutary | 07/15/14 | | | 7,320,000 | 4,629,974 | | 100% | 69 | 138 | 14.64 | 1033 ACSR | Single Pole Concrete or Steel | 60 | 14.64 | 60 | 14.64 | 25.101(e)(5)(B) | Affidavit attached with filing |
| 12010 | Oran - Advance | Parker - Palo Pinto | Rebuild 13.67 miles of single circuit, single pole, from Oran - Advance | 12/01/14 | | | 6,635,000 | | | 0% | 69 | 138 | 13.67 | 959 ACSS-TW | Single Pole Concrete or Steel | 60 | 13.67 | 60 | 13.67 | 25.101(e)(5)(B) | Affidavit attached with filing |
| 0801710 | Stonebrook Transmission Project | Denton | Construct 3.0 miles of new 138 kV double circuit transmission from Stonebrook Tap to Stonebrook Sub | 12/01/17 | | | 5,949,664 | | | 0% | NA | 138 | 3 | 1590 ACRS | Single Pole Concrete or Steel | NA | NA | 70 | 3 | 44060 | CCN Filed 11/15/15 |

RECEIVED
2015 APR 24 AM 9:12
PUBLIC UTILITY COMMISSION
FILING CLERK