



Control Number: 44019



Item Number: 241

Addendum StartPage: 0

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
OCTOBER 2015

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Right of Way Control Number	Comments
NTE02814	Westminster Substation	Collin County	Build a new 138kV/23kV Westminster Substation	11/01/15			2,787,000				25%		138	N/A	N/A	N/A	N/A	N/A	N/A	N/A		Pre Construction
NTE03214	Farmersville West Substation Build	Collin County	Build initial phase of new Farmersville West Substation	04/01/15			3,969,398				75%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A		In Construction
NTE07612	Westminster Transmission Line	Collin County	Build a new transmission line to serve Westminster Substation	09/15/15			2,961,749				30%	138	138	3.6	795 ACSR	Steel	N/A	N/A	80	3.6		Pre Construction
NTE07614	Westminster Switching Station	Collin County	Build a new switching station for Oncoor POI	10/01/15			1,198,000				10%		138	N/A	N/A	N/A	N/A	N/A	N/A	N/A		Pre Construction
STEG03115	Sweeny Substation 138kV Conversion	Brazoria County	TNMP will add an additional 138kV line terminal & ring position in the existing Brazoria Substation	01/01/15			6,516,764	5,419,930		-17%	100%	69	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A		Complete
STEG07315	FM 524 Switching Station	Brazoria County	Build new switching station with two 138kV line terminals and one 69kV line terminal	05/01/15			7,144,490	7,144,490			65%	N/A	138	N/A	N/A	Steel	N/A	N/A	N/A	N/A		In Construction
STEG07415	REBUILD LINE EZ (Existing Line)	Brazoria County	Convert the existing circuit 66-P1, P2 and R in Brazoria County to 138kV				498,411	498,411			70%	69	138									In Construction
STEG07614	Rebuild Sweeny to Old Ocean 138kV	Brazoria County	Rebuild existing trans line from Sweeny Substation to Old Ocean Substation	04/01/15			3,920,542	3,920,542	4,628,476	17%	100%	69	138	3.79	Single 795 ACSR	Steel	50	3.79	N/A	N/A		Complete

2015 OCT -7 AM 9:16
RECEIVED
PUBLIC UTILITY COMMISSION
FILING CLERK

241