


Control Number: 44019



Item Number: 263

Addendum StartPage: 0

**(Brazos Electric Cooperative)
for
TRANSMISSION CONSTRUCTION PROGRESS REPORT
(OCTOBER)
(2015)**

**Public Utility Commission of Texas
Project No. 44019**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Pole Section or PUC Control Number	Comments
0003611	Parrin Transmission Project	Denton, Collin	Construct 4.5 miles of new 138 kV double circuit transmission from Parrin Tap to Parrin Sub.	11/15/17	04/15/18		10,150,186				0%	138	138	4.50 mi	1590 ACSSR	Single Pole Concrete or Steel	NA	NA	70	4.50 mi	43978	Docket 43978
0901710	Sandy	Grimes, Montgomery, Walker	Construct Approx. 18.5 miles of single pole, single circuit from a tap to Sandy Substation	09/14/14	07/31/15		14,937,884	11,012,422			80%	138	138	15	959 ACSS- TW	Single Pole Concrete or Steel	na	15	70	15	40319	CCN Order 032813
1004710	Seymour - Lake Kemp Sw	Baylor	Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp Sw	12/15/15			3,450,00				0%	69	138	6.9	959 ACSS- TW	Single Pole Concrete or Steel	60	6.9	60	6.9	25 1016(S)(B)	Affidavit to be filed at a later date
1004570	Shannon - Montague	Clay, Montague	Rebuild 26.36 miles of single circuit, single pole, from Shannon - Montague	02/15/15			13,180,000	9,111,999			65%	69	138	26.36	959 ACSS- TW	Single Pole Concrete or Steel	60	26.36	60	26.36	25 1016(S)(B)	Affidavit attached with filing
1004410	Downing - Moutary	Comanche	Rebuild 14.64 miles of single circuit, single pole, from Downing - Moutary	07/15/14			7,320,000	4,829,974	4,701,405	-3%	100%	69	138	14.64	1033 ACSSR	Single Pole Concrete or Steel	60	14.64	60	14.64	25 1016(S)(B)	Affidavit attached with filing
12010	Oren - Advance	Parker - Palo Pinto	Rebuild 13.67 miles of single circuit, single pole, from Oren - Advance	09/30/15			6,835,000	5,971,139			5%	69	138	13.67	959 ACSS- TW	Single Pole Concrete or Steel	60	13.67	60	13.67	25 1016(S)(B)	Affidavit attached with filing
0801710	Stonewall Transmission Project	Denton	Construct 3.0 miles of new 138 kV double circuit transmission from Stonewall Tap to Stonewall Sub	12/01/17			5,948,884				0%	NA	138	3	1590 ACSSR	Single Pole Concrete or Steel	NA	NA	70	3	44060	Docket 44060
1204220	Frisco - Krugerville Add 2nd Circuit	Denton	Add 12.3 miles - 2nd circuit to existing Frisco - Krugerville line	10/05/15			2,653,675	3,588,003			3%	138	138	12.3	1590 ACSSR	Single Pole Concrete or Steel	100	12.3	100	12.3	25 1016(S)(B)	Affidavit attached with filing

**RECEIVED
PUBLIC UTILITY COMMISSION
FILING CLERK
2015 OCT 19 AM 9:54**

263