


Control Number: 44019



Item Number: 41

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(February 2016)

Public Utility Commission of Texas
Project No. **44019**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Existing or New Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Pole Section or PUC Control Number	Comments
032811	Payon Transmission Project	Denton	Construct 4.5 miles of new 138 KV double circuit transmission from Payon to 138 KV bus 390	11/15/17	04/15/18		10,180,196			0%	138	138	4.50 mi	1500 ACSR	Single Pole Concrete or Steel	NA	NA	70	4.50 mi	43978	CCN Final 12/22/14
0901710	Sandy	Gaines, Montgomery, Walker	Construct Approx. 18.5 miles of single pole, single circuit from a tap to Sandy Substation	09/14/14	07/31/15		14,937,884	11,072,422		40%	138	138	15	969 ACSR-TW	Single Pole Concrete or Steel	na	15	70	15	40319	CCN Order 03/28/13
1004710	Seymour - Lake Kemp Sw	Baylor	Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp SW	07/15/15			3,460,000			0%	69	138	6.9	969 ACSR-TW	Single Pole Concrete or Steel	60	6.9	60	6.9		Agreement to be filed at a later date
1004570	Shannon - Montague	Clay, Montague	Rebuild 26.36 miles of single circuit, single pole, from Shannon - Montague	02/15/15			13,180,000	9,111,959		0%	69	138	26.36	969 ACSR-TW	Single Pole Concrete or Steel	60	26.36	60	26.36	25 1016(S)B	Agreement attached with filing
1004410	Downing - Mountury	Comanche	Rebuild 14.64 miles of single circuit, single pole, from Downing - Mountury	07/15/14			7,320,000	4,826,974		95%	69	138	14.64	1003 ACSR	Single Pole Concrete or Steel	60	14.64	60	14.64	25 1016(S)B	Agreement attached with filing
12010	Oren - Advance	Parker - Palo Pinto	Rebuild 13.67 miles of single circuit, single pole, from Oren - Advance	12/01/14			6,835,000			0%	69	138	13.67	969 ACSR-TW	Single Pole Concrete or Steel	60	13.67	60	13.67	25 1016(S)B	Agreement attached with filing

RECEIVED
CLERK
FEB 24 12:10 PM
12:10 PM
12:10 PM