



Control Number: 45515



Item Number: 135

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Right of Way (Miles)	New ROW Width (Feet)	New ROW Right of Way (Miles)	Rule Section or PUC Control Number	Comments
1945/2117	Sail Fork to Gray	Gray and Donley Counties	345 kV Transmission Line	09/01/14			51,003,000	43,000,000		65%	N/A	345	25	ACSR "Cardinal", 2 bundle, 654 kcmil	monopole	N/A	N/A	150	25	43731	
2115	Allen Creek Substation	Donley County	New 345KV Metering Station (Allen Creek)	01/11/16			7,000,000			47%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.63(3)	
2116	Gray Substation Expansion	Gray County	Expansion of 345KV Switching Station to connection generation	11/02/15			4,200,000			62%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.63(3)	
2069	Gray Reactor Addition	Gray County	Add two (2) variable reactors at the Gray Switching Station	11/02/15			7,960,000			30%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.63(3)	
2081	Railhead Reactor Addition	Carson County	Add two fixed reactors at the Railhead Switching Station	11/02/15			4,980,000			95%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.63(3)	
1711	Limestone to Gibbons Creek	Greene, Limestone, Brazos, Robertson, Madison, Freestone & Leon Counties	345 kV Transmission Line	04/30/15			258,000,000			5%	N/A	345	162	1926 8 kcmil ACSSTW Cumberland, 2 bundle	monopole	N/A	N/A	140	81	44649	
1945	EMS Project	Austin	Transmission Operations Control Center	05/01/15			N/A	3,900,000		99%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.63(3)	
2232	Storm Damage	Gray	Storm Damage Repair Gray to Railroad ST #54 & 55	05/05/15			250,000	250,000		100%	345	N/A	N/A	N/A	lattice	N/A	N/A	N/A	N/A		
2459	Storm Damage (Tornado)	Hall	Storm Damage Repair Cross to Teela	05/26/15			3,500,000			0%	345	N/A	N/A	N/A	monopole	N/A	N/A	N/A	N/A		

RECEIVED  
 2016 JUN 15 PM 1:22  
 PUBLIC UTILITY COMMISSION  
 FILING CLERK

B. Cameron Fretkin  
 Vice President  
 1122 S. Capital of Texas Hwy  
 Austin, TX 78746  
 cfretkin@ispower.com

135

CTT0516  
 Revised 06/10/2016