



Control Number: 45515



Item Number: 140

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Source/AVR %	Percent Voltage Compliance (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure (Tower)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
000611	Pavin Transmission Project	Denton, Collin	Construct 4.5 miles of new 138 KV double circuit transmission from Pavin Tap to Pavin Sub	11/15/17	04/15/18		10,150,156				0%	138	4.50	1590 ACSR	Single Pole Concrete or Steel	NA	NA	70	4.50	4878	Docket 4387E
080170	Sandy	Grimes, Montague, Walker	Construct Approx. 18.5 miles of single pole, single circuit from a tap to Sandy Substation	08/14/14	07/31/15	10/12/15	14,937,684	11,017,423		100%	138	138	15	959 ACSS-TW	Single Pole Concrete or Steel	na	15	70	15	40319	CCN Order 0928/13
1004710	Seymour - Lake Kemp SW	Baylor	Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp SW	12/15/15			3,450,000				69	138	6.9	959 ACSS-TW	Single Pole Concrete or Steel	60	6.9	60	6.9	25.101(c)(5)(B)	Affidavit to be filed at a later date
1004570	Shannon - Montague	Clay, Montague	Rebuild 26.36 miles of single circuit, single pole, from Shannon - Montague	02/15/15	05/17/16	03/28/16	13,180,000	9,111,969		100%	69	138	26.36	959 ACSS-TW	Single Pole Concrete or Steel	60	26.36	60	26.36	25.101(c)(5)(B)	Affidavit attached with filing
12010	Orian - Advance	Parler - Palo Pinto	Rebuild 13.67 miles of single circuit, single pole, from Orian - Advance	08/30/15	08/15/16	04/10/16	6,480,546	6,900,085		100%	69	138	13.67	959 ACSS-TW	Single Pole Concrete or Steel	60	13.67	60	13.67	25.101(c)(5)(B)	Affidavit attached with filing
0801710	Stonebrook Transmission Project	Denton	Construct 3.0 miles of new 138 KV double circuit transmission from Stonebrook Tap to Stonebrook Sub	12/01/17			5,946,884				NA	138	3	1590 ACSR	Single Pole Concrete or Steel	NA	NA	70	3	44080	Docket 44080
1204220	Frisco - Krugerville Add 2nd Circuit	Denton	Add 12.3 miles - 2nd circuit to existing Frisco - Krugerville line	10/05/15	02/18/16	01/28/16	2,653,675	3,586,003		100%	138	138	12.3	1590 ACSR	Single Pole Concrete or Steel	100	12.3	100	12.3	25.101(c)(5)(B)	Affidavit attached with filing
1201621	Bethel - Oncor Bethel SW	Ellis	Rebuild 7.5 miles of single circuit, wood h-frame, from Bethel - Oncor Bethel SW	02/15/16			2,625,000	3,597,335		50%	138	138	7.5	959 ACSS-TW	Single Pole Concrete or Steel	60	7.5	60	7.5	25.101(c)(5)(B)	Affidavit attached with filing
212530	Granbury Airport Reroute	Hood	Reroute 2 miles of existing 138 KV transmission line and corresponding substation				2,075,000			0%	138	138	2.5	705 ACSR - Date	Single Pole Concrete or Steel	70	2.5	70	2.5	25.101(c)(5)(B)	Affidavit to be filed at a later date

RECEIVED
2016 JUN 16 AM 10:47
PUBLIC UTILITY COMMISSION
FILING CLERK

140