

Control Number 45515



Item Number 195

Addendum StartPage 0

INTERMEDIATE REPORT
 TRANSMISSION CONSTRUCTION PROGRESS REPORT
 for August 2011

Project Number	Project Name	Location (City/County)	Service to	Change	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Entered (if Applicable)	Total Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Actual Project Cost (%)	Percent Complete	Original (or New) Estimate (\$)	Upgrade (\$)	Cost of New (\$)	Count of New (or Old) Poles	Structure Type(s)	Existing ROW Width (Feet)	New ROW Width (Feet)	New ROW Length (Miles)	Right-of-Way (Notes)	Comments
839	Elmwood Substation	Galveston	Partial Rebuild and Reenergization of V.C.D. 75A	Partial Rebuild and Reenergization of V.C.D. 75A	02/21/11	10/20/18	05/24/11	7,000	7,000	0%	99%				ACSR	Steel Towers, Concrete Poles	100-11			Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW	
842	Elmwood Substation	Houston, Harris	V Service to CANTON, COLUMBIA, and COLUMBIA	V Service to CANTON, COLUMBIA, and COLUMBIA	02/21/11	09/20/11	04/03/11	4,824,000	4,824,000	0%	99%				2,468 6 ACSS, 2,468 6 ACSS, 2,000 AAC	Steel Towers, Concrete Poles, Steel Poles, Wood Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW	
843	Elmwood Substation	Houston, Harris	Partial Rebuild of V.C.D. 2	Partial Rebuild of V.C.D. 2	02/21/11	11/30/18		4,000		0%				6 ACSS	Steel Towers				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
844	Elmwood Substation	Houston, Harris	Service to Blaney Substation in one mile of V.C.D. 75C	Service to Blaney Substation in one mile of V.C.D. 75C	02/21/11	02/21/11	04/03/11	4,000		0%				6 ACSS	Steel Towers				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
845	Elmwood Substation	Houston, Harris	Service to Orange Substation within one mile of V.C.D. 8	Service to Orange Substation within one mile of V.C.D. 8	02/21/11	02/21/11	04/03/11	8,000		0%				796 AAC	Steel Towers				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
846	Elmwood Substation	Houston, Harris	Service to Jones Creek Substation within one mile of V.C.D. 8	Service to Jones Creek Substation within one mile of V.C.D. 8	02/21/11	02/21/11	04/03/11	2,468 6 ACSS, 2,468 6 ACSS	2,468 6 ACSS, 2,468 6 ACSS	0%	30%			13,38	2,468 6 ACSS, 2,468 6 ACSS	Steel Towers, Concrete Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW	
847	Elmwood Substation	League C / Avon, Galveston, Brazoria	Normal Rebuild and Partial Reenergization of V.C.D. 8A	Normal Rebuild and Partial Reenergization of V.C.D. 8A	02/21/11	02/21/11	04/03/11	5467,000		0%	89%			2,468 6 ACSS	Steel Towers				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
848	Elmwood Substation	Houston, Harris	Partial Rebuild of V.C.D. 9	Partial Rebuild of V.C.D. 9	02/21/11	04/03/11		1,468,000		0%				2,000 AAC	Concrete Poles, Steel Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
849	Elmwood Substation	Houston, Harris	Service to Jones Creek Substation within one mile of V.C.D. 9	Service to Jones Creek Substation within one mile of V.C.D. 9	04/01/11	10/30/18		1,000		0%				2,468 6 ACSS	Steel Towers				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
850	Elmwood Substation	Houston, Harris	Service to Jones Creek Substation within one mile of V.C.D. 2	Service to Jones Creek Substation within one mile of V.C.D. 2	04/01/11	02/17/11		6,000		0%		8,346		2,468 6 ACSS, 2,468 6 ACSS	Steel Towers, Concrete Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
851	Elmwood Substation	Houston, Harris	Normal Rebuild and Partial Reenergization of V.C.D. 2	Normal Rebuild and Partial Reenergization of V.C.D. 2	10/01/11	04/03/11		3,000,000		0%				2,000 AAC	Concrete Poles, Steel Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
852	Elmwood Substation	Houston, Harris	Service to Jones Creek Substation within one mile of V.C.D. 2	Service to Jones Creek Substation within one mile of V.C.D. 2	10/01/11	10/30/11		3,662,000		0%				796 AAC	Steel Poles, Wood Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
853	Elmwood Substation	Brazoria	Partial Rebuild and Reenergization of V.C.D. 8AB	Partial Rebuild and Reenergization of V.C.D. 8AB	10/30/11	10/30/11		7,000		0%				2,468 6 ACSS, 2,468 6 ACSS	Steel Towers				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
854	Elmwood Substation	Houston, Harris	Service to Jones Creek Substation within one mile of V.C.D. 3	Service to Jones Creek Substation within one mile of V.C.D. 3	04/01/11	04/01/11		900		0%				5 AAC	Wood Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		
855	Elmwood Substation	Houston, Harris	Service to Jones Creek Substation within one mile of V.C.D. 5	Service to Jones Creek Substation within one mile of V.C.D. 5	04/01/11	04/01/11		2,000		0%				5 AAC	Wood Poles				Actual cost to be paid by Power, Inc. - no GIS information required - no segment data outside of the existing ROW		


AFFIDAVIT OF CONSENT

THE STATE OF TEXAS §
§
COUNTY OF HARRIS §

My name is Michael J. Pakeltis. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Transmission Operations Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 986 (Harrisburg Conversions [BRANUM Substation]) is being submitted in the Construction Progress Report for August 2016 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of 'all landowners of property crossed by the electric facilities'

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.




Michael J. Pakeltis
Director, Transmission Operations Department
CenterPoint Energy

Sworn to and subscribed before me this 12th day of August, 2016.



Notary Public, State of Texas
My Commission Expires: 07-27-2018




AFFIDAVIT OF CONSENT AND NOTICE

THE STATE OF TEXAS §
§
COUNTY OF HARRIS §

My name is Michael J. Pakeltis. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Transmission Operations Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). P.U.C. Subst. R. 25.83(c)(3)(A) requires that proof of notice be submitted in the form of an affidavit when direct mail notice is sent pursuant to P.U.C. Subst. R. 25.83(c)(3) to each required entity. Project No. 978 (MIRAGE Substation) is being submitted in the Construction Progress Report for August 2016 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities" and CenterPoint Energy has provided direct mail notice to the required entities.

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.



Michael J. Pakeltis
Director, Transmission Operations Department
CenterPoint Energy

Sworn to and subscribed before me this 12th day of August, 2016.



Notary Public, State of Texas
My Commission Expires: 07-27-2018

