

Control Number 45515



Item Number 202

Addendum StartPage 0

RECEIVED
 2016 AUG 15 PM 4: 13
 PUBLIC UTILITY CORP. FILE
 FILING CLERK

Public Utility Comm. of Te...
 Project No. 45515

LCRATSC
 August 2, 2011

TRANS

ORIT

UNR's Contract Number	Project Name	Location (City/County)	Estimated for Construction Date	Final Date (Construction)	Date of Report (Approval)	Estimated Project Cost (\$)	Final Project Cost (\$)	Percent Complete (%)	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Line Length (Miles)	Conductor Type & Size	Structure Type	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Comments
31078	Northwest - Highway 1, Add (1747) (2007/2008/2009)	Central, Guadalupe	12/21	12/21	8/12	\$1,130,000	\$1,048,000	100	100	68	3.28	3x1776 ACSR Tower	Single Pole	100	1	1	1	P. J. Meyer and issued Final Order on June 19, 2013
31284	Kennedy Blvd - Nelson - Seguin TL Upgrade (1747) (2007/2008/2009)	Marion, Guadalupe	12/21	3/28/11	3/16/11	1,288	2,001,000	0.00				3x1776 ACSR Tower	Concrete and Steel Pole		3.28			The scope of this project is under review. Updated project information will be provided following evaluation.
31284	Wade - Gage Transmission Line Overhaul (1737)	Leaf Springs	5/11	n/m	n/m	0.00	0.00					3x1776 ACSR Tower	Wood H-Frame	107				Additional work is required on this project.
31548	Marshall Ford - Loop Vets Upgrade (1758)	Travis	6/20/11	6/20/11	6/20/11	0.00	0.00				2.80	3x1776 ACSR Tower	Steel Lattice Tower and Steel Pole					
31055	Bismarck TL Addition ()	Gilmer, Marshall	12/11	12/11	12/11	\$1,054,000	\$1,054,000	100	100	100	0.08	3x1776 ACSR Tower	Lattice Tower	100				
31545	Speyville - Golden TL Overhaul ()	Spey	7/8/11	7/8/11	7/8/11	3,498,000	2,850,000	100	100	100	3.28	3x1776 ACSR Tower	Steel Lattice Tower and Steel Pole					
31548	Zinn - Seguin TL Upgrade (1720)	Guadalupe	5/11	5/11	5/11	7,000	7,000	100	100	100	0.00	3x1776 ACSR Tower	Concrete and Steel Pole					
31548	Long Loop (Main View CR Add)	Pecos	10/21/11	10/21/11	10/21/11	4,883	4,883	100	100	100	0.00	3x1776 ACSR Tower	Wood H-Frame Lattice Tower					
31548	Coppell Creek-Lampasas TL Overhaul (1715)	Lampasas	10/21/11	10/21/11	10/21/11	800,000	800,000	100	100	100	0.00	3x1776 ACSR Tower	Concrete and Steel Pole					
14758	Taylor County Lead Interconnection	Taylor	3/24/11	5/24/11	6/15/11	6,000,000	6,000,000	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
31548	Chappel Hill Double Circuit Break-off structure-Add (1744) (1725)	Washington	10/11	10/11	10/11	1,481	1,481	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
14771	Naval Base T. Reconnection (1757/142)	Nacato	10/11	10/11	10/11	480,000	480,000	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
14204	Goodwin-Lampasas TL Upgrade (1827/148/1713)	Lampasas / San...	11/20/11	11/20/11	11/20/11	4,900,000	4,900,000	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
31548	Fredericksburg-Kendall TL Overhaul ()	Gilmer, Kendall	3/16/11	3/16/11	3/16/11	583,008	583,008	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
31548	Hidden V. Substation Upgrade	Travis	5/20/11	5/20/11	5/20/11	1,040,281	1,040,281	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
31548	Town C. K. Substation Addition	Pecos	12/22/11	12/22/11	12/22/11	2,300,000	2,300,000	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					
31872	Zinn-Hoye Energy - Stern Interstation	Guadalupe	11/21/11	11/21/11	11/21/11	1,200,000	1,200,000	100	100	100		3x1776 ACSR Tower	Concrete and Steel Pole					

2021

Utility Project Number	Project Name	Location (City/County)	Description	Priority for Addressing	Final Date (Construction)	Date of Construction	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance (%)	Permit	Upgrade or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size (MCM)	Structure Type (Tower/ Pole)	Existing ROW Width (Feet)	Existing ROW Length (Feet)	New ROW Width (Feet)	New ROW Length (Feet)	Rule Section or PUC Central Number	Comments
315874	Zem-Herve - Stern Interstation	Guadalupe	Repair damaged transmission line T204, 110KV, 1000' span.	11/2015	12/7/15	12/7/15	1,400,000	808,108	-42%	Concrete			3x1-300 ACSR/TW	Concrete and Steel Pole						
315885	Zem-Herve - Stern Interstation	Guadalupe	Repair damaged transmission line T202, 110KV, 1000' span.	11/2015	2/8/16	12/7/15	1,800,000	1,397,286	-28%	Concrete			3x1-300 ACSR/TW	Concrete and Steel Pole						
316854	Len (McNeece Bay TL Maintenance with Substation Addition)	Nance	Modify existing transmission line T485, 110KV, 1000' span. Upgrade to 138KV. Add new substation.	2/7/16	5/31/16	4/28/16	844,800	834,200	-1%	Concrete			3x1-300 ACSR/TW	Steel Pole						
316847	Castle-Sawyer 1 Add	Census, Upton	Upgrade existing transmission line T485, 110KV, 1000' span. Add new substation.	2/7/16	6/30/17	6/30/17	1,500,000	1,500,000	0%	Concrete			3x1-300 ACSR/TW	Steel Pole						
316848	Castle-Sawyer 2 Add	Census, Upton	Upgrade existing transmission line T485, 110KV, 1000' span. Add new substation.	2/7/16	6/30/17	6/30/17	1,500,000	1,500,000	0%	Concrete			3x1-300 ACSR/TW	Steel Pole						
316858	Pharm-Pain T (130V/1122)	Fayette	Upgrade transmission line structures.		6/7/16	6/16	6,380	480,787	-92%	Concrete			3x1-300 ACSR/TW	Steel Pole						
315884	Schwanen Draw S & Addition	Crocket	Upgrade existing transmission line T242, 110KV, 1000' span. Add new substation.	4/2016	4/2016	4/2016	14,400,000	14,400,000	0%	Concrete		345	345	Steel Pole						
10208	Zem-Herve 240KV TL (- Double No. 45801)	Guadalupe	Construct new 240KV transmission line to provide additional capacity of interconnection between Census, Upton and Guadalupe.	6/7/16	5/30/19	5/30/19	7,000,000	7,000,000	0%	Concrete		345	345	Steel Pole						
316286	Herman-Road-Older TL Relocation (1464)	Roney	Upgrade existing transmission line T484, 110KV, 1000' span. Relocate to new location.	5/2016	10/30/16	10/30/16	1,254,888	1,254,888	0%	Concrete				Steel Pole						
316285	Census to Living City - Census to Guadalupe Section Structure Replacement	OWNE	Upgrade existing transmission line T484, 110KV, 1000' span. Replace structures.	6/7/16	6/30/16	6/30/16	5,884	5,884	0%	Concrete				Steel Pole						
316280	Box Wood Substation Addition	McClatch	Upgrade existing transmission line T484, 110KV, 1000' span. Add new substation.	5/2016	5/2016	5/2016	2,845,851	2,845,851	0%	Concrete		345	345	Steel Pole						
314447	Box Wood Substation Addition	Chilwell	Upgrade existing transmission line T484, 110KV, 1000' span. Add new substation.	6/2016	4/28/17	4/28/17	5,800,000	5,800,000	0%	Concrete				Steel Pole						
314552	Lander - Round R L Addition (1)	Wilsman	Upgrade existing transmission line T484, 110KV, 1000' span. Add new substation.	6/2016	11/2016	11/2016	1,100,000	1,100,000	0%	Concrete				Steel Pole						
314548	OVEC Mather South Substation Addition	Lance	Upgrade existing transmission line T484, 110KV, 1000' span. Add new substation.	6/2016	6/31/17	6/31/17	920,008	920,008	0%	Concrete				Steel Pole						

Utility Project Number	Project Name	Location (City/County)	Description	Contracted or Actual Start Date	Contracted or Actual End Date	Date of Final Approval	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Project Complete	Existing or New (MVA)	Upgraded or New (MVA)	Conductor Type & Spacing (inches)	Existing ROW Width (ft)	New ROW Width (ft)	Risk Section or Public Concern Identifier	Comments
	Phiburg Sandy Creek	Libra	Transmission line removal, voltage poles, cross arms, insulators and conductors	9/11	11/03/16			4,625 \$					3x1795 ACSR Double	60			
21447	Gilbert River Upgrade	Hays	Upgrade with new OPGW line on 1275 and 1276 (1250-1250 ft spacing)	08/14	07/21		1331,000						3x1795 ACSR Double	100'	0.00 ft		
21425	Abil-Crawford TL Upgrade (T548)	Caldwell	Structure replacement & addition to meet 200 ft spacing requirements and system reliability	7/25/14	4/22/14		370 \$						Single ACSR	60 ft		0(0)	
21529	Edgin Switch-See Galloway-Pa. & TL CH (T2607)E	Beatty, Williamson	Transmission line removal, voltage poles, cross arms, insulators and conductors	02/20/14	12/7/14		1,304						Wood H-Frame	100'			
		Caldwell County			5/31/		6,500,000							60'	60'		
					5/31/		6,500										

AFFIDAVIT OF NOTICE

STATE OF TEXAS

§
§
§

BEFORE ME, the undersigned authority, on this day personally appeared Charlotte Dotson, and being by me duly sworn, upon oath declared that the statements and capacity acted in are true and correct.

My name is Charlotte Dotson. I am an employee of the Lower Colorado River Authority (LCRA). I am over twenty-one years of age and I am competent to make this Affidavit. I have personal knowledge of the facts contained herein and they are true and correct.

In accordance with P.U.C. Proc. Rule 25.83, on or before August 15, 2016, LCRA Transmission Services Corporation completed a search and mailed notice to:


- (a) owners of land crossed by the existing transmission facility to be modified T-138, Lampasas– San Saba, 69 kilovolt Transmission Line.

In accordance with P.U.C. Proc. Rule 25.83, on or before August 15, 2016 LCRA Transmission Services Corporation mailed by first class mail:


- (b) notice to City of San Saba whose certificated service areas are crossed by the T-138, Lampasas – San Saba – Transmission Line.
- (c) notice to City of Lampasas whose certificated service areas are crossed by the T-138, Lampasas – San Saba – Transmission Line.
- (d) notice to Hamilton County Electric Cooperative whose certificated service areas are crossed by the T-138, Lampasas – San Saba – Transmission Line.


The search for the names of the landowners whose property is crossed by the modified electric transmission facility as described in (a), above, were ascertained by reference maps, and current tax rolls Lampasas and San Saba County. The certificated utilities described in (b) above, were ascertained by reference to Public Utility Commission’s Certified Electric Service Area Boundary Maps and other available maps.

SIGNED on this the 15th day of August, 2016.


AFFIANT Charlotte Dotson

SWORN TO AND SUBSCRIBED BEFORE ME this the 15th day of August, 2016




Notary Public in and for the
State of Texas

AFFIDAVIT OF NOTICE

STATE OF TEXAS

§
§
§

BEFORE ME, the undersigned authority, on this day personally appeared Regina Thompson, and being by me duly sworn, upon oath declared that the statements and capacity acted in are true and correct.

My name is Regina Thompson. I am an employee of the Lower Colorado River Authority (LCRA). I am over twenty-one years of age and I am competent to make this Affidavit. I have personal knowledge of the facts contained herein and they are true and correct.

In accordance with P.U.C. Proc. Rule 25.83, on or before August 15, 2016, LCRA Transmission Services Corporation completed a search and mailed notice to:

- (a) owners of land crossed by the existing transmission facility to be modified Luling to Nixon TL OH (T538), 69 kilovolt transmission line.

In accordance with P.U.C. Proc. Rule 25.83, on or before August 15, 2016, LCRA Transmission Services Corporation mailed by first class mail:


- (b) notice to City of Luling, AEP Texas, and Guadalupe Valley Electric Cooperative, Inc. whose certificated service area is crossed by the Luling to Nixon TL OH (T538), 69 kilovolt transmission line.

The search for the names of the landowners whose property is crossed by the modified electric transmission facility as described in (a) above, were ascertained by reference maps, and current tax rolls in Caldwell county and Guadalupe county. The certificated utilities described in (b) above, were ascertained by reference to Public Utility Commission's Certified Electric Service Area Boundary Maps and other available maps.

SIGNED on this the 15th day of August, 2016.

Regina Thompson
AFFIANT: Regina Thompson

SWORN TO AND SUBSCRIBED BEFORE ME this the 15th day of August, 2016.



Lisa Smith
Notary Public in and for the State of Texas

5

AFFIDAVIT OF NOTICE

STATE OF TEXAS

§
§
§

BEFORE ME, the undersigned authority, on this day personally appeared Joe Jimenez, and being by me duly sworn, upon oath declared that the statements and capacity acted in are true and correct.

My name is Joe Jimenez. I am an employee of the Lower Colorado River Authority (LCRA). I am over twenty-one years of age and I am competent to make this Affidavit. I have personal knowledge of the facts contained herein and they are true and correct.

In accordance with P.U.C. Proc. Rule 25.83, on August 15, 2016, LCRA Transmission Services Corporation completed a search and mailed notice to:


- (a) owners of land crossed by the existing transmission facility to be modified T-161 McNeil to Marshall Ford, 69 kilovolt transmission line.

In accordance with P.U.C. Proc. Rule 25.83, on August 15, 2016, LCRA Transmission Services Corporation mailed by first class mail:

- (b) notice to Austin Energy whose certificated service area is crossed by the T-161 McNeil to Marshall Ford, 69 kilovolt transmission line.



The search for the names of the landowners whose property is crossed by the modified electric transmission facility as described in (a) above, were ascertained by reference maps, and current tax rolls in Travis county. The certificated utilities described in (b) above, were ascertained by reference to Public Utility Commission's Certified Electric Service Area Boundary Maps and other available maps.

SIGNED on this the 12th day of August 2016.



AFFIANT Joe Jimenez

SWORN TO AND SUBSCRIBED BEFORE ME this the 12th day of August, 2016.


Notary Public in and for the State of Texas