



Control Number: 45515



Item Number: 70

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated for Actual Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE02416	Flat Top Sub Station	Reeves County	Build a new 138/25kv Substation	01/10/16			4,500,000				75%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction	
NTE02814	Westminster Substation	Collin County	Build a new 138kV/23kV Westminster Substation	11/01/15	02/04/16	03/04/16	2,767,000	3,744,391	3,865,491	3%	100%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	41756	Complete	
NTE07612	Westminster Transmission Line	Collin County	Build a new transmission line to serve Westminster Substation	09/15/15	12/18/15	12/18/15	5,288,156	5,288,156	5,768,304	10%	100%	138	138	3.6	795 ACSR	Steel	N/A	N/A	80	3.6	41756	Complete
NTE07716	Wink 2nd Auto Transformer	Winkler County	2nd Auto transformer needed due to load growth in Wink Texas	01/01/16			2,200,000				40%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction	
NTE08517	Rebuild Walnut Springs to Olsen	Bosque County	Rebuild & convert the existing 69kv circuit to 138kv from Walnut Springs to Olsen	01/04/16	12/15/16		12,000,000				30%	69	138	27	795 ACSR	Steel	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction	
NTE08616	Link IH-20 to AEP Interconnection (Rebuild)	Reeves County	Rebuild & convert the existing 69kv circuit to 138kv from IH-20 Sub to AEP Interconnection	01/15/16			11,400,025				45%	69	138	26.17	Single 1925 ACSR	STEEL	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction	

RECEIVED
2016 APR 11 AM 10:15
PUBLIC UTILITY COMMISSION
FILING CLERK

70